

BANGLADESH WATER DEVELOPMENT BOARD



PROJECT COMPLETION REPORT: IMED-04/2025

Name of the Project: Protection of Charbagdanga and Shajahanpur Area in Sadar Upazila of Chapainawabganj District from the Erosion of the Padma River (1st Revised).

PROJECT PERIOD: JANUARY 2020 TO JUNE 2025.

DIVISION : NAWABGANJ WD DIVISION, BWDB, CHAPAINAWABGANJ
CIRCLE : RAJSHAHI WD CIRCLE, BWDB, RAJSHAHI.
ZONE : NORTHWESTERN ZONE, BWDB, RAJSHAHI.

100

1. The first part of the document is a list of names and addresses.

2. The second part of the document is a list of names and addresses.

3. The third part of the document is a list of names and addresses.

100

4. The fourth part of the document is a list of names and addresses.

5. The fifth part of the document is a list of names and addresses.

100

Government of the People's Republic of Bangladesh
Ministry of planning
Implementation Monitoring and Evaluation Division

PROJECT COMPLETION REPORT (PCR): IMED 04/2024 (Revised)

A. PROJECT DESCRIPTION

01.	Name of the Project	:	Protection of Charbagdanga and Shajahanpur Area in Sadar Upazila of Chapainawabganj District from the Erosion of the Padma River (1st Revised).
02.	Administrative Ministry/Division	:	Ministry of Water Resources (MoWR).
03.	Executing Agency	:	Bangladesh Water Development Board (BWDB).
04.	Planning Commission Sector/Division	:	Agriculture, Water Resources and Rural Institutions Division.
05.	Type of Project (Investment/Technical/Feasibility Study): Investment		
06.	Location of the Project (As per Project Document):		
Sl. No	Division	District	City Corporation/ Municipality/Upazila
1	Rajshahi	Chapainawabganj	Charbagdanga & Shajahanpur, Chapainawabganj Sador

07. Estimated Cost, Implementation Period and Approval:

(In Lakh Taka)

Subject	Approved Estimated Cost				Implementation Period	Date of Approval	Approved by
	Total	GOB (Foreign Exchange)	PA (RPA)	Self-finance			
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
Original	56612.21	56612.21	-	-	January, 2020 to June, 2023	25-03-2020	ECNEC
1 st Revised	60385.27	60385.27	-	-	January, 2020 to June, 2024	08-05-2023	Ministry of Water Resource
1 st No Cost Time Extension	60385.27	60385.27	-	-	January, 2020 to June, 2025	01-07-2024	Planning Commission

08. Objective of the Project

Overall objective: To Protect the Charbagdanga and Shajahanpur areas of Chapainawabganj Sadar Upazila from the severe erosion of the left bank of the Padma River.

Specific Objectives (in bullets):

- To protect the Charbagdanga and Shajahanpur areas of Chapainawabganj Sadar Upazila from the severe erosion of the left bank of the Padma River through the implementation of 6.100 km of riverbank protection work.
- To ensure consolidation and enhance durability of the previously implemented works through 4.00 km of riverbank rehabilitation and 8.00 km of embankment re-sectioning.
- To protect approximately 26 government/non-government offices/installations, about 34 schools/colleges/madrasas, numerous brick-built, semi-Brick and Raw (made by Mud or other local materials) houses, around 32 km of roads, about 4,969 hectares of agricultural and non-agricultural land, and mango orchards and other resources from erosion of the Padma River.
- To improve the socio-economic condition of low-income people by engaging them in riverbank protection, rehabilitation, and re-sectioning works.

12. Financing Arrangement (Source-wise):

12.1 Status of Loan/Grant

a) Foreign Financing: NA

Source (s)	Currency as per Agreement	Amount in US\$ (million)	Nature (Loan/Grant/supplier's credit)	Date of Agreement	Date of Effectiveness	Date of Closing	
						Original	Revised
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
-	-	-	-	-	-	-	-

b) GOB:

Total amount	Loan	Grant	Cash Foreign Exchange
(1)	(2)	(3)	(4)
60385.27	-	60385.27	-

c) Self-finance/Equity: NA

Total amount	Self-finance	Equity	Cash Foreign Exchange
(1)	(2)	(3)	(4)
-	-	-	-

12.2 Utilization of Project Aid (Source wise): NA

Source (s)	Total Amount		Actual Expenditure		Unutilized Amount	
	In Us\$	In Local Currency	In Us\$	In Local Currency	In Us\$	In Local Currency
(1)	(2)	(3)	(4)	(5)	(6)	(7)
-	-	-	-	-	-	-

12.3 Reimbursable project Aid (RPA): NA

Source (s)	RPA Amount		Amount Spent	Amount Claimed	Amount Re-imbrued	Remarks
	As per Project Document	As per Agreement				
(1)	(2)	(3)	(4)	(5)	(6)	(7)
-	-	-	-	-	-	-

B. IMPLEMENTATION POSITION

13. Implementation Period:

Implementation Period as per Project Document		Actual implementation	Time Over-run (% of original implementation period)	Remarks
Original	Latest Revised (No Cost Time Extension)			
(1)	(2)	(3)	(4)	(5)
January/2020 to June/2023	January/2020 to June/2025	January/2020 to June/2024	22.23%	Due to Scarcity of fund and to include some new work additional time was required to complete the project.

14. Cost of the Project:

Description	Estimated Cost		Actual expenditure	Cost over-run (% of original cost)	Remarks
	Original	Latest revised (1 st revised)			
(1)	(2)	(3)	(4)	(5)	(6)
Total	56612.21	60385.27	58921.56	(4.08%)	
Taka	56612.21	60385.27	58921.56	(4.08%)	
PA	-	-	-	-	

15. Information regarding Project Director (s):

Name, Main Designation & Grade. Mobile Number (From Beginning)	Full time (Yes/No)	Part time (Yes/No)	Responsible for more than one project	Period		Remarks
				Joining	Transfer	
(1)	(2)	(3)	(4)	(5)	(6)	(7)
(A. K. M. Shafiqul Haque) Addl. Chief Engineer 3rd grade scale: (56500-74400) Mobile: ০২৫৮৮৮৮৮৮৮৮৮	Full		Yes	22/07/2020	04/11/2021	
(Md. Sarwar Jahan Sujon) Executive Engineer 5th grade scale: (43000-69850) Mobile: 01318-235219	Full		No	19/12/2021	22/03/2022	
(Md. Mokhlasur Rahman) Executive Engineer 5th grade scale: (43000-69850) Mobile: 01318-235219	Full		No	27/04/2022	14/07/2024	
(S.M. Ahsan Habib) Executive Engineer 5th grade scale: (43000-69850) Mobile: 01318-235219	Full		No	07/10/2024	30.06.2025	

16. Personnel:

16.1 Personnel of Project implementation Unit (PIU): Project work has been completed by the existing manpower of Nawabganj WD Division, BWDB, Chapainawabganj

Sl. No.	Name of Post (Grade)	Approved Strength	Employed during Implementation
(1)	(2)	(3)	(4)
-	-	-	-
Total=	-	-	-

16.2 Personnel Required after the Project Completion: After completion of the project existing manpower of Nawabganj WD Division, BWDB, Chapainawabganj will maintain the project.

Sl. No.	As P reposed in Project Document (PD)		Recruited (Yes/No)	If not recruited explain reason and latest status
	Name of Post	Number		
(1)	(2)	(3)	(4)	(5)
-	-	-	-	-
Total=	-	-	-	-

17. Training (Foreign/Local): NA

Category	Sl. No.	No. of Days/Weeks/Months (D/W/M), Batch & Participants					
		As in Project Document			Achievement		
		D/W/M	Batch (s)	Participants(s)	D/W/M	Batch (s)	Participants(s)
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
Local Training							
Sub Total=							
Foreign Training							
Sub Total=							
Total=							

(PD= Project Document)

18. Component-wise Progress (As per latest approved Project Document):

Name of Component	Unit	Quantity	Estimated Cost (Taka in Lac)					Actual Progress (Taka in Lac)				
			Total	GOB	PA	Self-finance	Others	Total	GOB	PA	Self-finance	Others
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)
(a) Revenue:												
(i) Travel expenses	Item	1 item	5.00	5.00	-	-	-	5.00	5.00	-	-	-
(ii) Petrol, oil and lubricant	Item	1 item	10.00	10.00	-	-	-	9.44	9.44	-	-	-
(iii) Printing & Binding	Item	1 item	2.00	2.00				1.99	1.99			
(iv) Stamps & Seals	Item	1 item	4.00	4.00				3.995	3.995			
(v) Honoriam/Fee/ (Midterm Evaluation)	Item	1 item	12.00	12.00				12.00	12.00			
(vi) Honoriam/Fee/ (For PEC, PSC etc. Committee)	Item	1 item	12.00	12.00				12.00	12.00			
(vii) Survey	Item	1 item	15.00	15.00				15.00	15.00			
(viii) Computer Consumables	Item	1 item	2.00	2.00	-	-	-	2.00	2.00	-	-	-
(ix) Other Stationary (Photocopy, Fax etc)	nos	6nos	3.00	3.00	-	-	-	3.00	3.00	-	-	-
(x) Motor Vehicle (Repair)	item	43	8.00	8.00				8.00	8.00			
Sub-total (Revenue)			73	73				72.425	72.425			
(b) Capital												
(i) Motor vehicle (Double Cabin AC Pick-up Jeep (Max. 2700cc))	No.	1no	56.00	56.00				0.00	0.00			
(ii) Motor vehicle (Motor Cycle-2nos, Max 150cc)	No.	2no	3.00	3.00				0.00	0.00			
(iii) Engineering & other accessories (GPS & level Machine)	Set	1no	1.56	1.56				1.5625	1.5625			
(iv) Engineering & other accessories (Total Station-1no)	No.	1no	7.00	7.00				0.00	0.00			
(v) Engineering & other accessories (Measuring Wheel-10nos)	No.	10 nos	0.99	0.99				0.9863	0.9863			
(vi) Computer & accessories (Brand Laptop with sanner, color printer & other accessories)	Set	2 nos	1.60	1.60				1.595	1.595			
(vii) Aforestation	1Item	1Item	6.00	6.00				0.00	0.00			
(viii) Bank revtment work on the left bank of the Padma River at Charbagdanga from km. 8.162 to 11.762= 3.600 km and at Shajahanpur from km. 7.870 to 10.370= 2.500 km.	m.	6100 m (Part)	41127.22	41127.22				40411.69	40411.69			
(ix) Rehabilitation of completed bank revetment work at Bakher Ali in between from km. 41.162 to 8.162= 4000m	m.	4000 m (Part)	18219.05	18219.05				17613.51	17613.51			
(x) Emabnkment resectioning work of	m	8000 m	849.85	849.85				819.79	819.79			

completed emabnkment from Durlovpur to Bakher Ali in between from km. 12.47 to 20.47= 8000m												
Sub-total (Capital)			60272.27	60272.27				58849.133	58849.133			
C. Physical Contingency			20.00	20.00				-	-			
D. Price Contingency			20.00	20.00				-	-			
Total a+b (Revenue+ Capital)			60385.27	60385.27				58921.56	58921.56			

19. Procurement of Transport (in Nos.):

Type of transport	Number as per Project Document	Number Procured with date	Transferred to Transport Pool with date	Transferred to O&M with date	Condemned/d amaged with date	Returned or transferred to following project	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
Car							
Jeep							
Microbus							
Minibus							
Bus							
Pick-up							
Truck							
Motor -Cycle							
By-cycle							
Speed Boat							
Launch							
Others with name							

20. Project Consultant (s) (Local/Foreign): NA

Name of the Field	Approved man month		Actual man month utilized	Number of Deliverables		Remarks
	As per Project Document	As per contract		As per Project Document	Actual	
(1)	(2)	(3)	(4)	(5)	(6)	(7)
a) Local:						
b) Foreign:						

21. Infrastructure/Erection/Installation Tools & Equipment:

Description	Quantity (as per project document)	Quantity Procured with date	Transferred to O&M with date	Disposed-off as per rule with date	Balance	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)
Office Equipment (Photocopier machine)					1	
Computer & accessories (Brand Laptop with sanner, color printer & other accessories)	2 Nos	2 Nos 24/6/2022	2 Nos 28/6/2022 Nawabganj WD Division, BWDB, Chapainawabganj		1	
Engineering & other accessories (GPS & level Machine)	1 No	1No 9/5/2021	1No 16/5/2021 Nawabganj WD Division, BWDB, Chapainawabganj		7	
Engineering & other accessories (Measuring Wheel-10nos)	10 Nos	10 Nos 10/5/2021	10 Nos 16/5/2021 Nawabganj WD Division, BWDB, Chapainawabganj			

22. Procurement of Goods, Works and Services:

22.1 Information on packages:

- a) Total number of packages as per Project Document: 47 Nos (Goods-6 Nos; Works-41 Nos; Services-0)
- b) Total number of packages procured: 43 Nos (Goods-3 Nos; Works-40 Nos; Services-0)
- c) Reason for not procuring (if any): Due to government allegation 1nos Double Cabin AC Pick-up Jeep & 2 nos motor cycle could not be procured.
- d) Number of packages for which the estimated cost is more than 1% of the estimated cost of the project: None.

22.2 Detailed Package-wise information of Goods, Works and Services (For each case the highest 50 (fifty) packages) (Please use the format as in Annexure-I(a), I(b) and I(c))

C. FINANCIAL AND PHYSICAL TARGET AND PROGRESS

23. Original and Revised Financial Provision and physical Target (as per Project Document):

Financial Year	Financial provision & physical target as per original Project Document						Financial provision & physical target as per latest revised Project Document					
	Total	GOB	P. A.	Self-finance	Others	Physical %	Total	GOB	P.A.	Self-finance	Others	Physical %
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)
2019-20	2387.60	2387.60				4.22%	0.00	0.00				0.00%
2020-21	16664.08	16664.08				29.44%	1791.95	1791.95				2.97%
2021-22	20033.50	20033.50				35.39%	4438.79	4438.79				7.35%
2022-23	17527.03	17527.03				30.95%	20600.00	20600.00				34.11%
2023-24	0.00	0.00					33554.53	33554.53				55.57%
Total	56612.21	56612.21				100.00%	60385.27	60385.27				100.00%

24. Revised ADP allocation and progress:

Financial Year	Revised Allocation & target						GOB Release	Expenditure & physical progress						Unspent* GoB Released
	Total	GOB	P.A.	Self-Finance	Others	Physical %		Total	GOB	P. A.	Self-Finance	Others	Physical %	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	15=8-10
2019-20	0.00													
2020-21	1800.00	1800.00				6.50%	1800.00	1791.955	1791.955				6.50%	8.04
2021-22	4500.00	4500.00				18.80 %	4441.00	4438.794	4438.794				18.80 %	2.21
2022-23	20600.00	20600.00				16.53 %	13302.88	13302.855	13302.855				16.53 %	0.02
2023-24	22000.00	22000.00				28.51 %	21999.60	21999.464	21999.464				28.51 %	0.14
2024-25	17438.00	17438.00				29.66 %	17436.81	17388.49	17388.49				28.26 %	48.32
Total						100.00 %	58980.29	58921.56	58921.56				98.60 %	58.73

*Attach the Proof for Reconciliation of Unspent GOB Released

**To determine the physical quantity, use the formula as in the circular of Planning Division

8

D. ACHIEVEMENT OF OBJECTIVES OF THE PROJECT

25. Project objective, Actual achievement and Reason for shortfall (if any):

Objectives as per Project Document	Actual achievement	Reasons for shortfall (if any)
(a) To protect the Charbagdanga and Shajahanpur areas of Chapainawabganj Sadar Upazila from the severe erosion of the left bank of the Padma River through the implementation of 6.100 km of riverbank protection work.	(a)The Charbagdanga and Shajahanpur areas of Chapainawabganj Sadar Upazila have been successfully protected from the severe erosion of the left bank of the Padma River through the completion of 6.100 km of riverbank protection works. As a result, the erosion has been effectively controlled, safeguarding nearby settlements, agricultural lands, and important public infrastructures from further damage.	No shortfall
(b) To ensure consolidation and enhance durability of the previously implemented works through 4.00 km of riverbank rehabilitation and 8.00 km of embankment re-sectioning.	(b)The consolidation and durability of the previously implemented works have been successfully ensured through the completion of 4.00 km of riverbank rehabilitation and 8.00 km of embankment re-sectioning. These works have strengthened the existing protective structures, enhanced their long-term stability, and improved overall flood and erosion resilience in the project area.	No shortfall
(c) To protect approximately 26 government/non-government offices/installations, about 34 schools/colleges/madrasas, numerous brick-built, semi-Brick and Raw (made by Mud or other local materials) houses, around 32 km of roads, about 4,969 hectares of agricultural and non-agricultural land, and mango orchards and other resources from erosion of the Padma River.	(c)Approximately 26 government and non-government offices/installations, about 34 schools, colleges, and madrasas, numerous brick-built, semi-brick, and earthen houses, around 32 km of roads, and about 4,969 hectares of agricultural and non-agricultural land including mango orchards and other valuable resources have been successfully protected from the erosion of the Padma River. As a result, the project has significantly contributed to safeguarding public infrastructure, livelihoods, and the socio-economic stability of the affected communities.	No shortfall
(d) To improve the socio-economic condition of low-income people by engaging them in riverbank protection, rehabilitation, and re-sectioning works.	The socio-economic condition of low-income people has been improved through their active engagement in riverbank protection, rehabilitation, and embankment re-sectioning works. Employment opportunities created under the project have enhanced their income, livelihood security, and community participation, contributing to overall social and economic development in the project area.	No shortfall

E. BENEFIT ANALYSIS

26. Annual Out-put:

Items of out-put	Unit	Estimated quantity expected at full capacity	Actual quantity of out-put during the 1 st year of operation at full capacity (or during, real production for newly completed project)
Agriculture, fruit lands and mango orchards	Hector	4969	4969
Paka House	Nos	4250	4250
Semi-Paka House	Nos	5550	5550
Kacha House	Nos	5025	5025
Public Club	Nos	5	5
Market	Nos	9	9
Grave Yard	Nos	16	16
Government and non-government office Building	Nos	26	26
school/ Madrasha	Nos	33	33
College	Nos	1	1
Mosque	Nos	49	49
Bridge/Culvert	Nos	8	8
Saw mill	Nos	1	1
Corridor/Bit/Khatal	Nos	2	2
Government BoP/BGB Camp	Nos	5	5
Shelter Project	Nos	1	1
Paved Road	km	10	10
Unpaved Road	km	22	22
Electric Line	km	25	25

27. Cost/Benefit:

Item	Estimated	Actual
(1) Benefit cost ratio of the project:		It will be evaluated later by concern directorate of BWDB & IMED.
(i) Financial	-	
(ii) Economic	1.53:1.00	
(2) Internal Rate of Return:		
(i) Financial	-	
(ii) Economic	19.33%	

28. Please give reasons for shortfall, if any, between the estimated and actual benefit: No Shortfall.

B

F. MONITORING AND AUDITING

29. Monitoring:

Name & Designation of the inspecting official	Date	Identified Problems	Recommendations
1	2	3	4
IMED:			
Sajia Zaman Director (Deputy Secretary) Monitoring and Evaluation Sector-4, IMED.	26-04-2024	Not found	i) Implementation of the project must be ensured in accordance with the approved design and specifications; ii) To achieve completion of the project within the proposed extended period, by June 2025, necessary funds must be ensured in the ADP for the fiscal year 2024–2025. ii). Necessary measures must be taken to resolve the seven audit objections of the project.
Ministry/Agency:			
Rokon Ud-Doula Additional Secretary (Development), MoWR.	28-08-2021	Not found	i) Mobilization activities have been 85% completed. ii) However, contractors did not start the protection works on time, resulting in an increase in river erosion. It is reported that for Package No. CWP-02, approximately 20,000 (twenty thousand) blocks mobilized/deployed by the natural contractor along the riverbank have fallen into the river due to erosion. Several areas, including permanent houses and crop lands, have been lost. iii) Inspection and covert investigation revealed that contractors lost interest in the work due to insufficient allocated funds. It is necessary to increase the fund allocation. iv) Necessary measures must be taken to accelerate the progress of the “Protection of Charbagdanga and Shajahanpur Area in Sadar Upazila of Chapainawabganj District from the Erosion of the Padma River” and ensure the project is completed within the scheduled time.
Alam Ara Begum Additional Secretary (Admin), MoWR.	10-09-2021	Not found	i) The ongoing work of the project must be completed within the stipulated time while maintaining its quality. ii) After completing the tender evaluation, implementation of the work must be started in eight stages. iii) Tender Invitation of other packages should be done quickly.
Alam Ara Begum Additional Secretary (Admin), MoWR.	04-12-2021	Not found	i) The ongoing project tasks must be completed within the specified timeframe while maintaining quality
Md Azadur Rahman Mallik Joint Secretary (Admin), MoWR.	17-07-2022	Not found	It is observed that the protective works of the “Protection of Charbagdanga and Shajahanpur Area in Sadar Upazila of Chapainawabganj District from the Erosion of the Padma River” have achieved notable success in preventing river erosion. Using geo-bags and CC blocks, the ongoing works are protecting the river and nearby important government establishments, land, offices, schools, religious institutions, residential houses, and agricultural lands from Padma River erosion. To ensure the timely completion of the ongoing project, Bangladesh Water Development Board may be advised to provide necessary fund allocation and approvals without delay.

Name & Designation of the inspecting official	Date	Identified Problems	Recommendations
Nasrin Alam Shathe Deputy Secretary, MoWR.	04-12-2021	Not found	i) The project is to be completed within the specified timeframe with quality maintained.
Md Reazul Hoque Deputy Secretary, MoWR.	13-12-2025	Not found	i. The Project Director, Contractor, and field-level officials of the Water Development Board must ensure the implementation of the project within the stipulated time by maintaining the required quality standards through proper supervision and in accordance with the design and specifications. ii. Necessary measures must be taken promptly according to revised design.
A.K. M. Shafiqul Haque Chief Engineer, North-Western Zone, BWDB, Rajshahi.	Several Times	Not found	The quality and progress must be ensured.
Md. Zohirul Islam Chief Engineer, North-Western Zone, BWDB, Rajshahi.	Several Times	Not found	The quality and progress must be ensured.
Md. Mukhlesur Rahman Chief Engineer, North-Western Zone, BWDB, Rajshahi.	Several Times	Not found	The quality and progress must be ensured.
Md. Mukhlesur Rahman Superintending Engineer, Rajshahi WD Circle, BWDB, Rajshahi.	Several Times	Not found	The quality and progress must be ensured.
Muhammad Amirul Haq Bhuiya Superintending Engineer, Rajshahi WD Circle, BWDB, Rajshahi.	Several Times	Not found	The quality and progress of project must be ensured.
Md. Shafiqul Islam Superintending Engineer, Rajshahi WD Circle, BWDB, Rajshahi.	Several Times	Not found	The quality and progress must be ensured.
Probir Kumar Goshwami Superintending Engineer, Rajshahi WD Circle, BWDB, Rajshahi.	Several Times	Not found	The quality and progress of project must be ensured.
Others: (Please specify)			

The mid-term evaluation committee visited the project on 18 January 2024 and 19 January 2024. The observations & recommendations is attached herewith as annexure.

B

30. Auditing during and after Implementation:

30.1 Internal Audit:

Period of Audit	Date of submission of Audit Report	Sl. No.	Major findings/objections and Money involved	Whether objections resolved or not (if not, mention status)
1	2	3	4	5
Total findings/objections and Money involved=				

30.2 External Audit:

Period of Audit	Date of submission of Audit Report	Sl. No.	Major findings/objections and Money involved	Whether objections resolved or not (if not, mention status)
1	2	3	4	5
2019-20 & 2021-22	22-09-2022	1	Due to failure to impose and realize Liquidated Damage (LD) from the contractor for not completing the work within the stipulated time, the government incurred a financial loss of Tk. 65,15,636 (Sixty-five lakh fifteen thousand six hundred thirty-six).	Answer is submitted through Competent Authority and resolve of the objection is under process.
		2	By not obtaining insurance against various risks as per the terms of the contract, the contractor was given an undue financial benefit of Tk. 1,23,06,130 (One crore twenty-three lakh six thousand one hundred thirty) as insurance premium, and due to non-collection of VAT on the insurance premium, the government incurred a revenue loss of Tk. 5,63,595 (Five Lakh Sixty Three thousand five hundred Ninety five).	Answer is submitted through Competent Authority and resolve of the objection is under process.
2022-23	22-09-2022	1	An irregular expenditure of Tk. 1,44,941 (One lakh forty-four thousand nine hundred forty-one) was made as compensation for land lease and crop damage, despite not signing an agreement with the private landowner.	Answer is submitted through Competent Authority and resolve of the objection is under process.
		2	Due to payment for CC blocks without verification or certification by the taskforce, the Board incurred a loss of Tk. 35,12,378 (Thirty-five lakh twelve thousand three hundred seventy-eight).	Answer is submitted through Competent Authority and resolve of the objection is under process.
		3	Due to payment for excess CC blocks beyond the quantity approved by the taskforce, the Board incurred a financial loss of Tk. 1,81,00,966 (One crore eighty-one lakh nine hundred sixty-six).	Answer is submitted through Competent Authority and resolve of the objection is under process.
		4	An irregular payment of Tk. 91,48,475 (Ninety-one lakh forty-eight thousand four hundred seventy-five) was made to the contractor without any time extension, even though the scheduled completion period of the work had expired.	Answer is submitted through Competent Authority and resolve of the objection is under process.
		5	Due to failure to obtain insurance against various risks as per the terms of the contract and non-	Answer is submitted through Competent

Period of Audit	Date of submission of Audit Report	Sl. No	Major findings/objections and Money involved	Whether objections resolved or not (if not, mention status)
1	2	3	4	5
			collection of VAT on the insurance premium, the government incurred a revenue loss of Tk. 604,549 (Six hundred four thousand five hundred forty-nine).	Authority and resolve of the objection is under process.
2023-24	24-11-2024	1	By making payment to the contractor without completion of the contracted work, the government incurred a financial loss of Tk. 2,46,94,915 (Two crore forty-six lakh ninety-four thousand nine hundred fifteen).	Answer is submitted through Competent Authority and resolve of the objection is under process.
		2	By paying labor wages considering a distance of 200 meters for placement and dumping of manufactured CC blocks, the government incurred a financial loss of Tk. 13,09,135 (Thirteen lakh nine thousand one hundred thirty-five).	Answer is submitted through Competent Authority and resolve of the objection is under process.
		3	By using substandard CC blocks beyond the specified requirements in the execution of works, the Board incurred a financial loss of Tk. 97,00,319 (Ninety-seven lakh three hundred nineteen).	Answer is submitted through Competent Authority and resolve of the objection is under process.
		4	Although the sandbags counted by the taskforce were not dumped, payment was made for dumping, resulting in a financial loss to the government of Tk. 52,44,690 (Fifty-two lakh forty-four thousand six hundred ninety).	Answer is submitted through Competent Authority and resolve of the objection is under process.
		5	Payment for CC blocks in excess of the quantity approved by the taskforce caused a financial loss to the government of Tk. 1,59,55,609 (One crore fifty-nine lakh fifty-five thousand six hundred nine).	Answer is submitted through Competent Authority and resolve of the objection is under process.
2024-25	25-09-2025	1	Payment made despite non-performance of work resulted in a financial loss to the Board of Tk. 48,86,450.	Answer is submitted through Competent Authority and resolve of the objection is under process.
		2	By revising the design in the name of river morphological changes using the project's saved funds, allocating certain items and packages to the work order, and making payment, the Board incurred a financial loss of Tk. 2,73,67,017.	Answer is submitted through Competent Authority and resolve of the objection is under process.
		3	By using substandard CC blocks beyond the specified requirements in the execution of work, the Board incurred a financial loss of Tk. 3,30,35,342.	Answer is submitted through Competent Authority and resolve of the objection is under process.
		4	Despite the contracted work being incomplete, showing it as completed hindered the project's goals and objectives and resulted in a financial	Answer is submitted through Competent Authority and resolve of the objection is

Period of Audit	Date of submission of Audit Report	Sl. No	Major findings/objections and Money involved	Whether objections resolved or not (if not, mention status)
1	2	3	4	5
			loss of Tk. 10,64,46,534 to the Board.	under process.
		5	By violating the contract terms and not obtaining insurance for risk-prone work, the government incurred a revenue loss of Tk. 7,52,177 on account of VAT on the insurance premium.	Answer is submitted through Competent Authority and resolve of the objection is under process.
Total findings/objections and Money involved=			Total findings/objections: 17 nos. Money involved: Tk. 26,79,82,728 (Twenty Six Crore Seventy Nine Lakh Eighty Two Thousand Seven hundred Twenty Eight Only).	

G. POST-PROJECT REMARKS

31. General Observations/Remarks on the Project

32. Background:

The Ganges River enters Bangladesh from Murshidabad District of India under the name Padma River. Flowing through Shibganj and Chapainawabganj Sadar Upazila in the southwest of Chapainawabganj District, it re-enters Murshidabad District of India downstream of Narayanpur Union in Sadar Upazila. Later, it again enters Bangladesh through a place called Hakimpur in Chapainawabganj Sadar Upazila.

Charbagdanga, located on the left bank of the Padma River under Chapainawabganj Sadar Upazila, is a densely populated and important area. The Farakka Barrage, constructed by India, is situated only about 35 km upstream from Charbagdanga. Due to water control by the Farakka Barrage, the availability of water is decreasing every year. As a result, the flow of the Padma River is continuously declining, and because it carries a large volume of silt, numerous sandbars (chars) are forming across the riverbed.

However, during the monsoon, when the Padma regains its strength, the river unleashes destructive erosion along both banks. As a result, paved roads, various government and private infrastructures, educational and religious institutions, agricultural and non-agricultural land, crops, and people's homesteads are at risk of being devoured by the river.

It is to be noted that the Charbagdanga area under Chapainawabganj Sadar Upazila has been severely affected by riverbank erosion of the Padma River during the monsoon season for the past several years. When the intensity of this erosion took a serious turn in 2014, the Honorable Member of Parliament of the area, the Chairman, and the Deputy Commissioner expressed deep concern. Reports were also published in the print media highlighting the massive erosion in Goadubi, Roadpara, Charbagdanga, and the adjoining and border areas under Sadar Upazila, raising doubts about the very existence of those villages.

To protect this area, as per the memorandum of Bangladesh Water Development Board No. BWDB (Sec)/Plan-1/Misc-3/2002 (Vol-8)/69 dated 09/09/2014, a six-member technical committee was formed. The committee was assigned to conduct a field inspection, feasibility assessment, and prepare a technical report for the formulation of a new project's DPP (Development Project Proposal). Based on the report of this committee, the proposed DPP was prepared.

On 03/03/2020, in the meeting of the Executive Committee of the National Economic Council (ECNEC), the Honorable Prime Minister approved the project titled "Protection of Charbagdanga and Shahjahanpur areas of Chapainawabganj Sadar Upazila from erosion of the Padma River" with an estimated cost of 56,612.21 lakh BDT, to be implemented from 01 January 2020 to 30 June 2023. Under this project, plans were made to implement 3.60 km of new riverbank protection work at Charbagdanga and 2.50 km at Shahjahanpur (total 6.10 km), 4.00 km of rehabilitation of previously implemented riverbank protection works, and 8.00 km of re-sectioning of previously constructed embankments. The Government Order (GO) and Administrative Order (AO) for the project were issued on 25/03/2020. Later, on 08/05/2023, the Revised Development Project Proposal (RDPP-1) titled "Protection of Charbagdanga and Shahjahanpur areas of Chapainawabganj Sadar Upazila from erosion of the Padma River (1st Revised)" with an estimated cost of 60,385.27 lakh BDT, and an extended implementation period from 01 January 2020 to 30 June 2024, was approved by the Ministry of Water Resources.

According to the approved RDPP, under the project: 6.10 km of new riverbank protection works are being implemented through 29 packages, 4.00 km of rehabilitation works of previously implemented riverbank protection through 10 packages (2 Packages have 6 lots), and 8.00 km of re-sectioning works of previously constructed embankments through 1 package. Thus, the total number of physical work packages/lots approved in the project is 40 .

32.1 Justification/Adequacy

Bangladesh is a riverine country and bank line erosion of different rivers has been a recurrent effect. River bank erosion in alluvial lands of Bangladesh is a complex and dynamic thrust of nature due to strong onrush of water and major variation in between normal water flow and surges of inflow during monsoon & post-monsoon period in each year. The monsoon discharge of the major rivers is so large that there is recurrence of floods every year. Sometimes it becomes very severe and causes immense damages impacted by occurrence of devastating river erosion. This has significant social and economic impacts. The loss of land, crop and property has led to landlessness and impoverishment of thousands of dwellers living within bank lines.

The large seasonal variation in river flow results in varying sediment transportation capacity and causes river-bank erosion, migration of river-banks and meandering river channels. In this context, there have been a growing concern and reassessment of the economic and socio-political benefits of protecting important towns, infrastructure, hats and bazars as well as agricultural land.

The issue has been given due importance in the national planned documents for water sector and prioritized strategic locations of river banks have been stressed for phased implementation of river bank protection, embankment re-sectioning program at the apex level.

The overall objective of the project is to reduce environmental degradations and human hazards due to river bank erosion and flood ensuring safety of lives and properties around the area. By implementing the project, safety of vast tract of agricultural lands and other immovable properties total worth of Tk. 386255.00 lakh will be ensured in the project area.

32.2 Objectives

- To protect the Charbagdanga and Shajahanpur areas of Chapainawabganj Sadar Upazila from the severe erosion of the left bank of the Padma River through the implementation of 6.100 km of riverbank protection work.
- To ensure consolidation and enhance durability of the previously implemented works through 4.00 km of riverbank rehabilitation and 8.00 km of embankment re-sectioning.
- To protect approximately 26 government/non-government offices/installations, about 34 schools/colleges/madrasas, numerous brick-built, semi-Brick and Raw (made by Mud or other local materials) houses, around 32 km of roads, about 4,969 hectares of agricultural and non-agricultural land, and mango orchards and other resources from erosion of the Padma River.
- To improve the socio-economic condition of low-income people by engaging them in riverbank protection, rehabilitation, and re-sectioning works.

32.3 Project revision with reasons

In the meeting of the Executive Committee of the National Economic Council (ECNEC) held on 03/03/2020, the Honorable Prime Minister approved the project titled "Protection of Charbagdanga and Shajahanpur Area in SadarUpazila of Chapainawabganj District from the Erosion of the Padma River", with an estimated cost of Tk. 56,612.21 lakh and an implementation period from 01 January 2020 to 30 June 2023.

Under this project, the Development Project Proposal (DPP) included a total of 6.10 km of new riverbank protection works 3.60 km at Charbagdanga and 2.50 km at Shajahanpur along with 4.00 km of rehabilitation of previously implemented riverbank protection works and 8.00 km of re-sectioning of existing embankments. The Government Order (GO) and Administrative Order (AO) for the project were issued on 25/03/2020.

Out of the 6.10 km of new riverbank protection work, construction was undertaken through 29 packages, while the rehabilitation of 4.00 km of previously completed protection works was undertaken through 04 packages in 08 lots.

In the Bakhair Ali area of the project site, two to three river branches converge into a single channel about 550 meters wide. Sediment deposition occurs in the downstream reach of the project area, forming temporary sandbars (chars), which create a backflow impact and lead to erosion.

After the 2021 monsoon, the flow of the Padma River was significantly higher compared to previous years, and the river width narrowed to about 376 meters, causing erosion on the left bank near the char area upstream of Bakhair Ali. As a result, within the 4.00 km protection area at Bakhair Ali, approximately 1.900 km of the launching apron and various portions of the slope protection works became deformed.

Based on the recommendations of the Survey Committee, a revised DPP was prepared and submitted. Subsequently, on 06/07/2022, a verification meeting on the project was held under the chairmanship of the Senior Secretary, Ministry of Water Resources. Following the decisions of that meeting, a Revised Development Project Proposal (RDPP) was prepared and submitted.

A Project Evaluation Committee (PEC) meeting on the RDPP was held at the Planning Commission on 09/01/2023. According to the decision of that meeting, it was resolved that the RDPP should be resubmitted after conducting a feasibility study on the affected portion of the project.

However, the 1.900 km section of the rehabilitation work at the project site suffered significant damage to the launching apron and pitched slope blocks. If the repair and rehabilitation work on this damaged 1.900 km section is not implemented according to the revised and approved design before the upcoming monsoon season, morphological changes and bank line shifting of the river may occur, resulting in severe damage to the project area.

Additionally, there is a high possibility of damage to the ongoing project works, which may hinder the achievement of the project's main objectives. Since the preparation of a feasibility study report is a time-consuming process, it is essential to carry out the rehabilitation work of the 1.900 km damaged portion immediately in accordance with the revised approved design.

The field office informed the Project Director's office (PaSWM) that if the highly vulnerable 1.900 km section is not implemented before the next monsoon season, the project area may face severe erosion and morphological changes in the river. After discussion with the Planning Commission regarding this vulnerable section, it was decided that an RDPP would be resubmitted to the Ministry of Water Resources, limited to the rehabilitation of the highly vulnerable 1.900 km portion, and restricted within 15% (Tk. 4,000.00 lakh) of the original DPP cost.

Accordingly, the RDPP was resubmitted, and a verification meeting on the project was held at the Ministry on 13/03/2023, followed by a Divisional Project Evaluation Committee (DPEC) meeting on 21/03/2023. As per the decision of that DPEC meeting, the RDPP was reorganized and resubmitted for further processing.

the 1st revised DPP of the project was prepared and approved by the Honorable State Minister, Ministry of Water Resource on 08-05-2023 for implementation from January 2020 to June 2024, with a total estimated cost of Tk 60385.27 lakhs with full GOB funding.

33. Rationale of the project (Consider the following issues):

33.1 Concept

Bangladesh is a densely populated with poor natural resources base, lack of industrialization and vulnerability to natural disasters; like flooding, river bank erosion, saline inundation and cyclones etc. made Bangladesh as one of the undeveloped countries in the world. The major problem responsible for poverty includes high level of landlessness due to recurrent floods, river bank erosion (i.e. population displacement and potential erosion damages and losses to productive agricultural and urban land and severe damage to property and infrastructure), unemployment, illiteracy and malnutrition. The population of the Project area is very dense and landless population is about 20-30%. Socio-economic development of the people through agriculture and business generation development providing flood control support and protection of potential lands, infrastructures of towns and rural areas from erosion damages is the main objective to alleviate poverty of the area. The project is placed in environmental screening category B since it's bank protective works, rehabilitation of bank protective works, embankment re-sectioning works do not create irreversible and diverse adverse physical and social impacts. Identifiable adverse impacts were confined to the implementation period. As such, the intervention by providing river bank protective work, rehabilitation of bank protective works, embankment re-sectioning works have very little impacts or no negative impacts in and around the area. The project would prevent damage to crops, property and infrastructure as a result of severe flood of the project area.

D

33.2 Design

The Present construction work components have been incorporated in the DPP in accordance with approved design & drawing by Design Circle-7 of BWDB at DPP preparation time and on working time, all design of the works reviewed by Design Circle-7 of BWDB on the basis of latest river morphology, location and time.

33.3 Location

The Ganges River enters Bangladesh from the Murshidabad District of India under the name Padma River. Flowing through Shibganj and Chapainawabganj Sadar Upazila in the southwestern part of Chapainawabganj District, it re-enters India's Murshidabad District downstream of Narayanpur Union in Sadar Upazila and later returns to Bangladesh through Hakimpur in Chapainawabganj Sadar Upazila.

Charbagdanga, situated on the left bank of the Padma River under Chapainawabganj Sadar Upazila, is a densely populated and strategically important area. The Farakka Barrage, constructed by India, is located approximately 35 km upstream from Charbagdanga. Due to water diversion by the Farakka Barrage, the flow of the Padma River has been decreasing every year. Consequently, the river's discharge has diminished, and the heavy sediment load has caused the formation of numerous sandbars (chars) across its bed.

During the monsoon season, however, the Padma regains its strength and causes severe erosion along both banks. This results in significant damage to paved roads, government and private establishments, educational and religious institutions, agricultural and non-agricultural lands, crops, and residential areas, putting local communities at great risk.

To protect the Charbagdanga and Shajahanpur areas of Chapainawabganj Sadar Upazila from the severe erosion of the left bank of the Padma River and to prevent flooding, this project was undertaken.

33.4 Timing

The project entitled "Protection of Charbagdanga and Shajahanpur Area in Sadar Upazila of Chapainawabganj District from the Erosion of the Padma River" was approved in the meeting of the Executive Committee of the National Economic Council (ECNEC) held on 03 March, 2020. Initially the implementation period was from January 2020 to June 2023. Due to inclusion of some new works for design revision the 1st revision of the project was prepared and approved for implementation from July 2020 to June 2024. Also due to scarcity of fund the project implementation time was increased by 12 (twelve) month and the new implementation period was from July 2020 to June 2025.

34. Brief description on planning and financing of the project and its applicability (Consider the following issues):

34.1 Project Identification

The project area is located at the South-West part of Chapainawabganj District across the left bank of Padma River at Upazilla Chapainawabganj Sadar. Main component of this project is 6.10 km bank revetment work, 4.00 km rehabilitation bank revetment work, 8.00 km Embankment resectioning work.

34.2 Project Preparation

The Ganges River enters Bangladesh from the Murshidabad District of India under the name Padma River. Flowing through Shibganj and Chapainawabganj Sadar Upazila in the southwestern part of Chapainawabganj District, it re-enters India's Murshidabad District downstream of Narayanpur Union in Sadar Upazila, and later re-enters Bangladesh through Hakimpur in Chapainawabganj Sadar Upazila. Charbagdanga, situated on the left bank of the Padma River under Chapainawabganj Sadar Upazila, is a densely populated and significant area. The Farakka Barrage, constructed by India, lies approximately 35 km upstream from Charbagdanga. Due to water regulation by the barrage, the flow of the Padma River has been decreasing each year. As a result, the river's discharge continues to decline, and its heavy silt load has led to the formation of numerous sandbars (chars) across the riverbed.

During the monsoon season, however, the Padma regains its strength and causes severe erosion along both banks. This erosion poses a serious threat to paved roads, government and private establishments, educational and religious institutions, agricultural and non-agricultural lands, crops, and homesteads—endangering the livelihoods and safety of local communities.

It is noteworthy that the Charbagdanga area under Chapainawabganj Sadar Upazila has been experiencing severe riverbank erosion by the Padma River during the monsoon seasons over the past several years. When the intensity of the erosion reached a critical stage in 2014, the Honorable Member of Parliament, the Upazila Chairman, and the Deputy Commissioner expressed deep concern over the situation. Reports published in the print media also highlighted the devastating erosion in Goadubi, Roadpara, Charbagdanga, and adjacent border areas under Sadar Upazila, raising alarm about the possible disappearance of these villages.

To protect these vulnerable areas from the destructive erosion of the Padma River, the project entitled "Protection of Charbagdanga and Shajahanpur Area in Sadar Upazila of Chapainawabganj District from the Erosion of the Padma River" was undertaken.

34.3 Appraisal

The PEC meeting was held on 16-10-2019 at Planning Commission. As per decision of PEC meeting the DPP was corrected and sent to the Executive Committee of National Economic Council (ECNEC) for approval the above project.

34.4 Credit Negotiation: Not Applicable.

34.5 Credit Agreement: Not Applicable.

34.6 Credit Effectiveness: Not Applicable.

34.7 Loan Disbursement: Not Applicable.

34.8 Loan Conditions: Not Applicable.

34.9 Project Approval

The Project was approved by the Executive Committee of the National Economic Council (ECNEC) held on the 03 March, 2020 for implementation from January 2020 to June 2023. 1st revision of the project was approved by Ministry of Water Resources on 08 May, 2023 for implementation from January 2020 to June 2024. Also, due to scarcity of fund the project implementation time was increased by 12 (twelve) month and the new implementation period was from January 2020 to June 2025.

34.10 Others(specify): Nil.

D

35. Analysis of the post- implementation situation and result of the project (Consider following issues):

35.1 Whether the beneficiaries of the project have clear knowledge about the Target/Objectives of the project.
Yes.

35.2 Programme for use of created-facilities of the project
The stack holders are directly taking advantages of the created facilities of the project.

35.3 O & M Program of the project.
After complementation of the project major repair/rehabilitation works will be accomplished from regular O&M budget of BWDB.

35.4 Impact of the project (Direct & Indirect)

Direct

- Protection of vast arable lands and other public and private properties valued approximately Tk. 386255.00 lakh along the left bank of Padma River Upazila Chapainawabganj Sadar in Chapainawabganj District from severe flood and the erosion of the left bank of Padma River by implementing 6.10 km bank revetment work, 4.00 km rehabilitation bank revetment work, 8.00 km Embankment re-sectioning work.

Indirect

- River alignment has been maintained in a sustainable thalweg for sustainable river management.
- Socio-economic condition has improved in the project area
- Environmental impact has been mitigated and ecological balance has been established.

35.5 Transfer of Technology and Institutional Building through the project.
Not Applicable.

35.6 Employment generation through the project.
A large number of skilled/unskilled workers were employed during construction period.

35.7 Possibility of Self employment.
There are possibilities of self-employment as existing commercial and business centres are protected from severe flood, river bank erosion and the environmental degradation.

35.8 Possibility of Women-employment opportunity.
Yes, there are possibilities of women-employment through the project benefited area enhanced.

35.9 Women's participation in development.
Yes.

35.10 Probable Impact on Socio-Economic activity.
By protecting the project area from flood and river bank erosion, various infrastructures are saved from being damaged. As a result, socio-economic balance in the locality is enhanced.

35.11 Impact on environment.
Environmental enhancement is achieved through the implementation of the project.

35.12 Sustainability of the project.
The project is sustained but requires periodic maintenance.

35.13 Contribution to poverty alleviation/reduction.
The project has direct contribution and impact on poverty alleviation/reduction.

35.14 Opinion of the public representatives, local elite, local administration, teachers, religious leaders, women's representatives etc.
Positive remarks regarding the project.

35.15 Contribution of Micro-credit programs and Comments on overlapping with any NGO activities.
Not Applicable.

36. Problems encountered during Implementation (with duration & steps taken to resolve those) (Consider following issues):
- 36.1 Project management: N/A.
 - 36.2 Project Director: N/A.
 - 36.3 Land Acquisition: N/A.
 - 36.4 Procurement: N/A.
 - 36.5 Consultancy: N/A.
 - 36.6 Contractor: N/A.
 - 36.7 Manpower: N/A.
 - 36.8 Law & Order: N/A.
 - 36.9 Natural calamity: N/A.
 - 36.10 Project financing: N/A.
 - 36.11 Allocation and release: N/A.
 - 36.12 Design formulation/approval: N/A.
 - 36.13 Project aid disbursement and re-imbursement: N/A.
 - 36.14 Mission of the development partners: N/A.
 - 36.15 Time & Cost Over-run: Due to inclusion of some new works and Scarcity of fund additional time was required to complete the project.
 - 36.16 Project Monitoring: N/A.
 - 36.17 Delay in Decision: N/A.
 - 36.18 Transport, Training: N/A.
 - 36.19 Approval and Others: N/A.

37. Remarks & Recommendations of the Project Director:

The project area of the project titled "Protection of Charbagdanga and Shajahanpur Area in Sadar Upazila of Chapainawabganj District from the Erosion of the Padma River (1st revised)" is located at the South-West part of Chapainawabganj District across the left bank of Padma River Chapainawabganj Sadar Upazila in Chapainawabganj District. Main component of this project is 6.10 km bank revetment work, 4.00 km rehabilitation bank revetment work, 8.00 km embankment re-sectioning work. The main objective of the project is to protect vast arable lands and other public and private properties valued approximately Tk. 386255.00 lakh along the left bank of Padma River Upazila Chapainawabganj Sadar from severe flood and the erosion of the left bank of Padma River by implementing bank revetment work, rehabilitation bank revetment work, embankment re-sectioning work. After implementation of the project, physical safety and sense of security among the people of the project area have been developed, resulting in enhanced investment in housing and commercial buildings, enhanced investment in business and development work and have also caused positive impacts on agriculture and fish resources production and land prices. These all components will enhance the opportunity of employment and poverty alleviation.

The very nature & objective of this project have direct relevance with the natural objective of attaining self-reliance, generation of rural employment, poverty alleviation especially for rural poor section, creation of social & environmental balance & building of economic infrastructures for the future generation to sustain due to severe flood and river erosion mitigation.

The commencement and completion of the project was schedule to be accomplished in 2019-2020 to 2024-2025 as per approved DPP (No Cost Time Extention) and accordingly the project has been completed within stipulated time. All components of the project have been fully implemented as per the targeted scope and specifications. This Project has no significant shortfalls.

BWDB's Taskforce committee has ensured the quality of implemented works. During implementation period, high officials from IMED, MoWR & BWDB has visited the project & their observations & recommendations have been complied. Now after completion of the project, proper monitoring and regular maintenance of the implemented works are required for more sustainability.

The project is specifically linked with SDGs (Goal 1, 5, 6, 13 & 17). The Ministry of Water Resources has been engaged in all programs relating to water sector development and management. It will continue to deal with flood erosion protection. There are other Bangladesh Development Goals which have to be achieved through Poverty Reduction Strategy. The project fits well to achieve other such strategic goals.

Date.....

Signature and seal of the Project Director

(এস.এম. আহসান হাবীব)
নির্বাহী প্রকৌশলী
নবাবগঞ্জ পানি উন্নয়ন বিভাগ
বাশাউরো, চাঁপাইনবাবগঞ্জ
ও
প্রকল্প পরিচালক।

38. Remarks/Comments of Agency Head:

The main objective of the project was to protect several places of Chapainawabganj Sadar Upazila in Chapainawabganj District from severe flood and river bank erosion. The execution of this project safeguards the lives of the community, including public and private infrastructures as well as agricultural and non-agricultural lands within the project area from severe riverbank erosion, thereby fostering the socio-economic growth of the region. Moreover, the project ensures sustainable communication systems by rehabilitating flood control embankments having paved and unpaved roads, protecting them from potential flood damage. Thus, this project can be regarded as successful in achieving its intended objectives.

Date.....

Signature and seal of Agency Head

(Md. Enayet Ullah)
ID No. 670705001
Director General
BWDB, Dhaka.

39. Remarks/Comments of the Secretary/Senior Secretary of the Ministry/Division:

The project has been completed successfully. Regular maintenance and monitoring should be ensured by Bangladesh Water Development Board for the sustainability of the project.

Date.....

Signature and seal of Secretary

Information Related to Procurement of Goods:

Package No	As per Project Document Description of Package	Estimated Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
												As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
CSGP-3	Engineering & other accessories (GPS & level Machine)	Plan- 1.56	RFQ	SE	Mar/2022	-	Apr/2022	Apr/2022	-	1.56	1.56	24/6/2022	21/7/2022
		Actual- 1.56	RFQ	SE	Mar/2022	-	Apr/2022	Apr/2022	-	22/6/2022			
		Deviation-	-	-	-	-	-	-	-				
CSGP-5	Engineering & other accessories (Measuring Wheel-10nos)	Plan- 0.99	RFQ	XEN	Apr/2021	-	Apr/2021	May/2021	-	0.99	0.99	08/5/2021	18/6/2021
		Actual- 0.99	RFQ	XEN	Apr/2021	-	Apr/2021	May/2021	-	8/5/2021			
		Deviation-	-	-	-	-	-	-	-				
CSGP-6	Computer & accessories (Brand Laptop with scanner, color printer & other accessories)	Plan-1.60	RFQ	XEN	Apr/2021	-	Apr/2021	May/2021	-	1.60	1.60	10/5/2021	20/6/2021
		Actual- 1.60	RFQ	XEN	Apr/2021	-	Apr/2021	May/2021	-	09/5/2021			
		Deviation-	-	-	-	-	-	-	-				

* Please mention Dates for plan and actual

* Deviation in days (difference between plan and actual)

* Plan as per procurement plan described in project document

A

Information Related to Procurement of Works:

As per Project Document		Estimated Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
Package No	Description of Pack age											As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
CWP-01	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Km.8.162 Actual- to Km.8.297 =135.00m under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-01)	Plan-892.68 Actual-1567.58 Deviation-	OTM	SE	Sep/2020	The Daily Samokal, Express, Dristi	12/10/2020	24/12/2020	27/12/2020	892.68 18/01/2021	891.43	30-05-2022	31-05-2024
			-	-	-	-	-	-	-				
CWP-02	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Km.8.297 to Km.8.432 =135.00m under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-02)	Plan-866.15 Actual-866.15 Deviation-	OTM	SE	Sep/2020	The Daily Samokal, Express, Dristi	12/10/2020	17/12/2020	27/12/2020	866.15 04/01/2021	608.17	30-05-2022	25-06-2024
			-	-	-	-	-	-	-				
CWP-03	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Km.8.432 Actual- to Km.8.652 =220.00m under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-03)	Plan-1470.14 Actual-1470.14 Deviation-	OTM	CE	Sep/2020	The Daily Samokal, Express, Dristi	12/10/2020	27/12/2020	27/12/2020	1470.14 11/01/2021	1469.46	30-05-2022	31-12-2024
			-	-	-	-	-	-	-				
CWP-04	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Km.8.652 Actual- to Km. 8.872 =220m under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-04)	Plan-1478.96 Actual-1478.96 Deviation-	OTM	CE	Sep/2020	The Daily Samokal, Express, Dristi	12/10/2020	24/12/2020	27/12/2020	1478.96 13/01/2021	1478.46	30-05-2022	31-05-2025
			-	-	-	-	-	-	-				
CWP-05	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Km.8.872 Actual- to Km. 9.092 =220m under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-05)	Plan-1475.03 Actual-1475.03 Deviation-	OTM	CE	Sep/2020	The Daily Samokal, Express, Dristi	12/10/2020	24/12/2020	27/12/2020	1475.03 11/01/2021	1474.33	30-05-2022	28-02-2025
			-	-	-	-	-	-	-				
CWP-06	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Km.9.092 Actual- to Km. 9.312= 220m under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-06)	Plan-1486.01 Actual-1486.01 Deviation-	OTM	CE	Sep/2020	The Daily Samokal, Express, Dristi	12/10/2020	27/12/2020	27/12/2020	1486.01 14/01/2021	1485.36	30-05-2022	30-04-2024
			-	-	-	-	-	-	-				
CWP-07	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Km.9.312 to Km. 9.532 =220m River under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-07)	Plan-1471.55 Actual-1471.55 Deviation-	OTM	CE	Sep/2020	The Daily Samokal, Express, Dristi	12/10/2020	24/12/2020	27/12/2020	1471.55 04/01/2021	1471.27	30-05-2022	25-06-2024
			-	-	-	-	-	-	-				
CWP-08	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Km.9.532 Actual- to Km. 9.752 =220m under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-08)	Plan-1486.27 Actual-1486.27 Deviation-	OTM	CE	Sep/2020	The Daily Samokal, Express, Dristi	12/10/2020	21/12/2020	27/12/2020	1486.27 04/01/2021	1485.98	30-05-2022	25-06-2024
			-	-	-	-	-	-	-				
CWP-09	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Km.9.752 Actual- to Km. 9.972= 220m under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-09)	Plan-1416.69 Actual-1416.69 Deviation-	OTM	CE	Sep/2020	The Daily Samokal, Express, Dristi	12/10/2020	30/12/2020	27/12/2020	1416.69 17/01/2021	1412.13	30-05-2022	31-05-2025
			-	-	-	-	-	-	-				

As per Project Document		Estimated Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
Package No	Description of Pack age											As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
CWP-10	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Km.9.972 to Km. 10.192 = 220m under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-10)	Plan-1488.45 Actual-1488.45 Deviation-	OTM	CE	Sep/2020	The Daily Samokal, The Daily Financial Express, The Daily Chapai Dristi	12/10/2020	27/12/2020	27/12/2020	1488.45 10/01/2021	1486.96	30-05-2022	15-06-2023
CWP-11	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Actual-Km.10.192 to Km. 10.412 = 220m under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-11)	Plan-1486.25 Actual-1486.25 Deviation-	OTM	CE	Sep/2020	The Daily Samokal, The Daily Financial Express, The Daily Chapai Dristi	12/10/2020	27/12/2020	27/12/2020	1486.25 14/01/2021	1477.46	30-05-2022	31-03-2025
CWP-12	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Actual-Km.10.412 to Km. 10.632 = 220m under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-12)	Plan-1405.65 Actual-1405.65 Deviation-	OTM	CE	Sep/2020	The Daily Samokal, The Daily Financial Express, The Daily Chapai Dristi	12/10/2020	28/12/2020	27/12/2020	1405.65 11/01/2021	1404.12	30-05-2022	30-04-2025
CWP-13	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Actual-Km.10.632 to Km. 10.852= 220m River under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-13)	Plan-1407.72 Actual-1407.72 Deviation-	OTM	CE	Sep/2020	The Daily Samokal, The Daily Financial Express, The Daily Chapai Dristi	12/10/2020	20/12/2020	27/12/2020	1407.72 11/01/2021	1401.57	30-05-2022	31-05-2025
CWP-14	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Actual-Km.10.852 to Km. 11.072 = 220m River under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-14)	Plan-1473.84 Actual-1473.84 Deviation-	OTM	CE	Sep/2020	The Daily Samokal, The Daily Financial Express, The Daily Chapai Dristi	12/10/2020	21/12/2020	27/12/2020	1473.84 14/01/2021	1444.22	30-05-2022	31-03-2025
CWP-15	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Actual-Km.11.072 to Km. 11.292 = 220m River under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-15)	Plan-1492.01 Actual-1492.01 Deviation-	OTM	CE	Sep/2020	The Daily Samokal, The Daily Financial Express, The Daily Chapai Dristi	12/10/2020	21/12/2020	27/12/2020	1492.01 13/01/2021	1490.88	30-05-2022	31-05-2025
CWP-16	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Actual-Km.11.292 to Km. 11.567 = 275m River under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-16)	Plan-1852.94 Actual-1852.94 Deviation-	OTM	ADG	Sep/2020	The Daily Samokal, The Daily Financial Express, The Daily Chapai Dristi	12/10/2020	28/12/2020	28/12/2020	1852.94 14/01/2021	1852.22	30-05-2022	30-04-2025
CWP-17	Bank Revetment work on the left bank of the Padma River at Charbagdanga from Actual-Km.11.567 to Km. 11.762 =195m with D/S End Termination River under Nawabganj O&M Division BWDB Chapainawabganj (Package No:- CWP-17)	Plan-2013.50 Actual-2013.50 Deviation-	OTM	DG	Sep/2020	The Daily Samokal, The Daily Financial Express, The Daily Chapai Dristi	12/10/2020	30/12/2020	31/12/2020	2013.50 11/01/2021	2009.30	30-05-2022	31/03/2023
SWP-01	Bank Revetment work on the left bank of the Padma River at Shajahanpur from km 7.870 to km 8.010 = 140.00 m under Nawabganj O&M Division, BWDB, Chapainawabganj. (Package No:- SWP-01)	Plan-928.54 Actual-928.54 Deviation-	OTM	SE	Oct/2020	The Daily Samokal, The Daily Financial Express, The Daily Chapai Dristi	12/11/2020	18/01/2021	08/02/2021	928.54 04/03/2021	927.21	30-05-2022	15-06-2024
SWP-02	Bank Revetment work on the left bank of the Padma River at Shajahanpur from km 8.010 to km 8.150 = 140.00 m under Nawabganj O&M Division, BWDB, Chapainawabganj. (Package No:- SWP-02)	Plan-886.31 Actual-886.31 Deviation-	OTM	SE	Oct/2020	The Daily Samokal, The Daily Financial Express, The Daily Chapai Dristi	12/11/2020	16/01/2021	08/02/2021	886.31 04/03/2021	876.70	30-05-2022	15-06-2024

Package No	As per Project Document Description of Pack age	Estimated Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
												As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
SWP-03	(Package No:- SWP-02)					Dristi							
	Bank Revetment work on the left bank of the Padma River at Shajahanpur from km 8.150 to km 8.375 = 225.00 m under Nawabganj O&M Division, BWDB, Chapainawabganj	Plan-1450.29 Actual-1450.29 Deviation-	OTM	CE	Oct/2020	The Daily Samokal, Express, The Daily Chapai	12/11/2020	20/01/2021	24/01/2021	1450.29 04/02/2021	1450.23	30-05-2022	31-05-2025
	(Package No:- SWP-03)												
SWP-04	Bank Revetment work on the left bank of the Padma River at Shajahanpur from km 8.375 to km 8.600 = 225.00 m under Nawabganj O&M Division, BWDB, Chapainawabganj	Plan-1449.60 Actual-1449.60 Deviation-	OTM	CE	Oct/2020	The Daily Samokal, Express, The Daily Chapai	12/11/2020	20/01/2021	31/01/2021	1449.60 18/02/2021	1449.42	30-05-2022	31-05-2025
	(Package No:- SWP-04)												
	Bank Revetment work on the left bank of the Padma River at Shajahanpur from km 8.600 to km 8.825 = 225.00 m under Nawabganj O&M Division, BWDB, Chapainawabganj	Plan-1447.60 Actual-1447.60 Deviation-	OTM	CE	Oct/2020	The Daily Samokal, Express, The Daily Chapai	12/11/2020	31/12/2020	31/12/2020	1447.60 14/01/2021	1447.01	30-05-2022	31-05-2025
SWP-05	Bank Revetment work on the left bank of the Padma River at Shajahanpur from km 8.825 to km 9.050 = 225.00 m under Nawabganj O&M Division, BWDB, Chapainawabganj	Plan-1402.54 Actual-1402.54 Deviation-	OTM	CE	Oct/2020	The Daily Samokal, Express, The Daily Chapai	12/11/2020	07/02/2021	08/02/2021	1402.54 04/03/2021	1401.75	30-05-2022	31-03-2025
	(Package No:- SWP-05)												
	Bank Revetment work on the left bank of the Padma River at Shajahanpur from km 9.050 to km 9.275 = 225.00 m under Nawabganj O&M Division, BWDB, Chapainawabganj	Plan-1450.70 Actual-1450.70 Deviation-	OTM	CE	Oct/2020	The Daily Samokal, Express, The Daily Chapai	12/11/2020	20/01/2021	24/01/2021	1450.70 04/02/2021	1450.41	30-05-2022	31-05-2025
SWP-06	Bank Revetment work on the left bank of the Padma River at Shajahanpur from km 9.275 to km 9.500 = 225.00 m under Nawabganj O&M Division, BWDB, Chapainawabganj	Plan-1420.59 Actual-1420.59 Deviation-	OTM	CE	Oct/2020	The Daily Samokal, Express, The Daily Chapai	12/11/2020	08/02/2021	08/02/2021	1420.59 17/02/2021	1200.23	30-05-2022	31-05-2025
	(Package No:- SWP-06)												
	Bank Revetment work on the left bank of the Padma River at Shajahanpur from km 9.500 to km 9.725 = 225.00 m under Nawabganj O&M Division, BWDB, Chapainawabganj	Plan-1399.19 Actual-1399.19 Deviation-	OTM	CE	Oct/2020	The Daily Samokal, Express, The Daily Chapai	12/11/2020	07/02/2021	08/02/2021	1399.19 04/03/2021	1385.75	30-05-2022	31-12-2024
SWP-07	Bank Revetment work on the left bank of the Padma River at Shajahanpur from km 9.725 to km 9.950 = 225.00 m under Nawabganj O&M Division, BWDB, Chapainawabganj	Plan-1402.43 Actual-1402.43 Deviation-	OTM	CE	Oct/2020	The Daily Samokal, Express, The Daily Chapai	12/11/2020	31/01/2021	01/02/2021	1402.43 17/02/2021	1162.19	30-05-2022	31-05-2025
	(Package No:- SWP-07)												
	Bank Revetment work on the left bank of the Padma River at Shajahanpur from km 9.950 to km 10.225 = 275.00 m under Nawabganj O&M Division, BWDB, Chapainawabganj	Plan-1744.51 Actual-1744.51 Deviation-	OTM	ADG	Oct/2020	The Daily Samokal, Express, The Daily Chapai	12/11/2020	04/02/2021	04/02/2021	1744.51 22/02/2021	1743.30	30-05-2022	30-12-2024
SWP-08	Bank Revetment work on the left bank of the Padma River at Shajahanpur from km 10.225 to Km. 10.370 = 145m with U/S End Termination in under Nawabganj O&M	Plan-1481.08 Actual-1481.08 Deviation-	OTM	CE	Oct/2020	The Daily Samokal, Express, The Daily Chapai	12/11/2020	08/02/2021	08/02/2021	1481.08 22/02/2021	1480.88	30-05-2022	31-12-2023
	(Package No:- SWP-08)												
	Bank Revetment work on the left bank of the Padma River at Shajahanpur from km 10.370 to Km. 10.500 = 130m with U/S End Termination in under Nawabganj O&M	Plan-1481.08 Actual-1481.08 Deviation-	OTM	CE	Oct/2020	The Daily Samokal, Express, The Daily Chapai	12/11/2020	08/02/2021	08/02/2021	1481.08 22/02/2021	1480.88	30-05-2022	31-12-2023

Package No	As per Project Document		Estimated Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
	Description of Pack age												As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	
	Division, BWDB, Chapainawabganj (Package No:- SWP-12)					Dristi								
RHWP-1/Lot-01	Rehabilitation of Bank Revetment work on the left bank of the Padma River at Bakhar Ali from Km. 4.162 to Km. 4.422 = 260.00 M under Nawabganj O&M Division, BWDB, Chapainawabganj (Package No. RHWP-01/Lot-01)	Plan-Actual-811.28	OTM	Minister	June/2021	The Daily Samokal,	29/07/2021	05/01/2022	06/01/2022	730.16	729.80	30-05-2023	26-09-2024	
		Deviation-	OTM	Minister	23/06/2021	The Daily Financial Express,	29/07/2021	05/01/2022	06/01/2022	24/01/2022				
						The Daily Chapai Chitro								
RHWP-1/Lot-02	Rehabilitation of Bank Revetment work on the left bank of the Padma River at Bakhar Ali from Km. 4.422 to Km. 5.012 = 590.00 M under Nawabganj O&M Division BWDB, Chapainawabganj. (Package No. RHWP-01/Lot-02)	Plan-Actual-1791.63	OTM	Minister	June/2021	The Daily Samokal,	29/07/2021	05/01/2022	06/01/2022	1612.47	658.27	30-05-2023	31-05-2025	
		Deviation-	OTM	Minister	23/06/2021	The Daily Financial Express,	29/07/2021	05/01/2022	06/01/2022	19/01/2022				
						The Daily Chapai Chitro								
RHWP-1/Lot-03	Rehabilitation of Protection work on the left bank of the Padma River from Km. 5.012 to Km. 5.512 = 500 M at Bakhar Ali under Nawabganj O&M Division BWDB, Chapainawabganj (Package No. RHWP-01/Lot-03)	Plan-Actual-1500.66	OTM	Minister	June/2021	The Daily Samokal,	29/07/2021	05/01/2022	06/01/2022	1350.59	1350.15	30-05-2023	25-03-2025	
		Deviation-	OTM	Minister	23/06/2021	The Daily Financial Express,	29/07/2021	05/01/2022	06/01/2022	27/01/2022				
						The Daily Chapai Chitro								
RHWP-1/Lot-04	Rehabilitation of Protection work on the left bank of the Padma River from Km. 5.512 to Km. 6.012 = 500 M at Bakhar Ali under Nawabganj O&M Division, BWDB, Chapainawabganj (Package No. RHWP-01/Lot-04)	Plan-Actual-1581.94	OTM	Minister	June/2021	The Daily Samokal,	29/07/2021	05/01/2022	06/01/2022	1423.75	1417.75	30-05-2023	25-06-2024	
		Deviation-	OTM	Minister	23/06/2021	The Daily Financial Express,	29/07/2021	05/01/2022	06/01/2022	27/01/2022				
						The Daily Chapai Chitro								
RHWP-2/Lot-01	Rehabilitation of Bank Revetment work on the left bank of the Padma River at Bakhar Ali from Km. 6.012 to Km. 6.612 = 600.00 m under Nawabganj O&M Division, BWDB, Chapainawabganj (Package No. RHWP-02/Lot-01)	Plan-Actual-1730.77	OTM	Minister	June/2021	The Daily Samokal,	29/07/2021	05/01/2022	06/01/2022	1557.69	1542.37	30-05-2023	31-03-2024	
		Deviation-	OTM	Minister	23/06/2021	The Daily Financial Express,	29/07/2021	05/01/2022	06/01/2022	13/01/2022				
						The Daily Chapai Chitro								
RHWP-2/Lot-02	Rehabilitation of Bank Revetment work on the left bank of the Padma River at Bakhar Ali from Km. 6.612 to Km. 7.062 = 450.00 m under Nawabganj O&M Division, BWDB, Chapainawabganj (Package No. RHWP-02/Lot-02)	Plan-Actual-1938.37	OTM	Minister	June/2021	The Daily Samokal,	29/07/2021	05/01/2022	06/01/2022	1744.36	463.70	30-05-2023	31-05-2025	
		Deviation-	OTM	Minister	23/06/2021	The Daily Financial Express,	29/07/2021	05/01/2022	06/01/2022	19/01/2022				
						The Daily Chapai Chitro								
RHWP-03	Rehabilitation of Bank Revetment work on the left bank of the Padma River at Bakhar Ali from Km. 7.062 to Km. 7.612 = 550.00 M under Nawabganj O&M Division, BWDB, Chapainawabganj. (Package No. RHWP-03)	Plan-1414.45	OTM	CE	June/2021	The Daily Samokal,	30/03/2023	04/11/2021	15/11/2021	1414.45	1413.46	30-05-2023	30-12-2024	
		Actual-1414.45	OTM	CE	23/06/2021	The Daily Financial Express,	30/03/2023	04/11/2021	15/11/2021	09/12/2021				
		Deviation-				The Daily Chapai Chitro								
RHWP-04	Rehabilitation of Bank Revetment work on the left bank of the Padma River at Bakhar Ali from Km. 7.612 to Km. 8.162 = 550.00 M under Nawabganj O&M Division, BWDB, Chapainawabganj (Package No. RHWP-04)	Plan-1414.45	OTM	CE	June/2021	The Daily Samokal,	30/03/2023	04/11/2021	15/11/2021	1414.45	1414.42	30-05-2023	25-06-2024	
		Actual-1414.45	OTM	CE	23/06/2021	The Daily Financial Express,	30/03/2023	04/11/2021	15/11/2021	07/12/2021				
		Deviation-				The Daily Chapai Chitro								

As per Project Document		Estimated Cost (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion As per Contract
Package No	Description of Package											
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)
RHWP-LD-01	Rehabilitation (Strengthening of Slope & Launching Apron) of Bank Revetment work on the left bank of the Padma River to Bakhar Ali from Km. 6.262 to Km. 6.922 = 660.00 m. under Nawabganj O&M Division, BWDB, Chapainawabganj (Package No. RHWP-LD-01)	Plan-1599.10 Actual-1595.26 Deviation-	OTM OTM -	CE CE -	Apr/2023 05/4/2023 26 days	Protidiner Sangbad, Dhaka Tribune, The Daily Gour Babgla	07/05/2023 07/05/2023 -	24/05/2023 24/05/2023 -	24/05/2023 24/05/2023 -	1595.26 11/06/2023	1595.18	25-06-2024
RHWP-LD-02	Rehabilitation (Strengthening of Slope & Launching Apron) of Bank Revetment work on the left bank of the Padma River to Bakhar Ali from Km. 6.922 to Km. 7.102 = 180.00 m. under Nawabganj O&M Division, BWDB, Chapainawabganj (Package No. RHWP-LD-02)	Plan-730.14 Actual-718.00 Deviation-	OTM OTM -	SE SE -	Apr/2023 05/4/2023 26 days	Protidiner Sangbad, Dhaka Tribune, The Daily Gour Babgla	07/05/2023 07/05/2023 -	24/05/2023 24/05/2023 -	24/05/2023 24/05/2023 -	718.00 11/06/2023	717.67	25-06-2024
RHWP-LD-03	Rehabilitation (Strengthening of Slope & Launching Apron) of Bank Revetment work on the left bank of the Padma River at Bakhar Ali from Km. 7.102 to Km. 7.382 = 280.00 M under Nawabganj O&M Division, BWDB, Chapainawabganj (Package No. RHWP-LD-03)	Plan-1501.13 Actual-1423.67 Deviation-	OTM OTM -	CE CE -	Apr/2023 05/4/2023 26 days	Protidiner Sangbad, Dhaka Tribune, The Daily Gour Babgla	07/05/2023 07/05/2023 -	24/05/2023 24/05/2023 -	25/05/2023 25/05/2023 -	1423.67 11/06/2023	1422.54	25-06-2024
RHWP-LD-04	Rehabilitation (Strengthening of Slope & Launching Apron) of Bank Revetment work on the left bank of the Padma River at Bakhar Ali from Km. 7.382 to Km. 7.562 = 180.00 M under Nawabganj O&M Division, BWDB, Chapainawabganj (Package No. RHWP-LD-04)	Plan-760.35 Actual-760.35 Deviation-	OTM OTM -	SE SE -	Apr/2023 05/4/2023 26 days	Protidiner Sangbad, Dhaka Tribune, The Daily Gour Babgla	07/05/2023 07/05/2023 -	24/05/2023 24/05/2023 -	25/05/2023 25/05/2023 -	684.31 11/06/2023	683.72	25-06-2024
RHWP-LD-05	Rehabilitation (Strengthening of Slope & Launching Apron) of Bank Revetment work on the left bank of the Padma River at Bakhar Ali from Km. 7.562 to Km. 7.962 = 400.00 M under Nawabganj O&M Division, BWDB, Chapainawabganj (Package No. RHWP-LD-05)	Plan-1575.83 Actual-1575.83 Deviation-	OTM OTM -	CE CE -	Apr/2023 05/4/2023 26 days	Protidiner Sangbad, Dhaka Tribune, The Daily Gour Babgla	07/05/2023 07/05/2023 -	24/05/2023 24/05/2023 -	25/05/2023 25/05/2023 -	1460.93 30/05/2023	1459.39	25-06-2024
RHWP-LD-06	Rehabilitation (Strengthening of Slope & Launching Apron) of Bank Revetment work on the left bank of the Padma River at Bakhar Ali from Km. 7.962 to Km. 8.162 = 200.00 M under Nawabganj O&M Division, BWDB, Chapainawabganj (Package No. RHWP-LD-06)	Plan-798.85 Actual-798.85 Deviation-	OTM OTM -	SE SE -	Apr/2023 05/4/2023 26 days	Protidiner Sangbad, Dhaka Tribune, The Daily Gour Babgla	07/05/2023 07/05/2023 -	24/05/2023 24/05/2023 -	25/05/2023 25/05/2023 -	718.96 30/05/2023	718.80	25-06-2024
RHWP-1/Lot-02 (Remaining)	Rehabilitation of Bank Revetment work on the left bank of the Padma River at Bakhar Ali from Km. 4.422 to Km. 5.012 = 590.00 M under Nawabganj WD Division, BWDB, Chapainawabganj (Package No. RHWP-1/Lot-02 Remaining work)	Plan-1028.12 Actual-1028.12 Deviation-	OTM OTM -	ADG ADG -	22/01/2025 22/01/2025 26 days	The Business Standard The Dainik Khabor, The Daily Gour Babgla	20/02/2025 20/02/2025 -	10/03/2025 10/03/2025 -	11/03/2025 11/03/2025 -	925.30 20/03/2025	925.12	15-06-2025
RHWP-	Rehabilitation of Bank Revetment work on the left bank of the Padma River at Bakhar Ali	Plan-1194.46 Actual-1194.46	OTM OTM	ADG ADG	22/01/2025 22/01/2025	The Business Standard	20/02/2025 20/02/2025	10/03/2025 10/03/2025	11/03/2025 11/03/2025	1194.47 20/03/2025	1194.46	15-06-2025

Package No	As per Project Document		Estimated Cost (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
	Description of Package												As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	
2/Lot-02 (Remaining)	from Km. 6.612 to Km. 7.062 = 450.00 m under Nawabganj WD Division, BWDB Chapainawabganj (Package No. RHWP-02/Lot-02 Remaining work)	1327.19	-	-	26 days	The Dainik Khabor, The Daily Gour Bangla	-	-	-	-	-	-	-	-
RSWP-1	Re-Section of Embankment at Durlapur-Bhaker Ali from Km. 12.470 to Km. 20.470 = 8000.00M in Upazila Shibganj & Sadar Dist Division, BWDB, Chapainawabganj (Package No. RSWP-1)	Plan-944.28 Actual-944.28	OTM	CE	Mar/2022	The Daily Tribune Kaler Kantho, The Daily Gour Bangla	17/04/2022	08/08/2022	10/08/2022	849.86	819.79	21-06-2023	25-06-2024	

- * Please mention Dates for plan and actual
- * Deviation in days (difference between plan and actual)
- * Plan as per procurement plan described in project document

Information Related to Procurement of Services:

As per Project Document	Package No	Description of Package	Estimated Cost (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of LOA	Contract Price & Date	Date of Completion	
												As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
		Plan											
		Actual											
		Deviation											
		Plan											
		Actual											
		Deviation											
		Plan											
		Actual											
		Deviation											

* Please mention Dates for plan and actual

* Deviation in days (difference between plan and actual)

* Plan as per procurement plan described in project document

A



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
পানি সম্পদ মন্ত্রণালয়

“পদ্মা নদীর ভাঙন হতে চাঁপাইনবাবগঞ্জ জেলার সদর উপজেলার
চরবাগডাঙ্গা ও শাজাহানপুর এলাকা রক্ষা (১ম সংশোধিত)”
শীর্ষক প্রকল্পের মধ্যবর্তী মূল্যায়ন প্রতিবেদন

জানুয়ারি ২০২৪

সূচিপত্র

ক্রমিক	বিষয়	পৃষ্ঠা
	প্রথম অধ্যায়	
	প্রকল্পের বিবরণ	
১.০।	প্রকল্পের পটভূমি	০১
১.১।	প্রকল্প সংক্রান্ত সাধারণ তথ্যাবলি	০২
১.২।	প্রকল্পের উদ্দেশ্য	০২
১.৩।	প্রকল্পের স্থিরচিত্র গুলল আর্থ হতে	০৩
১.৪।	প্রকল্পের প্রধান প্রধান কার্যক্রম	০৪
১.৫।	প্রকল্পের মূল কাজের অগ্রগতির বিবরণ	০৪
১.৬।	অনুমোদিত ডিপিপি অনুসারে বছর ভিত্তিক বরাদ্দ ও প্রকৃত ব্যয়	০৪
১.৭।	প্রকল্প পরিচালক সংক্রান্ত তথ্যাদি	০৪
১.৮।	প্রকল্পের অঙ্গসমূহের ক্রমপুঞ্জিত বাস্তব ও আর্থিক অগ্রগতি	০৫
	দ্বিতীয় অধ্যায়	
	মধ্যবর্তী মূল্যায়ন	
২.০।	কমিটি গঠনের পটভূমি	০৬
২.১।	কমিটির কর্মপরিধি	০৬
২.২।	মূল্যায়ন পদ্ধতি	০৬-০৭
২.৩।	মূল্যায়নের সীমাবদ্ধতা	০৭
	তৃতীয় অধ্যায়	
	প্রকল্প এলাকা পরিদর্শন	
৩.০।	ভূমিকা	০৮
৩.১।	প্রকল্প এলাকা পরিদর্শনের বিবরণ	০৮-০৯
	চতুর্থ অধ্যায়	
৪.০।	পরিদর্শনকালীন স্থিরচিত্রসমূহ	১০-১১
	পঞ্চম অধ্যায়	
	জনপ্রতিনিধি ও প্রকল্প সংশ্লিষ্ট কর্মকর্তাগণ এবং উপকারভোগীদের সাথে মতামত	
৫.০।	জনপ্রতিনিধিদের মতামত	১২
৫.১।	প্রকল্প সংশ্লিষ্ট কর্মকর্তাদের মতামত	১২
৫.২।	উপকারভোগীদের মতামত	১৩
	ষষ্ঠ অধ্যায়	
	পর্যবেক্ষণসমূহ	
৬.০।	প্যাকেজ ভিত্তিক পর্যবেক্ষণ	১৪-১৬
৬.১।	রক নির্মাণ, প্লেসিং ও ডাম্পিং সংক্রান্ত তথ্য	১৬
৬.২।	জিও ব্যাগ প্রস্তুত ও ডাম্পিং সংক্রান্ত তথ্য	১৭
৬.৩।	কমিটির পর্যবেক্ষণ	১৮
	সপ্তম অধ্যায়	
	সুপারিশসমূহ	
৭.০।	কমিটির সুপারিশ	১৯
৭.১।	সংযুক্তিসমূহ	২১-

প্রথম অধ্যায় প্রকল্পের বিবরণ

১.০১ প্রকল্পের পটভূমি:

ভারতের মুর্শিদাবাদ জেলা হতে গঙ্গা নদী পদ্মা নদী নামে বাংলাদেশের ভিতরে প্রবেশ করে, চাঁপাইনবাবগঞ্জ জেলার দক্ষিন-পশ্চিমে শিবগঞ্জ ও চাঁপাইনবাবগঞ্জ সদর উপজেলা দিয়ে প্রবাহিত হয়ে সদর উপজেলার নারায়নপুর ইউনিয়নের ভাটিতে পুনরায় ভারতের মুর্শিদাবাদ জেলায় প্রবেশ করে এবং পরবর্তীতে চাঁপাইনবাবগঞ্জ সদর উপজেলার হাকিমপুর নামক স্থান দিয়ে বাংলাদেশে প্রবেশ করেছে। চাঁপাইনবাবগঞ্জ জেলার সদর উপজেলার অন্তর্গত চরবাগডাঙ্গা একটি জনবহুল গুরুত্বপূর্ণ এলাকা যা পদ্মা নদীর বামতীরে অবস্থিত। চরবাগডাঙ্গা এলাকা থেকে ভারত কর্তৃক নির্মিত ফারাক্কা ব্যারেজ মাত্র ৩৫ কি.মি. উজানে অবস্থিত। ফারাক্কা ব্যারেজ দ্বারা পানি নিয়ন্ত্রণের কারণে প্রতি বছর পানির প্রাপ্যতা হ্রাস পাচ্ছে। ফলে পদ্মা নদীর পানি প্রবাহের পরিমাণ ক্রমাগত হ্রাস পাওয়া এবং প্রচুর পরিমাণে পলিরাশি বহন করার কারণে নদীর বুক জুড়ে অসংখ্য চরের সৃষ্টি হচ্ছে, কিন্তু বর্ষায় পদ্মা নদী আবার যৌবন প্রাপ্ত হলে নদী তার দুই তীরে আগ্রাসী তান্ডব চালায় এবং পাকা রাস্তা সহ বিভিন্ন সরকারি ও বেসরকারি অবকাঠামো, শিক্ষা, ধর্মীয় প্রতিষ্ঠান, কৃষি-অকৃষি জমি, ফসলাদি, জনসাধারণের ঘরবাড়ী ইত্যাদি নদী গর্ভে বিলীন হওয়ার উপক্রম হয়।

উল্লেখ্য যে, চাঁপাইনবাবগঞ্জ জেলার সদর উপজেলার অন্তর্গত চরবাগডাঙ্গা এলাকাটি বিগত কয়েক বছর ধরে বর্ষা মৌসুমে পদ্মা নদীর তীব্র ভাঙ্গনে পতিত হচ্ছে। এই ভাঙ্গনের তীব্রতা ২০১৪ সালে বিধ্বংসী রূপ নিলে এলাকার মাননীয় এমপি মহোদয়, চেয়ারম্যান, জেলা প্রশাসক গভীর উদ্বেগ প্রকাশ করেন। প্রিন্ট মিডিয়াতেও সদর উপজেলার অন্তর্গত চরবাগডাঙ্গা এলাকার গোয়ালডুবি, বোডপাড়া, চরবাগডাঙ্গা ও তৎসংলগ্ন এলাকা ও সীমান্ত এলাকার গ্রামগুলোতে অস্তিত্ব নিয়ে সংশয় প্রকাশ করা হয়। উক্ত এলাকাটি রক্ষার্থে বাংলাদেশ পানি উন্নয়ন বোর্ডের স্মারক নং-বাপাউবো (সিটি)/পরি-১/বিবিধ-৩/২০০২(৮-ম-খন্ড)/৬৯, তারিখঃ ০৯/০৯/২০১৪ ইং মোতাবেক একটি নতুন প্রকল্প গ্রহণে ডিপিপি প্রণয়নের নিমিত্তে মাঠ পর্যায়ে পরিদর্শন পূর্বক সম্ভাব্যতা যাচাই-বাছাই করে কারিগরী প্রতিবেদন তৈরীর লক্ষ্যে ৬(ছয়) সদস্য বিশিষ্ট কারিগরি কমিটি গঠন করা হয়। উক্ত কমিটির প্রতিবেদনের আলোকে প্রস্তাবিত ডিপিপিটি প্রনয়ন করা হয়।

গত ০৩/০৩/২০২০ খ্রিঃ তারিখে অনুষ্ঠিত জাতীয় অর্থনৈতিক পরিষদের নির্বাহী কমিটি (ECNEC)’র সভায় মাননীয় প্রধানমন্ত্রী কর্তৃক ৫৬৬১২.২১ লক্ষ টাকা এবং ০১ জানুয়ারী/২০২০ হতে ৩০ জুন/২০২৩ পর্যন্ত মেয়াদে বাস্তবায়নের জন্য “পদ্মা নদীর ভাঙ্গন হতে চাঁপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাজাহানপুর এলাকা রক্ষা” শীর্ষক প্রকল্পটি অনুমোদিত হয়। উক্ত প্রকল্পের আওতায় চাঁপাইনবাবগঞ্জ জেলার চাঁপাইনবাবগঞ্জ সদর উপজেলার চরবাগডাঙ্গায় ৩.৬০ কিঃমিঃ ও শাজাহানপুর এলাকায় ২.৫০ কিঃমিঃ; সর্বমোট ৬.১০ কিঃমিঃ নতুন নদী তীর সংরক্ষণ কাজ; ৪.০০ কিঃমিঃ ইতোপূর্বে বাস্তবায়িত নদী তীর সংরক্ষণ কাজের পুনর্বাসন কাজ এবং ৮.০০ কিঃমিঃ ইতোপূর্বে নির্মিত বাঁধের পুনরাকৃতিকরণ কাজ বাস্তবায়ন এর সংস্থান রয়েছে। গত ২৫/০৩/২০২০ খ্রিঃ তারিখে প্রকল্পটির সরকারি আদেশ (GO) এবং প্রশাসনিক আদেশ (AO) জারি করা হয়।

গত ০৮/০৫/২০২৩ খ্রিঃ তারিখে ৬০৩৮৫.২৭ লক্ষ টাকা ব্যয়সম্বলিত এবং ০১, জানুয়ারী/২০২০ হতে ৩০ জুন/২০২৪ পর্যন্ত মেয়াদে বাস্তবায়নের জন্য “পদ্মা নদীর ভাঙ্গন হতে চাঁপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাজাহানপুর এলাকা রক্ষা (১ম সংশোধিত)” শীর্ষক আরডিপিপিটি পানি সম্পদ মন্ত্রণালয় কর্তৃক অনুমোদিত হয়। অনুমোদিত আরডিপিপি অনুযায়ী প্রকল্পের অধীন ২.১০ কিঃমিঃ নতুন নদীতীর সংরক্ষণ কাজের ২৯ টি প্যাকেজে, ৪.০০ কিঃমিঃ ইতোপূর্বে বাস্তবায়িত নদীতীর রক্ষা কাজের পুনর্বাসনের কাজ ১৪টি প্যাকেজ/ লটে এবং ৮.০০ কিঃমিঃ ইতোপূর্বে নির্মিত বাঁধের পুনরাকৃতিকরণ কাজ বাস্তবায়নধীন রয়েছে।

প্রকল্পের অনুমোদিত আরডিপিপিতে ভৌত কাজের মোট প্যাকেজ/লট সংখ্যা ৪৪ টি। বর্তমানে প্রকল্পের ক্রমপুঞ্জিভূত আর্থিক অগ্রগতি ৩৯.২২% এবং বাস্তব অগ্রগতি ৫০.০২%।

পদ্মা নদীর ভাঙ্গন হতে চাঁপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাজাহানপুর এলাকা রক্ষা (১ম সংশোধিত) শীর্ষক প্রকল্পের মধ্যবর্তী মূল্যায়ন কমিটির প্রতিবেদন।

১.১। প্রকল্প সংক্রান্ত সাধারণ তথ্যাবলি:

(ক)	প্রকল্পের নাম	:	“পদ্মা নদীর ভাঙ্গন হতে চাঁপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাজাহানপুর এলাকা রক্ষা (১ম সংশোধিত)”
(খ)	উদ্যোগী মন্ত্রণালয়	:	পানি সম্পদ মন্ত্রণালয়।
(গ)	বাস্তবায়নকারী সংস্থা	:	বাংলাদেশ পানি উন্নয়ন বোর্ড।
(ঘ)	প্রকল্প এলাকা	:	রাজশাহী বিভাগের চাঁপাইনবাবগঞ্জ জেলার চাঁপাইনবাবগঞ্জ সদর উপজেলা।
(ঙ)	বাস্তবায়নকাল	:	
	মূল অনুমোদিত মেয়াদ	:	০১ জানুয়ারি ২০২০ হতে ৩০ জুন ২০২৩।
	১ম সংশোধিত অনুমোদিত মেয়াদ	:	০১ জানুয়ারি ২০২০ হতে ৩০ জুন ২০২৪।
	ব্যয় বৃদ্ধি ব্যতিরেকে মেয়াদ বৃদ্ধি (প্রস্তাবিত)	:	০১ জানুয়ারি ২০২০ হতে ৩০ জুন ২০২৫।
(চ)	অনুমোদনের অবস্থা	:	অনুমোদিত
	একনেক কর্তৃক অনুমোদন	:	প্রকল্পটি গত ০৩-০৩-২০২০ খ্রিঃ তারিখে একনেক কর্তৃক অনুমোদিত হয়।
(ছ)	প্রকল্পের অর্থায়ন	:	সম্পূর্ণ জিওবি অনুদান।
(জ)	প্রকল্পের প্রাক্কলিত ব্যয়	:	
	মূল অনুমোদিত ব্যয়	:	৫৬৬১২.২১ লক্ষ টাকা।
	১ম সংশোধিত অনুমোদিত ব্যয়	:	৬০৩৮৫.২৭ লক্ষ টাকা।
(ঝ)	ডিসেম্বর, ২০২৩ পর্যন্ত ক্রমপুঞ্জিভূতব্যয়	:	২৩৬৮২.৬২ লক্ষ টাকা।
(ঞ)	অগ্রগতি	:	বাস্তব অগ্রগতি: ৫০.০২% আর্থিক অগ্রগতি: ৩৯.২২%


১.২। প্রকল্পের উদ্দেশ্য:

- ৬.১০০ কি.মি. নদী তীর সংরক্ষণ কাজ বাস্তবায়নের মাধ্যমে চাঁপাইনবাবগঞ্জ সদর উপজেলার চরবাগডাঙ্গা ও শাজাহানপুর এলাকা পদ্মা নদীর বামতীর ভয়াবহ ভাঙ্গন হতে রক্ষা করা।
- ৪.০০ কি.মি. নদী তীর পুনর্বাসন ও ৮.০০ কি.মি. বাঁধ পুনরাকৃতিকরণ কাজের মাধ্যমে ইতোমধ্যে বাস্তবায়িত কাজ মজবুতকরণসহ স্থায়ীত্ব বৃদ্ধি করা।
- প্রায় ২৬টি সরকারী/বেসরকারী অফিস/স্থাপনা, প্রায় ৩৪টি স্কুল/কলেজ/মাদ্রাসা, অসংখ্য পাঁকা-আধাপাঁকা-কাচা ঘরবাড়ী, প্রায় ৩২কিঃমিঃ রাস্তা, প্রায় ৪৯৬৯হেক্টর কৃষি-অকৃষি জমি এবং আমবাগান ইত্যাদি সম্পদ পদ্মা নদীর ভাঙ্গন হতে রক্ষা করা।
- নদীতীর সংরক্ষণ, বাস্তবায়িত কাজের পুনর্বাসন ও পুনরাকৃতিকরণ কাজে নিম্ন আয়ের জনগনকে অর্গভুক্ত করে তাঁহাদের আর্থ-সামাজিক অবস্থার উন্নয়ন সাধন করা।

488

“পদ্মা নদীর ভাঙ্গন হতে চাঁপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙা ও শাহাধানপুর এলাকা রক্ষা (১ম সংশোধিত)” শীর্ষক প্রকল্পের মধ্যবর্তী মূল্যায়ন কমিটির প্রতিবেদন।

১.৩। প্রকল্পের স্থিরচিত্র গুলল আর্থ হতে:



~~28~~ ~~29~~ ~~30~~ ~~31~~ ~~32~~ ~~33~~ ~~34~~ ~~35~~ ~~36~~ ~~37~~

"গম্বা নদীর ভাঙান হতে চাঁপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাজাহানপুর এলাকা রক্ষা (১ম সংশোধিত)" শীর্ষক প্রকল্পের মধ্যবর্তী মূল্যায়ন কমিটির প্রতিবেদন।

১.৪। প্রকল্পের প্রধান প্রধান কার্যক্রম:

ক্রমিক নম্বর	অঙ্গের নাম	পরিমাণ
(ক)	নদীতীর সংরক্ষণ কাজ	৬.১০ কিঃমিঃ (২৯টি প্যাকেজ)
(খ)	নদীতীর সংরক্ষণ কাজের পূর্ববাসন কাজ	৪.০০ কিঃমিঃ (১৪টি প্যাকেজ/লট)
(গ)	বন্যা নিয়ন্ত্রন বাঁধের পুনরাকৃতিকরণ কাজ	৮.০০ কিঃমিঃ (১টি প্যাকেজ)

১.৫। প্রকল্পের মূল কাজের অগ্রগতির বিবরণ:

প্রকল্পের আওতায় অনুমোদিত ডিপিপি অনুযায়ী নদীতীর সংরক্ষণ কাজের চলমান ২৯ টি প্যাকেজের গড় অগ্রগতি ৫৭.২৭%; নদীতীর সংরক্ষণ কাজের পূর্ববাসন কাজের চলমান ১৪ টি প্যাকেজ/লটের গড় অগ্রগতি ৩৩.৬৪% ও বন্যা নিয়ন্ত্রন বাঁধ পুনরাকৃতিকরণ কাজের ১ টি প্যাকেজের গড় অগ্রগতি-৫৫.০০% অর্জিত হয়েছে।

১.৬। অনুমোদিত ডিপিপি অনুসারে বছর ভিত্তিক বরাদ্দ ও প্রকৃত ব্যয়:

অর্থবছর	ডিপিপি অনুযায়ী সংস্থান	বাংলাদেশ পানি উন্নয়ন বোর্ডের চাহিদা	প্রাপ্ত বরাদ্দ	প্রকৃত ব্যয়	মন্তব্য
২০১৯-২০	-	-	-	-	
২০২০-২১	১৭৯১.৯৫	১৭৯১.৯৫	১৮০০.০০	১৭৯১.৯৫	
২০২১-২২	৪৪৩৮.৭৯	৪৪৩৮.৭৯	৪৪৪১.০০	৪৪৩৮.৭৯	
২০২২-২৩	২০৬০০.০০	২০৬০০.০০	১৩৩০২.৮৮	১৩৩০২.৮৭	
২০২৩-২৪	৩৩৫৫৪.৫৩	২২০০০.০০	৪১৪৯.৮০	৪১৪৯.০১	৩১ ডিসেম্বর, ২০২৩ পর্যন্ত

১.৭। প্রকল্প পরিচালক সংক্রান্ত তথ্যাদি:

ক্রঃ নং	প্রকল্প পরিচালকের নাম	পদবী	মেয়াদকাল	দায়িত্বের প্রকৃতি
১	জনাব এ.কে.এম সফিকুল হক	প্রধান প্রকৌশলী উত্তর-পশ্চিমাঞ্চল, বাপাউবো, রাজশাহী	২২/০৭/২০২০ খ্রিঃ হতে ০৪/১১/২০২১ খ্রিঃ	অতিরিক্ত
২	জনাব মোঃ সারোয়ার জাহান সুজন	নির্বাহী প্রকৌশলী নবাবগঞ্জ পওর বিভাগ, বাপাউবো, চাঁপাইনবাবগঞ্জ।	১৯/১২/২০২১ খ্রিঃ হতে ২২/০৩/২০২২ খ্রিঃ	অতিরিক্ত
৩	জনাব মোঃ মোখলেছুর রহমান	নির্বাহী প্রকৌশলী নবাবগঞ্জ পওর বিভাগ, বাপাউবো, চাঁপাইনবাবগঞ্জ।	২৭/০৪/২০২২ খ্রিঃ হতে বর্তমান	অতিরিক্ত

স্বাক্ষর

১.৮। প্রকল্পের অঙ্গসমূহের ক্রমপুঞ্জিত বাস্তব ও আর্থিক অগ্রগতি (৩১ ডিসেম্বর, ২০২৩ পর্যন্ত):

(লক্ষ টাকা)

ক্র	কাজের বিবরণ	অনুমোদিত ডিসিপি অনুযায়ী		ক্রমপুঞ্জিত অগ্রগতি (৩১ ডিসেম্বর, ২০২৩ পর্যন্ত)		মন্তব্য
		পরিমাণ	প্রাকল্পিত ব্যয়	মোট ব্যয়	বাস্তব/ভৌত %	
১	২	৩	৪	৫	৬	৭
(ক)	রাজস্ব/আবর্তক ব্যয়ঃ					
	সরবরাহ সেবাঃ-					
১।	অভ্যন্তরীণ ভ্রমণ ব্যয়	১ দফা	৫.০০	৩.৪৪	৭৩.১০%	
২।	পেট্রোল, ওয়েল ও লুব্রিকেন্ট	১ দফা	১০.০০	৬.১২	৬১.২০%	
৩।	মুদ্রণ ও বীধাই	১ দফা	২.০০	০.৮৮	৪৩.৭০%	
৪।	স্ট্যাম্প ও সীল	১ দফা	৪.০০	১.৬২	৪০.৫০%	
৫।	মধ্যবর্তী মূল্যায়ন কমিটির সম্মানী	১ দফা	১২	০.০০	০.০০%	
৬।	সম্মানী (পিইসি, পিএসসি ইত্যাদি কমিটি)	১ দফা	১২.০০	৯.৫০	৭৯.১৭%	
৭।	জরিপ	১ দফা	১৫.০০	৯.৪৬	৬৩.০০%	
৮।	কম্পিউটার সামগ্রী	১ দফা	২.০০	১.০০	৫০.০০%	
৯।	অন্যান্য মনিহারী (ফটোকপি, ফ্যাক্স ইত্যাদি)	১ দফা	৩.০০	১.৩২	৪৪.০০%	
	মেরামত ও সংরক্ষণ					
১০।	মোটরযান (জীপ ২ টি এবং মোটর সাইকেল ৪টি)	১ দফা	৮.০০	৪.২৩	৫৩.০৮%	
	উপ-মোট রাজস্ব =		৭৩.০০	৩৭.৫৭	৫১.৫৫%	
(খ)	মূলধন ব্যয়ঃ					
১১।	ডাবল কেবিন এসি পিক-আপ গাড়ী (১টি, সর্বোচ্চ ২৭০০ সিসি)	১ টি	৫৬.০০	০.০০	০.০০%	
১২।	মোটর সাইকেল (২টি, সর্বোচ্চ ১৫০সিসি)	২ টি	৩.০০	০.০০	০.০০%	
১৩।	জিপিএস এবং লেভেল মেশিন (প্রতিটি ১সেট)	১ সেট	১.৫৬	১.৫৬	১০০.০০%	
১৪।	টোটাল স্টেশন (১টি)	১ সেট	৭.০০	০.০০	০.০০%	
১৫।	মেজারিং হইল (১০টি)	১০ টি	০.৯৯	০.৯৯	১০০.০০%	
১৬।	ব্রান্ড ল্যাপটপ স্ক্যানার ও কালার প্রিন্টারসহ অন্যান্য আনুষঙ্গিক	২ সেট	১.৬০	১.৬০	১০০.০০%	
১৭।	বনায়ন	৯৩৩টি	৬.০০	০.০০	০.০০%	
১৮।	নদীতীর সংরক্ষন কাজ	৬.১০ কিঃমিঃ	৪১১২৭.২২	১৮১৮৭.৭০	৪৭.২৭%	
১৯।	নদীতীর সংরক্ষন কাজের পূর্ববাসন কাজ	৪.০০ কিঃমিঃ	১৮২১৯.০৫	৫০৮৮.২০	২৭.৬৪%	
২০।	বন্যা নিয়ন্ত্রন বাঁধের পুনরাকৃতিকরণ কাজ	৮.০০ কিঃমিঃ	৮৪৯.৮৫	৩৭৫.০০	৪৫.০০%	
	উপমোট মূলধন ব্যয় =		৬০২৭২.২৭	২৩৬৪৫.০৫	৪০.০৩%	
	মোট ব্যয় (ক+খ)		৬০৩৪৫.২৭	২৩৬৮২.৬২	৪০.০৩%	
(গ)	ফিজিক্যাল কন্টেক্সট =		২০.০০	০.০০	০.০০%	
(ঘ)	প্রাইস কন্টেক্সট =		২০.০০	০.০০	০.০০%	
	সর্বমোট প্রকল্প ব্যয় (ক+খ+গ+ঘ) =		৬০৩৮৫.২৭	২৩৬৮২.৬২	৪০.০২%	

স্বাক্ষর

স্বাক্ষর কর্তৃক প্রস্তুত করা হয়েছে। উপজেলা পরিষদ ও শাহজাহানপুর এলাকা রক্ষা (১ম সংশোধিত) শীর্ষক প্রকল্পের মধ্যবর্তী মূল্যায়ন কমিটির প্রতিনিধিত্ব।

১.৮। প্রকল্পের অঙ্গসমূহের ক্রমপঞ্জিত বাস্তব ও আর্থিক অগ্রগতি (৩১ ডিসেম্বর, ২০২৩ পর্যন্ত):

(লক্ষ টাকা)

ক্র	কাজের বিবরণ	অনুমোদিত ডিপিপি অনুযায়ী		ক্রমপঞ্জিত অগ্রগতি (৩১ ডিসেম্বর, ২০২৩ পর্যন্ত)		মন্তব্য
		পরিমাণ	প্রাক্কলিত ব্যয়	মোট ব্যয়	বাস্তব/ভৌত %	
১	২	৩	৪	৫	৬	৭
(ক) রাজস্ব/আবর্তক ব্যয়ঃ						
সরবরাহ সেবাঃ-						
১	অভ্যন্তরীণ ভ্রমণ ব্যয়	১ দফা	৫.০০	৩.৪৪	৭৩.১০%	
২	পেট্রোল, ওয়েল ও লুব্রিকেন্ট	১ দফা	১০.০০	৬.১২	৬১.২০%	
৩	মুদ্রণ ও বীধাই	১ দফা	২.০০	০.৮৮	৪৩.৭০%	
৪	স্ট্যাম্প ও সীল	১ দফা	৪.০০	১.৬২	৪০.৫০%	
৫	মধ্যবর্তী মূল্যায়ন কমিটির সম্মানী	১ দফা	১২	০.০০	০.০০%	
৬	সম্মানী (পিএসি, পিএসসি ইত্যাদি কমিটি)	১ দফা	১২.০০	৯.৫০	৭৯.১৭%	
৭	জরিপ	১ দফা	১৫.০০	৯.৪৬	৬৩.০৬%	
৮	কম্পিউটার সামগ্রী	১ দফা	২.০০	১.০০	৫০.০০%	
৯	অন্যান্য মনিহারী (ফটোকপি, ফ্যাক্স ইত্যাদি)	১ দফা	৩.০০	১.৩২	৪৪.০০%	
মেরামত ও সংরক্ষণ						
১০	মোটরযান (জীপ ২ টি এবং মোটর সাইকেল ৪টি)	১ দফা	৮.০০	৪.২৩	৫৩.০৮%	
উপ-মোট রাজস্ব =			৭৩.০০	৩৭.৫৭	৫১.৫৫%	
(খ) মূলধন ব্যয়ঃ						
১১	ডাবল কেবিন এসি পিক-আপ গাড়ী (১টি, সর্বোচ্চ ২৭০০ সিসি)	১ টি	৫৬.০০	০.০০	০.০০%	
১২	মোটর সাইকেল (২টি, সর্বোচ্চ ১৫০সিসি)	২ টি	৩.০০	০.০০	০.০০%	
১৩	জিপিএস এবং লেবেল মেশিন (প্রতিটি ১সেট)	১ সেট	১.৫৬	১.৫৬	১০০.০০%	
১৪	টোটাল স্টেশন (১টি)	১ সেট	৭.০০	০.০০	০.০০%	
১৫	মেজারিং হইল (১০টি)	১০ টি	০.৯৯	০.৯৯	১০০.০০%	
১৬	ব্রান্ড ল্যাপটপ স্ক্যানার ও কালার প্রিন্টারসহ অন্যান্য আনুষঙ্গিক	২ সেট	১.৬০	১.৬০	১০০.০০%	
১৭	বনায়ন	৯৩৩টি	৬.০০	০.০০	০.০০%	
১৮	নদীতীর সংরক্ষণ কাজ	৬.১০ কিঃমিঃ	৪১১২৭.২২	১৮১৮৭.৭০	৪৭.২৭%	
১৯	নদীতীর সংরক্ষণ কাজের পূর্ববাসন কাজ	৪.০০ কিঃমিঃ	১৮২১৯.০৫	৫০৮৮.২০	৩৩.৬৪%	
২০	বন্যা নিয়ন্ত্রণ বীধের পুনরাকৃতিকরণ কাজ	৮.০০ কিঃমিঃ	৮৪৯.৮৫	৩৭৫.০০	৪৫.০০%	
উপমোট মূলধন ব্যয় =			৬০২৭২.২৭	২৩৬৪৫.০৫	৪০.০৩%	
মোট ব্যয় (ক+খ) =			৬০৩৪৫.২৭	২৩৬৮২.৬২	৪০.০৩%	
ফিজিক্যাল কন্ট্রোল =			২০.০০	০.০০	০.০০%	
প্রাইস কন্ট্রোল =			২০.০০	০.০০	০.০০%	
সর্বমোট প্রকল্প ব্যয় (ক+খ+গ+ঘ) =			৬০৩৮৫.২৭	২৩৬৮২.৬২	৪০.০২%	

স্বাক্ষর

দ্বিতীয় অধ্যায়

মধ্যবর্তী মূল্যায়ন

২.০ কমিটি গঠনের পটভূমিঃ

প্রকল্পের সকল কাজ যথাসময়ে সুষ্ঠুভাবে সম্পাদনের লক্ষ্যে প্রকল্পের ডিপিপি-তে মধ্যবর্তী মূল্যায়নের সংস্থান রয়েছে। ডিপিপি-র সংস্থান অনুযায়ী উক্ত মধ্যবর্তী মূল্যায়ন কমিটি গঠন করা হয়। পানি সম্পদ মন্ত্রণালয়ের আওতায় বাংলাদেশ পানি উন্নয়ন বোর্ড কর্তৃক বাস্তবায়নাধীন “পদ্মা নদীর ভাঞ্জন হতে টাঙ্গাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাজাহানপুর এলাকা রক্ষা (১ম সংশোধিত)” শীর্ষক প্রকল্পের অনুমোদিত ডিপিপি অনুযায়ী মন্ত্রণালয়ের স্মারক নম্বর ৪২.০০.০০০০.০৪১.১৪.০২০.১৮-২০৮; তারিখ: ২৭-১২-২০২৩ অনুযায়ী নিম্নরূপ মধ্যবর্তী মূল্যায়ন কমিটি গঠন করা হয়:

ক্র. নং	কমিটির সদস্য/প্রতিনিধি	কমিটিতে অবস্থান
০১।	যুগ্মসচিব (পরিকল্পনা অনুবিভাগ), পানি সম্পদ মন্ত্রণালয়।	আহবায়ক
০২।	যুগ্মসচিব, পরিকল্পনা কমিশনের সেচ উইং।	সহ আহবায়ক
০৩।	যুগ্মসচিব (উন্নয়ন-০২ অধিশাখা), পানি সম্পদ মন্ত্রণালয়।	সদস্য
০৪।	আইএমইডি’র একজন প্রতিনিধি।	সদস্য
০৫।	উপ-প্রধান (সংশ্লিষ্ট), পরিকল্পনা কমিশনের সেচ উইং।	সদস্য
০৬।	উপসচিব (পরিকল্পনা-০২ অধিশাখা), পানি সম্পদ মন্ত্রণালয়।	সদস্য
০৭।	উপসচিব (উন্নয়ন-০২ শাখা), পানি সম্পদ মন্ত্রণালয়।	সদস্য
০৮।	তত্ত্বাবধায়ক প্রকৌশলী, রাজশাহী পওর সার্কেল, বাপাউবো, রাজশাহী।	সদস্য
০৯।	প্রধান পরিকল্পনা দপ্তরের একজন প্রতিনিধি, বাংলাদেশ পানি উন্নয়ন বোর্ড।	সদস্য
১০।	প্রধান মনিটরিং দপ্তরের একজন প্রতিনিধি, বাংলাদেশ পানি উন্নয়ন বোর্ড।	সদস্য
১১।	প্রকল্প পরিচালক/নির্বাহী প্রকৌশলী, নবাবগঞ্জ পওর বিভাগ, বাংলাদেশ পানি উন্নয়ন বোর্ড, টাঙ্গাইনবাবগঞ্জ।	সদস্য
১২।	সংশ্লিষ্ট ডেস্ক কর্মকর্তা, পরিকল্পনা কমিশনের সেচ উইং।	সদস্য
১৩।	সংশ্লিষ্ট ডেস্ক কর্মকর্তা, (পরিকল্পনা-৩ শাখা), পানি সম্পদ মন্ত্রণালয়।	সদস্যসচিব


২.১ কমিটির কর্মপরিধি:

- ০১। কমিটি সময়ে সময়ে প্রকল্প এলাকা সরেজমিনে পরিদর্শন পূর্বক অনুমোদিত ডিপিপি অনুযায়ী কাজের অগ্রগতি ও গুণগতমান যাচাই করবে;
- ০২। কমিটি প্রকল্পের উদ্দেশ্য ও ফলাফল বিষয়ে সুফলভোগীদের সাথে আলোচনা করবে এবং বাস্তবায়ন সমস্যাাদি চিহ্নিত করবে;
- ০৩। কমিটি প্রকল্পের বাস্তবায়নসহ অন্যান্য প্রাসঙ্গিক বিষয়াদি সম্পর্কে প্রয়োজনীয় সুপারিশ প্রদান করবে; এবং
- ০৪। কমিটি প্রকল্পের কার্যক্রম পর্যবেক্ষণপূর্বক সুপারিশসহ এ মন্ত্রণালয়ের সচিব মহোদয়ের নিকট একটি প্রতিবেদন পেশ করবে।

২.২ মূল্যায়ন পদ্ধতিঃ

মধ্যবর্তী মূল্যায়নে নিম্নোক্ত পদ্ধতি অনুসরণ করা হয়েছেঃ

- মধ্যবর্তী মূল্যায়ন কমিটি কর্তৃক সর্বপ্রথম প্রকল্প দলিল, এডিপি/আরএডিপি এবং প্রকল্পের বিভিন্ন অগ্রগতি প্রতিবেদন নিয়ে আলোচনা ও পর্যালোচনা করা;
- কমিটির সদস্যবৃন্দ কর্তৃক প্রকল্পের কাজের বাস্তব অবস্থা পর্যবেক্ষণের জন্য দৈবচয়নের ভিত্তিতে প্রকল্প এলাকা পরিদর্শন এবং প্রকল্পের আওতায় ইতোমধ্যে বাস্তবায়িত ও বাস্তবায়নাধীন কাজের তথ্য ও উপাত্ত সংগ্রহ করা;
- কমিটির সদস্যবৃন্দ কর্তৃক প্রকল্প এলাকা পরিদর্শনকালে প্রকল্পের উপকারভোগী, স্থানীয় জনপ্রতিনিধি এবং প্রকল্প সংশ্লিষ্ট কর্মকর্তাদের সাথে আলোচনা ও মতামত গ্রহণ;




"সহকারী তালিম হতে চাঁপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাজাহানপুর এলাকা রক্ষা (১ম সংশোধিত)" শীর্ষক প্রকল্পের মধ্যবর্তী মূল্যায়ন কমিটির প্রতিবেদন।

- মধ্যবর্তী মূল্যায়ন কমিটির পরিদর্শনলব্ধ অভিজ্ঞতা, মাঠ পর্যায় থেকে প্রাপ্ত তথ্যাদি, স্থানীয় জনপ্রতিনিধি, উপকারভোগী এবং প্রকল্প সংশ্লিষ্ট কর্মকর্তাদের মতামত এবং বাংলাদেশ পানি উন্নয়ন বোর্ড এর প্রকল্প কর্তৃপক্ষের নিকট রক্ষিত তথ্যাদির উপর ভিত্তি করে মধ্যবর্তী মূল্যায়ন প্রতিবেদন প্রণয়ন করা।

২.৩। মূল্যায়নের সীমাবদ্ধতাঃ

মধ্যবর্তী মূল্যায়ন কমিটি কর্তৃক সময়ে সময়ে প্রকল্প এলাকা পরিদর্শনের বিষয়ে উল্লেখ থাকলেও সময়ের স্বল্পতার কারণে ১০.০২% কার্য সম্পাদনের পর শুধুমাত্র একবার প্রকল্প এলাকা পরিদর্শন করা হয়। প্রকল্পটি চাঁপাইনবাবগঞ্জ জেলার চাঁপাইনবাবগঞ্জ সদর উপজেলার বিত্তীর্ণ এলাকায় বাস্তবায়িত হচ্ছে। প্রকল্প এলাকার ব্যাপকতা বিবেচনা নিয়ে দৈবচরণের ভিত্তিতে প্রকল্পভুক্ত কাজ পরিদর্শন করা হয়। প্রকল্পের দলিলাদি পর্যালোচনা, প্রকল্প পরিচালকসহ অন্যান্য সংশ্লিষ্ট কর্মকর্তা, স্থানীয় জনগণ, এলাকার গণ্যমান্য ব্যক্তি, প্রকল্পের অংশীদার ও জনপ্রতিনিধিদের সাথে আলোচনাপূর্বক তাদের মতামত নেয়া হয়েছে। এ সকল বিষয় বিবেচনায় নিয়ে মূল্যায়ন প্রতিবেদন প্রণয়ন করা হয়েছে।



তৃতীয় অধ্যায় প্রকল্প এলাকা পরিদর্শন

৩.০ ভূমিকা:

মধ্যবর্তী মূল্যায়ন কমিটি গত ১৮-১৯ জানুয়ারি ২০২৪ প্রকল্প এলাকা পরিদর্শন করেন। প্রকল্প এলাকা পরিদর্শনকালে কমিটির সদস্যবৃন্দ প্রকল্পের উপকারভোগী, স্থানীয় জনপ্রতিনিধি এবং প্রকল্প সংশ্লিষ্ট কর্মকর্তাদের সাথে আলোচনা করেন, তাদের মতামত নেন এবং বিভিন্ন তথ্য উপাত্ত সংগ্রহ করেন।

৩.১ প্রকল্প এলাকা পরিদর্শনের বিবরণ:

মধ্যবর্তী মূল্যায়ন কমিটি প্রকল্প এলাকাভুক্ত পদ্মা নদীর বামতীরে চাঁপাইনবাবগঞ্জ জেলার চাঁপাইনবাবগঞ্জ সদর উপজেলার চরাবাগডাঙ্গা ও বাখের আলী এলাকায় নদী তীর সংরক্ষণ কাজ ও বন্যা নিয়ন্ত্রণ বাঁধ পুনরাকৃতিকরণ কাজ পরিদর্শন করেন। পরিদর্শনকালে জানা যায়, উক্ত এলাকায় ৪৪ টি প্যাকেজ/লটে ইজিপিতে উন্মুক্ত দরপত্র পদ্ধতিতে দরপত্র আহ্বান করে নির্বাচিত ঈকাদারদের মাধ্যমে পদ্মা নদীর বামতীরে ৬.১০ কিঃ মিঃ নদীতীর সংরক্ষণ, ৪.০০ কিঃমিঃ নদীতীর সংরক্ষণ কাজের পুনর্বাসন কাজ, ৮.০০ কিঃমিঃ বন্যা নিয়ন্ত্রণ বাঁধ পুনরাকৃতিকরণ কাজ বাস্তবায়িত হচ্ছে।

- পরিদর্শনকালে কমিটির সদস্যগণ চাঁপাইনবাবগঞ্জ সদর উপজেলার চরাবাগডাঙ্গা এলাকার কাজ পরিদর্শন করেন। চরাবাগডাঙ্গা এলাকায় ১৭টি প্যাকেজে ৩৬০০.০০মিটার নদী তীর সংরক্ষণ কাজ রয়েছে। তৎমধ্যে ৪টি প্যাকেজের ৮৫৫.০০ মিটারের কাজ সমাপ্ত হয়েছে। অন্য ১৩টি প্যাকেজের ২৭৪৫.০০ মিটার নদী তীর সংরক্ষণ কাজ চলমান রয়েছে। চাঁপাইনবাবগঞ্জ সদর উপজেলার শাজাহানপুর এলাকায় পদ্মা নদীর বামতীরে ২৫০০.০০ মিটার তীর সংরক্ষণ কাজ রয়েছে। তৎমধ্যে ১টি প্যাকেজের ১৪৫.০০ মিটারের কাজ সমাপ্ত হয়েছে। অন্য ১১টি প্যাকেজের ২৩৫৫.০০ মিটার নদী তীর সংরক্ষণ কাজ চলমান রয়েছে। বর্তমানে কাজের অগ্রগতি ৫৭.২৭%। বাখের আলী এলাকায় পদ্মা নদীর বামতীরে ৪০০০.০০ মিটার নদীতীর সংরক্ষণ কাজের পুনর্বাসন কাজ ১৪টি প্যাকেজ/লটের আওতায় চলমান রয়েছে। বর্তমানে কাজের অগ্রগতি ৩৩.৬৪%। দুর্লভপুর হতে বাখের আলী পর্যন্ত ৮০০০.০০ মিটার বন্যা নিয়ন্ত্রণ বাঁধের পুনরাকৃতিকরণ কাজ ১টি প্যাকেজে চলমান রয়েছে। যা আগামী জুন, ২০২৪ সনের মধ্যে সমাপ্ত করার লক্ষ্যে কার্যক্রম চলমান আছে বলে সংশ্লিষ্ট নির্বাহী প্রকৌশলী জানান।

প্রথমে চাঁপাইনবাবগঞ্জ সদর উপজেলার চরাবাগডাঙ্গা এলাকার প্রকল্পের আওতায় নদীতীর প্রতিরক্ষা কাজের CWP-10 প্যাকেজের সাইট পরিদর্শন করা হয়। প্যাকেজটি M. M. Builders & Engineers Ltd., Niketon, Gulshan-1, Dhaka-1212 ঠিকাদারী প্রতিষ্ঠানের মাধ্যমে বাস্তবায়িত হয়েছে। পরিদর্শনকালে দেখা যায়, প্যাকেজটির কাজ ইতোমধ্যে ১০০.০০% সমাপ্ত হয়েছে। প্যাকেজটির আওতায় মোট ২২০.০০ মিটার নদীতীর প্রতিরক্ষামূলক কাজ বাস্তবায়ন করা হয়েছে। বাস্তবায়িত CWP-10 প্যাকেজের প্রতিরক্ষামূলক কাজের নকশা পর্যবেক্ষনকালে দেখা যায়, আলোচ্য প্যাকেজের ডাম্পিং ম্যাটেরিয়াল এর পরিমাণ ৫০.০০ ঘনমিটার। তন্মধ্যে সিসি ব্লক ২৫.০০ ঘনমিটার যার মধ্যে $৪৫ \times ৪৫ \times ৪৫$ (ঘন সেমি) = ৬০.০০% এবং $৩৫ \times ৩৫ \times ৩৫$ (ঘন সেমি) = ৪০.০০% এবং ২৫০ কেজি জিও ব্যাগ ২৫.০০ ঘনমিটার। স্লোপে রয়েছে $৪৫ \times ৪৫ \times ৩০$ সেমি কিউব ব্লক যা দ্বারা ইতোমধ্যে প্রেসিং কাজ বাস্তবায়ন করা হয়েছে। প্রেসিং কাজের স্লোপের গড় দৈর্ঘ্য ২৯.৪০ মিটার। পরিদর্শনকালে আলোচ্য প্যাকেজের কনক্রিট ব্লকের টেস্ট রিপোর্ট ও ম্যাটেরিয়াল টেস্টের (সিমেন্ট, বালি ও পাথর) রিপোর্ট এবং জিও-ব্যাগ এর পিপি টেস্টের রিপোর্ট, জিও ফিল্টারের টেস্ট রিপোর্ট পর্যবেক্ষন করা হয়। পর্যবেক্ষনে দেখায় যায় সি.সি. ব্লক সমূহ বাপাউবো রাজশাহী জোনাল ল্যাবরেটরিতে, জিও ব্যাগ ও সি.সি ব্লকের ম্যাটেরিয়ালস সমূহ বাংলাদেশ প্রকৌশল বিশ্ববিদ্যালয় (বুয়েট) ও রাজশাহী প্রকৌশল বিশ্ববিদ্যালয় (বুয়েট)-এ এবং জিও ব্যাগের পিপি সমূহ বাংলাদেশ বিজ্ঞান ও শিল্প গবেষণা পরিষদ হতে টেস্ট করা হয়েছে। কনক্রিট ব্লকের টেস্টের রিপোর্ট, জিও ব্যাগের পিপি টেস্টের রিপোর্ট, জিও ফিল্টারের টেস্ট রিপোর্ট ডিজাইন ও স্পেসিফিকেশন অনুযায়ী রয়েছে।

এরপর CWP-09 প্যাকেজের সাইট পরিদর্শন করা হয়। প্যাকেজটি Nerussri, 290/7-A Khilgaon, Railgate, Dhaka-1219 ঠিকাদারী প্রতিষ্ঠানের মাধ্যমে বাস্তবায়নাধীন রয়েছে। পরিদর্শনকালে দেখা যায়, প্যাকেজটির কাজ ইতোমধ্যে ৬৪.৯০% সমাপ্ত হয়েছে। প্যাকেজটির আওতায় মোট ২২০.০০ মিটার নদীতীর প্রতিরক্ষামূলক কাজ বাস্তবায়ন করা হয়েছে। বাস্তবায়িত CWP-09 প্যাকেজের প্রতিরক্ষামূলক কাজের নকশা পর্যবেক্ষনকালে দেখা যায়, আলোচ্য প্যাকেজের ডাম্পিং ম্যাটেরিয়াল এর পরিমাণ ৫০.০০ ঘনমিটার। তন্মধ্যে সিসি

২২৪        ২২৫

ব্লক ২৫.০০ ঘনমিটার যার মধ্যে ৪৫*৪৫*৪৫ (ঘন সেমি)=৬০.০০% এবং ৩৫*৩৫*৩৫(ঘন সেমি)=৪০.০০% এবং ২৫০ কেজি জিও ব্যাগ ২৫.০০ ঘনমিটার। স্লোপে রয়েছে ৪৫*৪৫*৩০ সেমি কিউব ব্লক যা দ্বারা ইতোমধ্যে প্লেসিং কাজ বাস্তবায়ন করা হয়েছে। প্লেসিং কাজের স্লোপের গড় দৈর্ঘ্য ২৯.৪০ মিটার। পরিদর্শনকালে আলোচ্য প্যাকেজের কনক্রিট ব্লকের টেস্ট রিপোর্ট ও ম্যাটেরিয়াল টেস্টের (সিমেন্ট, বালি ও পাথর) রিপোর্ট এবং জিও-ব্যাগ এর পিপি টেস্টের রিপোর্ট, জিও ফিল্টারের টেস্ট রিপোর্ট পর্যবেক্ষণ করা হয়। পর্যবেক্ষণে দেখায় যায় সি.সি. ব্লক সমূহ বাপাউবো রাজশাহী জোনাল ল্যাবরেটরি ও বাংলাদেশ প্রকৌশল বিশ্ববিদ্যালয় (বুয়েট), জিও ব্যাগ ও সি.সি ব্লকের ম্যাটেরিয়ালস সমূহ রাজশাহী প্রকৌশল বিশ্ববিদ্যালয় (বুয়েট) ও বাংলাদেশ প্রকৌশল বিশ্ববিদ্যালয় (বুয়েট), এবং জিও ব্যাগের পিপি সমূহ বাংলাদেশ বিজ্ঞান ও শিল্প গবেষণা পরিষদ হতে টেস্ট করা হয়েছে। কনক্রিট ব্লকের টেস্টের রিপোর্ট, জিও ব্যাগের পিপি টেস্টের রিপোর্ট, জিও ফিল্টারের টেস্ট রিপোর্ট ডিজাইন ও স্পেসিফিকেশন অনুযায়ী রয়েছে।

এরপর প্রকল্পের আওতায় নদীতীর সংরক্ষণ কাজের পূর্ববাসন কাজের সাইটসমূহ পরিদর্শন করেন। পরিদর্শনকালে পূর্ববাসন কাজের প্যাকেজসমূহে ডাম্পিং ম্যাটেরিয়ালের মোট পরিমাণ ৪০.০০-৯০.০০ ঘনমিটার; তন্মধ্যে ২৫.০০-৭৫.০০ ঘনমিটার ২৫০ কেজি বালি ভর্তি জিও-ব্যাগ এবং ১৫.০০-২২.৫০ ঘনমিটার ৫০*৫০*৫০ সেমি কিউব ও ৪০*৪০*৪০ সেমি কিউব সি.সি ব্লক। ১৯০০ মিটার অংশে স্লোপে ৪০*৪০*২০ সেমি কিউব সি.সি ব্লক প্লেসিং কাজ অন্তর্ভুক্ত আছে। যার স্লোপের গড় দৈর্ঘ্য ৩২.০০ মিটার। স্লোপের টপে ৪০*৪০*২০ সেমি কিউব ব্লক প্লেসিং ও সারিতে। পরিদর্শনকালে উপস্থিত এলাকাবাসী জানান, তীব্র নদী ভাঙ্গনের কারণে চরবাগডাঙ্গা ও শাজাহানপুর এলাকার বিত্তীর্ণ অংশ নদী গর্ভে বিলীন হয়েছে। কাজগুলি সফলভাবে বাস্তবায়ন করা হলে উক্ত এলাকাবাসির ঘরবাড়ি, সরকারী-বেসরকারী স্থাপনা, কাঁচা-পাঁকা রাস্তা, স্কুল-কলেজ, মসজিদ-মাদ্রাসা, হাট-বাজার, আমবাগান, কৃষি-অকৃষি জমি নদী ভাঙ্গনের কবল হতে রক্ষা পাবে।

অতঃপর কমিটির সদস্যগণ টাঁপাইনবাবগঞ্জ সদর উপজেলার দুর্লভপুর হতে বাখের আলী পর্যন্ত ৮০০০.০০ মিটার বন্যা নিয়ন্ত্রণ বাঁধের পুনরাকৃতিকরণ কাজ পরিদর্শন করেন। বর্ণিত এলাকায় ১টি প্যাকেজে ৮০০০.০০ মিটার বন্যা নিয়ন্ত্রণ বাঁধের পুনরাকৃতিকরণ কাজ চলমান রয়েছে। শহীদ ব্রাদার্স, এলিট হাউজ, ৫৪ মতিঝিল ঢাকা নামক ঠিকাদারি প্রতিষ্ঠানের মাধ্যমে বাস্তবায়িত হচ্ছে। ডিজাইন মোতাবেক বাঁধের নদীকূল পাশে বিদ্যমান Crest Level এর উচ্চতা ২.০০ মিটার বৃদ্ধি এবং ডায়াল বাঁধের Crest Level এর RL 25.50 m(PWD) হতে 25.14 m(PWD) এবং ডায়াল বাঁধের প্রস্থ 3.20 - 2.00m নির্ধারিত এবং পরিদর্শনকালে পরিমাপ করে ডায়াল বাঁধের প্রস্থ 2.00 - 3.20m পাওয়া যায় এবং ডিজাইন অনুযায়ী নদীকূলে স্লোপ ১:৩ রয়েছে এবং মাঠ পর্যায়ে পরীক্ষা করে নদীকূলে স্লোপ ১:৩ পাওয়া যায়। কাজটির বর্তমান বাস্তব অগ্রগতি ৫৫.০০%। অদ্য সাইটে স্কেভেটর, ডামট্রাক ও চেইন ড্রোজার এর মাধ্যমে কাজ চলমান রয়েছে। মাটির কম্প্যাকশন এর কাজ চলমান আছে।

Handwritten signatures and initials at the bottom of the page.

“পদ্মা নদীর ভাঙন হতে টাইপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাহাছানপুর এলাকা রক্ষা (১ম সংশোধিত)” শীর্ষক প্রকল্পের মধ্যবর্তী মূল্যায়ন কমিটির প্রতিবেদন।



পদ্মা নদীর বামতীরে বীধ পুনরাকৃতিকরণ কাজের লেভেল ও গুনগতমান যাচাই


স্বঃ

পঞ্চম অধ্যায়

জনপ্রতিনিধি ও প্রকল্প সংশ্লিষ্ট কর্মকর্তাগণ এবং উপকারভোগীদের সাথে মতামত

৫.০ জনপ্রতিনিধিদের মতামতঃ

মধ্যবর্তী মূল্যায়ন কমিটি প্রকল্প এলাকা পরিদর্শনকালে স্থানীয় জনপ্রতিনিধিদের সাথে আলোচনা করেন এবং তাদের মতামত গ্রহণ করেন। পরিদর্শনকালে স্থানীয় জনসাধারণ এবং জনপ্রতিনিধিগণ মধ্যবর্তী মূল্যায়ন কমিটিকে জানান যে, নদীতীর সংরক্ষণ কাজ, নদীতীর সংরক্ষণ কাজের পুনর্বাসন কাজ ও বন্যা নিয়ন্ত্রণ বীধ পুনরাকৃতিকরণ কাজ বাস্তবায়নের ফলে চাঁপাইনবাবগঞ্জ জেলার চাঁপাইনবাবগঞ্জ সদর উপজেলার বিভিন্ন স্থানে নদী ভাঙ্গন ও বন্যা থেকে বসতবাড়ি, রাস্তা, সরকারি-বেসরকারি অবকাঠামো এবং কৃষি জমি রক্ষা পাবে। তাছাড়া নদী ভাঙ্গন ও বন্যা হতে রক্ষা পাওয়ায় এলাকার সাধারণ মানুষের অর্থনৈতিক অবস্থার উন্নয়ন হবে।



৫.১ প্রকল্প সংশ্লিষ্ট কর্মকর্তাদের মতামতঃ

মধ্যবর্তী মূল্যায়ন কমিটি কর্তৃক পরিদর্শনের সময়ে সংশ্লিষ্ট প্রকল্প পরিচালক ও প্রকল্প সংশ্লিষ্ট অন্যান্য কর্মকর্তাগণ উপস্থিত ছিলেন। প্রকল্প সংশ্লিষ্ট কর্মকর্তাগণ প্রকল্প বাস্তবায়নের ক্ষেত্রে কিছু চ্যালেঞ্জের কথা জানান যা নিম্নরূপঃ


- বর্তমান অর্থবছরে প্রকল্পটি মেয়াদ সমাপ্ত হলেও প্রকল্পের অবশিষ্ট কাজ সমাপ্ত করতে আরও এক বছর মেয়াদ বৃদ্ধি করা প্রয়োজন। পাশাপাশি প্রকল্পের অনুকূলে আরএডিপিতে বরাদ্দ বৃদ্ধি করা প্রয়োজন।

স্বাক্ষর

"পদ্মা নদীর ভাঙ্গন হতে টাঙ্গাইলবাবগঞ্জ জেলার সদর উপজেলার চরবাগজালা ও শাজাহানপুর এলাকা রক্ষা (১ম সংশোধিত)" শীর্ষক প্রকল্পের মধ্যবর্তী মূল্যায়ন কমিটির প্রতিবেদন।

৫.৩ উপকার ভোগীদের মতামতঃ

প্রকল্পের প্রধান উপকারভোগী হলো প্রকল্প এলাকায় বসবাসরত জনসাধারণ। প্রকল্পটি বিগত তিন বছর যাবৎ বাস্তবায়নাধীন আছে এবং ২০২৩-২০২৪ অর্থবছরে প্রকল্পের মেয়াদ সমাপ্ত হবে। পরিদর্শনকালে উপকারভোগীদের সাথে আলোচনা করা হয়। ইতোমধ্যে স্থানীয় জনসাধারণ প্রকল্পটির সুফল পেতে শুরু করেছে। মধ্যবর্তী মূল্যায়ন কমিটির পরিদর্শনের সময় এলাকায় বসবাসরত সাধারণ জনগণ জানান, প্রকল্পের আওতায় নদীতীর প্রতিরক্ষা কাজ বাস্তবায়ন হওয়ায় তাদের বাড়িঘর, জমিজমা নদী ভাঙ্গনের কবল থেকে রক্ষা পেয়েছে। প্রকল্পটি বাস্তবায়িত হওয়ায় এলাকার সাধারণ মানুষ বর্তমান সরকারের প্রতি কৃতজ্ঞতা জানান। প্রকল্প এলাকায় অর্থনৈতিক অগ্রগতি সাধিত হওয়ায় তারা এই ধরনের প্রকল্প আরও গ্রহণের সুপারিশ করার জন্য মধ্যবর্তী মূল্যায়ন কমিটিকে অনুরোধ জানান।



ষষ্ঠ অধ্যায়

পর্যবেক্ষণসমূহ

৬.০। প্যাকেজ ভিত্তিক পর্যবেক্ষণঃ

প্রকল্পটির আওতায় গৃহীত বিভিন্ন কার্যক্রমের অগ্রগতি নিম্নরূপঃ

প্যাকেজ নম্বর	পরিমান/একক	ঠিকাদারেরনাম	কার্যাদেশ প্রদানের তারিখ	কাজ শুরুর তারিখ	কাজ সমাপ্তির তারিখ	ডিপিপিতে ব্যয় (প্রাক্কলিত ব্যয়)	চুক্তিমূল্য	বাস্তব অগ্রগতি	আর্থিক অগ্রগতি (লক্ষ টাকায়)
(২)	(৩)	(৪)	(৫)	(৬)	(৭)	(৮)	(৯)	(১০)	(১১)
CWP-1	১৩৫ মিটার নদী তীর সংরক্ষন কাজ	M/s M/S Jewel Electronics, Mojaffor Biponi Bitan, Main Road, Naogaon	২০-০১-২১	২৫-০১-২১	৩১-০৫-২৪	৮৯২.৬৮	৮৯২.৬৮	৭৫.৯৫%	৬৩০.৫১
CWP-2	১৩৫ মিটার নদী তীর সংরক্ষন কাজ	Natural, 5/4 Polan Box Lane, Thanapara, Kushtia 7000	০৪-০১-২১	১০-০১-২১	২৫-০৬-২৪	৮৬৬.১৫	৮৬৬.১৫	৪১.৩৫%	১৭১.১০
CWP-3	২২০ মিটার নদী তীর সংরক্ষন কাজ	M/S Goodman Enterprise, Suraiya Manzil, Akurtakur Para, Tangail	১৮-০১-২১	২৫-০১-২১	১৫-০৬-২৪	১৪৭০.১৪	১৪৭০.১৪	৫৩.২০%	৬৯৪.৯৮
CWP-4	২২০ মিটার নদী তীর সংরক্ষন কাজ	Noona Traders, 154, Motijheel Mosjid Market (2 nd Floor), Room No.301-303, Motijheel	২০-০১-২১	২৫-০১-২১	১৫-০৬-২৪	১৪৭৮.৯৬	১৪৭৮.৯৬	৪৮.০০%	৪০২.০৮
CWP-5	২২০ মিটার নদী তীর সংরক্ষন কাজ	M/S Rahman Engineering, S. S. K. Road, Fani Sadar, Feni	২০-০১-২১	২৫-০১-২১	২৮-০২-২৪	১৪৭৫.০৩	১৪৭৫.০৩	৯৯.৮০%	১০২৬.৫২
CWP-6	২২০ মিটার নদী তীর সংরক্ষন কাজ	Unnayan International, Enderson Road, Cox's Bazar	২০-০১-২১	২৫-০১-২১	১৫-০৬-২৪	১৪৮৬.০১	১৪৮৬.০১	১৭.০০%	১৮১.৫৫
CWP-7	২২০ মিটার নদী তীর সংরক্ষন কাজ	M/S Saleh Ahmed-M/S Khondoker Construction (JV), 128, Hotel Nice International Boalia, Rajshahi-6100.	০৭-০১-২১	১৪-০১-২১	২৫-০৬-২৪	১৪৭১.৫৫	১৪৭১.৫৫	৮১.৭০%	৯৯২.৮০
CWP-8	২২০ মিটার নদী তীর সংরক্ষন কাজ	M/S Saleh Ahmed-M/S Khondoker Construction (JV), 128, Hotel Nice International Boalia, Rajshahi-6100.	০৭-০১-২১	১৪-০১-২১	২৫-০৬-২৪	১৪৮৬.২৭	১৪৮৬.২৭	৯৯.৭৫%	১২৬৯.২৪
CWP-9	২২০ মিটার নদী তীর সংরক্ষন কাজ	Nerussri, 290/7-A Khilgaon, Railgate, Dhaka-1219	২০-০১-২১	২৫-০১-২১	১৫-০৬-২৪	১৪১৬.৬৯	১৪১৬.৬৯	৬৪.৯০%	৮১৬.৫৮
CWP-10	২২০ মিটার নদী তীর সংরক্ষন কাজ	M. M. Builders & Engineers Ltd, Niketon, Gulshan - 1, Dhaka - 1212	২০-০১-২১	২৫-০১-২১	১৫-০৬-২৩	১৪৮৮.৪৫	১৪৮৮.৪৫	৯৯.৪৫%	১৩৬০.৪৩
CWP-11	২২০ মিটার নদী তীর সংরক্ষন কাজ	Ataur Rahman Khan Ltd., 44/N, 2 nd Floor, New Road, Zigatola, Dhanmondi, Dhaka	২০-০১-২১	২৫-০১-২১	১৫-০৬-২৪	১৪৮৬.২৫	১৪৮৬.২৫	৫০.৪০%	৬৯৭.৮৪
CWP-12	২২০ মিটার নদী তীর সংরক্ষন কাজ	M/S Saleh Ahmed & AB Conostruction JV, Sostitala, Ghoramara, Boalia, Rajshahi	১২-০১-২১	১৮-০১-২১	২৫-০৬-২৪	১৪০৫.৬৫	১৪০৫.৬৫	৫১.১৫%	৬৭০.৯৬
CWP-13	২২০ মিটার নদী তীর সংরক্ষন কাজ	M/S Saleh Ahmed & AB Conostruction JV, Sostitala, Ghoramara, Boalia, Rajshahi.	১২-০১-২১	১৮-০১-২১	১৫-০৬-২৪	১৪০৭.৭২	১৪০৭.৭২	৪০.৫০%	৪৭৩.৭৯
CWP-14	২২০ মিটার নদী তীর সংরক্ষন কাজ	Ataur Rahman Khan Ltd., 44/N, 2 nd Floor, New	২০-০১-২১	২৫-০১-২১	১৫-০৬-২৪	১৪৭৩.৮৪	১৪৭৩.৮৪	৪৬.৯০%	৩৩৩.৪২

(Handwritten signatures and marks)

“সদ্য নদীর ডাঙ্কন হতে টীপাইনবাগজর জেলার সদর উপজেলার চরবাগডাঙা ও শাজাহানপুর এলাকা রক্ষা (১ম সংশোধিত)” শীর্ষক প্রকল্পের মধ্যবর্তী মূল্যায়ন কমিটির প্রতিবেদন।

ক্রমিক নম্বর	পরিমান/একক	টিকাদারের নাম	কার্যাদেশ প্রদানের তারিখ	কাজ শুরুর তারিখ	কাজ সমাপ্তির তারিখ	ডিপিপিতে ব্যয় (প্রাকলিত ব্যয়)	চুক্তিমূল্য	বাস্তব অগ্রগতি	আর্থিক অগ্রগতি (লক্ষ টাকায়)
(২)	(৩)	(৪)	(৫)	(৬)	(৭)	(৮)	(৯)	(১০)	(১১)
		Road, Zigatola, Dhanmondi, Dhaka							
CWP-15	২২০ মিটার নদী তীর সংরক্ষণ কাজ	Noona Traders, 154, Motijheel, Dhaka	২০-০১-২১	২৫-০১-২১	১৫-০৬-২৪	১৪৯২.০১	১৪৯২.০১	৩৪.২০%	৩৫৭.৯৭
CWP-16	২৭৫ মিটার নদী তীর সংরক্ষণ কাজ	Unnayan International, Enderson Road, Cox's Bazar	২০-০১-২১	২৫-০১-২১	১৫-০৬-২৪	১৮৫২.৯৪	১৮৫২.৯৪	১৪.৯০%	১৮৫.২৯
CWP-17	১৯৫ মিটার নদী তীর সংরক্ষণ কাজ	M/S. Nuruzzaman Khan, Arambagh, Motijheel, Dhaka.	১৮-০১-২১	২৫-০১-২১	৩১-০৩-২৩	২০১৩.৫০	২০১৩.৫০	৯৯.৯৪%	২০০৯.৩০
SWP-1	১৪০ মিটার নদী তীর সংরক্ষণ কাজ	Md. Khairul Kabir Rana, S.M.C Road Guptapara, Rangpur.	০৪-০৩-২১	১১-০৩-২১	১৫-০৬-২৪	৯২৮.৫৪	৯২৮.৫৪	৫৬.৮০%	৪৩৯.৯৫
SWP-2	১৪০ মিটার নদী তীর সংরক্ষণ কাজ	M/S ISMAIL HOSSAIN, 9, Segun Bagicha, Dhaka-1000.	০৪-০৩-২১	১১-০৩-২১	১৫-০৬-২৪	৮৮৬.৩১	৮৮৬.৩১	৮১.৯৫%	৪৭২.৬৮
SWP-3	২২৫ মিটার নদী তীর সংরক্ষণ কাজ	M/S. M.A. Enterprise, Bera Bazar, Bera, Pabna.	১১-০২-২১	১৭-০২-২১	১৫-০৬-২৪	১৪৫০.২৯	১৪৫০.২৯	৬১.৫০%	৬০৪.৭৮
SWP-4	২২৫ মিটার নদী তীর সংরক্ষণ কাজ	M/S. Mostafa & Sons, Sonapur, Sadar, Noakhali	২৫-০২-২১	০৪-০৩-২১	১৫-০৬-২৪	১৪৪৯.৬০	১৪৪৯.৬০	২৩.১০%	২৭০.২৭
SWP-5	২২৫ মিটার নদী তীর সংরক্ষণ কাজ	DAWN-MILON (JV), Dewan Bazar, Main Road, Naogaon	২০-০১-২১	২৫-০১-২১	১৫-০৬-২৪	১৪৪৭.৬০	১৪৪৭.৬০	২৫.৯০%	২৯১.৬৯
SWP-6	২২৫ মিটার নদী তীর সংরক্ষণ কাজ	M/S ISMAIL HOSSAIN, 9, Segun Bagicha, Dhaka	০৪-০২-২১	১১-০৩-২১	১৫-০৬-২৪	১৪০২.৫৪	১৪০২.৫৪	৫৭.৪০%	৫৩০.২৮
SWP-7	২২৫ মিটার নদী তীর সংরক্ষণ কাজ	DAWN-MILON (JV), Dewan Bazar, Main Road, Naogaon	১১-০২-২১	১৭-০২-২১	১৫-০৬-২৪	১৪৫০.৭০	১৪৫০.৭০	৩৪.৯০%	১৬৯.৮৮
SWP-8	২২৫ মিটার নদী তীর সংরক্ষণ কাজ	BISWAS TRADING & CONSTRUCTION, 44/1 Rahim Square, Dhaka	২৩-০২-২১	২৮-০২-২১	১৫-০৬-২৪	১৪২০.৫৯	১৪২০.৫৯	১৭.৫০%	২৪৮.৩৯
SWP-9	২২৫ মিটার নদী তীর সংরক্ষণ কাজ	M/S ISMAIL HOSSAIN, 9, Segun Bagicha, Dhaka	০৪-০২-২১	১১-০৩-২১	১৫-০৬-২৪	১৩৯৯.১৯	১৩৯৯.১৯	৬১.৮৫%	৫৬২.৪২
SWP-10	২২৫ মিটার নদী তীর সংরক্ষণ কাজ	BISWAS TRADING & CONSTRUCTION, 44/1 Rahim Square, Dhaka	২৩-০২-২১	২৮-০২-২১	১৫-০৬-২৪	১৪০২.৪৩	১৪০২.৪৩	৩৮.১০%	৪৬৫.২৪
SWP-11	২৭৫ মিটার নদী তীর সংরক্ষণ কাজ	M/S Abul Kalam Azad, Muslimpara, Patuakhali.	২৫-০২-২১	০৪-০৩-২১	১৫-০৬-২৪	১৭৪৪.৫১	১৭৪৪.৫১	৮৫.৪০%	১০২৭.৬২
SWP-12	১৪৫ মিটার নদী তীর সংরক্ষণ কাজ	M/S Mohiuddin Ahmed, Azad Bhaban, Muslim Para, Patuakhali.	২৫-০২-২১	০৪-০৩-২১	৩১-১২-২৩	১৪৮১.০৯	১৪৮১.০৯	৯৯.৮০%	১২৩৫.৬০
SWP-1 Lot-1	২৬০ মিটার নদী তীর পুনর্বাসন কাজ	AK-UB (JV), Station Bazar, Alamnagar, Rangpur.	২৫-০১-২২	০১-০২-২২	১৫-০৬-২৪	৭৩০.১৬	৭৩০.১৬	৬৬.৪৫%	৩৬৪.৫৫
SWP-1 Lot-2	৫৯০ মিটার নদী তীর পুনর্বাসন কাজ	BISWAS TRADING & CONSTRUCTION, 44/1 Rahim Square, Dhaka.	১৯-০১-২২	২৫-০১-২২	২৫-০৬-২৪	১৬১২.৪৭	১৬১২.৪৭	২১.৯৫%	২৭৭.৮৫
SWP-1 Lot-3	৫০০ মিটার নদী তীর পুনর্বাসন কাজ	M/S Saleh Ahmed, SSK Road, Feni.	২৭-০১-২২	০৪-০২-২২	২৫-০৬-২৪	১৩৫০.৫৯	১৩৫০.৫৯	৫৮.৮০%	৪৯২.৪৩
SWP-1 Lot-4	৫০০ মিটার নদী তীর পুনর্বাসন কাজ	M/S Saleh Ahmed, SSK Road, Feni.	২৭-০১-২২	০৪-০২-২২	২৫-০৬-২৪	১৪২৩.৭৫	১৪২৩.৭৫	৭৩.৬০%	৮২৭.১৪
SWP-2 Lot-1	৬০০ মিটার নদী তীর পুনর্বাসন কাজ	M/S. M.A. Enterprise, Bera Bazar, Bera, Pabna.	১৬-০১-২২	২৩-০১-২২	৩১-০৩-২৪	১৫৫৭.৬৯	১৫৫৭.৬৯	৯২.৯০%	৯৯৮.৮২
SWP-2 Lot-2	৪৫০ মিটার নদী তীর পুনর্বাসন কাজ	BISWAS TRADING & CONSTRUCTION, 44/1 Rahim Square, Dhaka.	১৯-০১-২২	২৫-০১-২২	২৫-০৬-২৪	১৭৪৪.৩৬	১৭৪৪.৩৬	১৫.০৫%	২৪৪.৫০
SWP-3	৫৫০ মিটার নদী তীর	M/S Abul Kalam Azad,	১২-১২-২১	২৫-১২-২১	১৫-০৬-২৪	১৪১৪.৪৫	১৪১৪.৪৫	৬০.২৫%	৫৬০.৮৭

“পদ্মা নদীর ভাঙান হতে চাঁপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাজাহানপুর এলাকা রক্ষা (১ম সংশোধিত)” শীর্ষক প্রকল্পের মধ্যবর্তী মূল্যায়ন কমিটির প্রতিবেদন।

প্যাকেজ নম্বর	পরিমান/একক	ঠিকাদারের নাম	কার্যাদেশ প্রদানের তারিখ	কাজ শুরুর তারিখ	কাজ সমাপ্তির তারিখ	ডিপিপিতে ব্যয় (প্রাকল্পিত ব্যয়)	চুক্তি মূল্য	বাস্তব অগ্রগতি	আর্থিক অগ্রগতি (লক্ষ টাকায়)
(২)	(৩)	(৪)	(৫)	(৬)	(৭)	(৮)	(৯)	(১০)	(১১)
	পুনর্বাসন কাজ	Azad Bhaban, Muslimpara, Patuakhali.							
RHWP-4	৫৫০ মিটার নদী তীর পুনর্বাসন কাজ	M/S Abul Kalam Azad, Azad Bhaban, Muslimpara, Patuakhali.	০৯-১২-১১	০৪-০২-১২	২৫-০৬-১৪	১৪১৪.৪৫	১৪১৪.৪৫	১৪.০৫%	১৮৪.১৩
RSWP-1	৮০০০ মিটার বন্যা নিয়ন্ত্রন বীধের পুনরাকৃতিকরণ কাজ	Mohammed Eunus & Brothers (Pvt.) Ltd., Nasirabad, Chattogram.	৩০-০৮-১২	২৮-০৯-১২	২৫-০৬-১৪	৮৪৯.৮৬	৮৪৯.৮৬	৫৫.০০%	৩৪৬.৬১
RHWP-LD-1	৬৬০ মিটার নদী তীর পুনর্বাসন কাজ (স্লোপ ও লাঞ্চিং এপ্রোন শক্তিশালিকরণ)	Unnayan-Sajid JV, Huzrapur, Chapainawabganj.	১২-০৬-১৩	১৩-০৬-১৩	২৫-০৬-১৪	১৫৯৯.১০	১৪৩৯.১৯	৫.১০%	২০.২৯
RHWP-LD-2	১৮০ মিটার নদী তীর পুনর্বাসন কাজ (স্লোপ ও লাঞ্চিং এপ্রোন শক্তিশালিকরণ)	M/S. Amin & Co., 18 Gagan Babu Road (2 nd Lane) Khulna	১২-০৬-১৩	১৩-০৬-১৩	২৫-০৬-১৪	৭৩০.১৪	৬৫৭.১৩	৩৪.১৫%	১৬৩.৮৬
RHWP-LD-3	২৮০ মিটার নদী তীর পুনর্বাসন কাজ (স্লোপ ও লাঞ্চিং এপ্রোন শক্তিশালিকরণ)	Md. Shamimur Rahman, Kalibari Road, Sirajganj Sadar, Sirajganj.	১২-০৬-১৩	১৩-০৬-১৩	২৫-০৬-১৪	১৫০১.১৩	১৩৫১.০২	২১.৭০%	৭১.৮৭
RHWP-LD-4	১৮০ মিটার নদী তীর পুনর্বাসন কাজ (স্লোপ ও লাঞ্চিং এপ্রোন শক্তিশালিকরণ)	M/S Rahman Engineering, Maysa Tower, S. S. K. Road, Fani Sadar, Feni	১২-০৬-১৩	১৩-০৬-১৩	২৫-০৬-১৪	৭৬০.৩৫	৬৮৪.৩১	১৫.৯০%	৮৫.৭৯
RHWP-LD-5	৪০০ মিটার নদী তীর পুনর্বাসন কাজ (স্লোপ ও লাঞ্চিং এপ্রোন শক্তিশালিকরণ)	Kh. Shahin-Khaza Tareq (JV), 3, Asam Colony, Sopura, Rajshahi	৩১-০৫-১৩	০১-০৬-১৩	২৫-০৬-১৪	১৫৭৫.৮৩	১৪১৮.২৫	১৭.৫০%	১৬১.৮৭
RHWP-LD-6	২০০ মিটার নদী তীর পুনর্বাসন কাজ (স্লোপ ও লাঞ্চিং এপ্রোন শক্তিশালিকরণ)	M/S Shahid Brothers, Elite House (7 th Floor) Suit: A, 54, Motijheel C/A Dhaka.	৩১-০৫-১৩	০১-০৬-১৩	২৫-০৬-১৪	৭৯৮.৮৫	৭১৮.৯৬	২৪.৬০%	৯৩.২৮

৬.১। ব্রকনির্মাণ, প্লেসিং ও ডাম্পিং সংক্রান্ত তথ্যঃ


অনুমোদিত ডিপিপি অনুযায়ী		চুক্তি অনুযায়ী	প্রকৃত অবস্থা	
ব্রক সাইজ	ব্রকের সংখ্যা	ব্রকের সংখ্যা	এ পর্যন্ত নির্মিত	ডাম্পিংকৃত ব্রকের পরিমাণ
৪৫*৪৫*৩০ ঘনসেমি	৮৯৮৭৭২	৮৯৮৭৭২	৭৩১৬৬৯	৬৯৫১০০
৪৫*৪৫*৪৫ ঘনসেমি	১০৮৫৪৮৪	১০৮৫৪৮৪	৫৭০২০৭	৪২৭৬০০
৩৫*৩৫*৩৫ ঘনসেমি	১৫৩৫৯৩৪	১৫৩৫৯৩৪	৬৫৩২৬২	৪৮৯৯০০
৪০*৪০*২০ ঘনসেমি	৩০৬১২৬	৩০৬১২৬	৩৩৫৩৮	৩১৮০০
৫০*৫০*৫০ ঘনসেমি	৩১১০৭৩	৩১১০৭৩	১৭৪০১৪	১৩০৫১০
৪০*৪০*৪০ ঘনসেমি	৪০৮৬৭৪	৪০৮৬৭৪	১৫২২০৩	১১৪১৫০
মোট	৪৫৪৬০৬৩	৪৫৪৬০৬৩	২৩১৪৮৯৩	১৮৮৯০৬০

"পদ্মা নদীর ডাঙান হতে চাঁপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাজাহানপুর এলাকা রক্ষা (১ম সংশোধিত)" শীর্ষক প্রকল্পের মধ্যবর্তী মূল্যায়ন কমিটির প্রতিবেদন।

৬.২। জিও ব্যাগ প্রস্তুত ও ডাম্পিং সংক্রান্ত তথ্যঃ

অনুমোদিত ডিপিলি অনুযায়ী জিও ব্যাগের সংখ্যা	প্রকৃত অবস্থা		
	চুক্তি অনুযায়ী জিও ব্যাগের সংখ্যা	প্রস্তুতকৃত জিও ব্যাগের সংখ্যা	ডাম্পিংকৃত সংখ্যা
১৮৯১৯৫২	১৮৯১৯৫২	১১১৫৫৫৮	১১১৫৫৫৮

প্রকল্পে স্থাপিত বিভিন্ন সাইজের ব্লক যেমন ৪০*৪০*২০ ঘনসেমি, ৪৫*৪৫*৩০ ঘনসেমি, ৩৫*৩৫*৩৫ ঘনসেমি, ৪০*৪০*৪০ ঘনসেমি, ৪৫*৪৫*৪৫ ঘনসেমি ও ৫০*৫০*৫০ ঘনসেমি উত্তর-পশ্চিমাঞ্চল, বাপাউরো, রাজশাহী জোনাল ল্যাব এবং বুয়েট এর পরীক্ষাগার থেকে পরীক্ষা করা হয়েছে। বাংলাদেশ প্রকৌশল বিশ্ববিদ্যালয় (বুয়েট) এবং বাংলাদেশ বিজ্ঞান ও শিল্প গবেষণা পরিষদ, ঢাকা হতে জিও টেক্সটাইলের নমুনা পরীক্ষা করা হয়েছে।



৬.৩। কমিটির পর্যবেক্ষণঃ

প্রকল্প দলিলাদি পর্যবেক্ষণ, এলাকা সরেজমিনে পরিদর্শন, প্রকল্প সংশ্লিষ্ট কর্মকর্তাদের সাথে আলোচনার প্রেক্ষিতে মধ্যবর্তী মূল্যায়ন কমিটির পর্যবেক্ষণসমূহ নিম্নরূপঃ

ক্রঃ	নকশা অনুযায়ী	মাঠ পর্যায়ে প্রাপ্ত
১।	নদী তীর প্রতিরক্ষা কাজের স্লোপের ঢাল নকশা অনুযায়ী ১:৩	মাঠ পর্যায়ে ১:৩ স্লোপ পাওয়া যায়।
২।	নকশা অনুযায়ী প্লেসিং ব্লকের সাইজ ৪৫*৪৫*৩০ সেমি কিউব।	কার্যসাইটে প্লেসিংকৃত সিসি ব্লকের সাইজ পরিমাপ করে ৪৫*৪৫*৩০ সেমি কিউব পাওয়া যায়।
৩।	নকশা অনুযায়ী ডাম্পিং ব্লকের সাইজ ৪৫*৪৫*৪৫ সেমি কিউব এবং ৩৫*৩৫*৩৫ সেমি কিউব।	কার্যসাইটে ডাম্পিংকরনের নিমিত্তে নির্মিত ব্লকের সাইজ পরিমাপ করে ৪৫*৪৫*৪৫ সেমি কিউব এবং ৩৫*৩৫*৩৫ সেমি কিউব পাওয়া যায়।
৪।	বাপাউবোর নকশা ও স্পেসিফিকেশন অনুযায়ী ব্লক নির্মাণে ব্যবহৃত বালির এফএম ১.৫ হতে হবে।	সাইটে ব্লক নির্মাণে ব্যবহৃত বালির এফএম টেস্ট এর রিপোর্ট পর্যালোচনায় দেখা যায় যে বালির এফএম ১.৬৯।
৫।	বাপাউবোর অনুমোদিত নকশা অনুযায়ী সকল সাইজের ব্লকের Compressive Strength কমপক্ষে 12.00N/mm ² হতে হবে।	জানুয়ারি/২০২৪ মাসের টেস্টকৃত ব্লক হতে টাকফোর্স কর্তৃক বাছাইকৃত ৮ টি ব্লকের বাংলাদেশ প্রকৌশল বিদ্যালয় (বুয়েট) এর ল্যাবে প্রাপ্ত Compressive Strength যথাক্রমে ১৫.৪, ২১.৪, ১৪.৯, ২০.৬, ২৩.০, ১৭.৬, ২৪.৩ ও ১৬.৮ N/mm ² ।
৬।	অনুমোদিত নকশা অনুযায়ী নদী তীর সংরক্ষণ কাজের লক্সিং অ্যাপ্রোনের দৈর্ঘ্য ৩৬.০০ মিটার।	সমাপ্তকৃত নদী তীর সংরক্ষণ কাজের ডাম্পিংকৃত জিও ব্যাগ ও সিসি ব্লকের লক্সিং এপ্রোন পরিমাপ করে ৩৬.০০ মিটার পাওয়া যায়।
৭।	বাপাউবোর গাইডলাইন অনুযায়ী সিসি ব্লক ইট দিয়ে তৈরি প্লাটফর্ম এর উপর করতে হবে।	সিসি ব্লক কাস্টিং চলমান প্যাকেজের ব্লক তৈরি ইট দিয়ে তৈরি প্লাটফর্মের উপর কাস্টিং কাজ পর্যবেক্ষণ করা হয়।
৮।	ডিজাইন অনুযায়ী বন্যা নিয়ন্ত্রন বাঁধের নদীকূলে ১:৩।	মাঠ পর্যায়ে পরিমাপ করে বন্যা নিয়ন্ত্রন বাঁধের নদীকূলে ১:৩ পাওয়া গেছে।
৯।	সি সি প্লাটফর্ম প্রস্তুত করে তার উপর ব্লক তৈরী করতে হবে।	কোন কোন জায়গায় সি সি প্লাটফর্ম সুন্দরভাবে তৈরী করা হয় নি।
১০।	Well graded পাথর ব্যবহার করতে হবে।	কিছু কিছু জায়গায় Gap Graded পাথর দেখা গিয়েছে।

পরিদর্শনকালে দেখা যায়, প্রকল্পের কাজ প্রায় ৫০.০২% সমাপ্ত হয়েছে। নদীতীর সংরক্ষণমূলক কাজ সমাপ্তির ফলে চাঁপাইনবাবগঞ্জ সদর উপজেলার চরবাগডাঙ্গা, শাজাহানপুর, ও বাখের আলী এলাকার সংলগ্ন বসতবাড়ি, আম বাগান ও অন্যান্য স্থাপনা নদী ভাঞ্জন হতে রক্ষা পেয়েছে। ডিপিতে মোট প্যাকেজ/লট ৪৪ টি।


মধ্যবর্তী মূল্যায়ন কমিটি কর্তৃক সাইট পরিদর্শনের সময় দেখা যায়, নদী তীর সংরক্ষণ কাজের ব্লক ঢালাই কার্যক্রম অব্যাহত রয়েছে। কার্যসাইটে বিদ্যমান কনক্রিট ব্লকের ফিনিশিং মানসম্মত মনে হয়েছে। ব্লকের সিমেন্ট, বালি ও পাথর এর রেশিও ১: ২.৫ : ৫ অনুপাতে আছে কিনা তা সাইটে পরীক্ষা করে দেখা হয় এবং ঠিক পাওয়া যায়। কনক্রিটের ব্লকের গুণাগুণ বাংলাদেশ পানি উন্নয়ন বোর্ডের ল্যাবরেটরীতে ও বুয়েটের পরীক্ষাগারে পরীক্ষা করা হয়েছে। কিন্তু, সিমেন্ট ও বালুর গুণগতমান বুয়েট, বুয়েট অথবা অন্য কোন প্রতিষ্ঠান এর ল্যাবরেটরীতে পরীক্ষা করা প্রয়োজন। জিও টেক্সটাইলের গুণাগুণ বাংলাদেশ বিজ্ঞান ও শিল্প গবেষণা পরিষদের ল্যাবরেটরীতে পরীক্ষা করা হয়েছে যা সন্তোষজনক। ডিজাইন মোতাবেক বাঁধের প্রশস্ততা ও স্লোপ সঠিকভাবে পাওয়া যায়।

৫২৪

সপ্তম অধ্যায় সুপারিশসমূহ


৭.০। কমিটির সুপারিশঃ

- ৭.১। ল্যাবরেটরি টেস্ট নিশ্চিত পূর্বক ডিজাইন ও স্পেসিফিকেশন মোতাবেক মান সম্মত পাথর, বালু ও সিমেন্ট দিয়ে কনক্রিট কাস্টিং করতে হবে।
- ৭.২। নদী তীর প্রতিরক্ষা কাজের মাঝে মাঝে সাধারণ মানুষের উঠা-নামার সুবিধার্থে কনক্রিট ব্লক দিয়ে ঘাটলা তৈরী করতে হবে।
- ৭.৩। নকশা অনুযায়ী বাঁধপুনরাকৃতি কাজ বাস্তবায়ন করতে হবে।
- ৭.৪। Ordinary Portland Cement (OPC) ব্যবহারের বিষয়টি শতভাগ নিশ্চিত করতে হবে।
- ৭.৫। সকল সাইটে সঠিকভাবে প্লাটফর্ম নির্মাণ করে কাস্টিং করতে হবে।
- ৭.৬। কনক্রিট কাস্টিং করার ক্ষেত্রে যে ব্র্যান্ডের সিমেন্ট দ্বারা কাজ করা হচ্ছে, সে ব্র্যান্ডের সিমেন্ট এর গুণাগুণ periodically ল্যাবরেটরীতে পরীক্ষা করতে হবে।
- ৭.৭। বাঁধ পুনরাকৃতি কাজে বাঁধের স্লো ডিজাইন অনুযায়ী সঠিকভাবে অনুসরণ করতে হবে।
- ৭.৮। অবশিষ্ট কাজ সম্পাদনের লক্ষ্যে ঠিকাদারের নিকট হতে সময়াবদ্ধ কর্মপরিকল্পনা গ্রহণ করে সে অনুযায়ী মনিটরিং কার্যক্রম পরিচালনা করা আবশ্যিক।
- ৭.৯। প্রকল্পের কাজ বাস্তবায়নের ক্ষেত্রে কাজপূর্ব এবং কাজ পরবর্তী ছবি সংরক্ষণ করতে হবে এতে বাস্তবায়িত কাজের ফলাফল যথাযথভাবে পর্যবেক্ষণ করা যায়। পাশাপাশি আধুনিক প্রযুক্তি ব্যবহারের মাধ্যমে প্রকল্প পরিচালকের দপ্তর থেকে প্রকল্পের কাজ পরিবীক্ষণের ব্যবস্থা রাখা যেতে পারে।
- ৭.১০। প্রকল্প সাইটে বাপাউবো’র প্রতিনিধির সার্বক্ষণিক অবস্থান নিশ্চিত করতে হবে এবং প্রকল্প পরিচালকসহ সংস্থার উর্ধ্বতন কর্মকর্তাগণ কর্তৃক প্রকল্প কাজ নিয়মিত পরিদর্শন করতে হবে।





ইসরাত জাহান
উপপ্রধান (সেচ উইং)
পরিকল্পনা কমিশন
ও সদস্য, মধ্যবর্তী মূল্যায়ন কমিটি



মোঃ সামীউল ইসলাম
উপপ্রধান (সেচ উইং)
পরিকল্পনা কমিশন
ও সদস্য
মধ্যবর্তী মূল্যায়ন কমিটি



মোঃ রাশেদুল হক
নির্বাহী প্রকৌশলী
মনিটরিং এর দপ্তর, বাপাউবো, ঢাকা
ও সদস্য, মধ্যবর্তী মূল্যায়ন কমিটি



ওলি আফাজ চৌধুরী
নির্বাহী প্রকৌশলী
প্রধান পরিকল্পনা এর দপ্তর, বাপাউবো,
ঢাকা
ও সদস্য, মধ্যবর্তী মূল্যায়ন কমিটি



মোঃ মোখলেছুর রহমান
নির্বাহী প্রকৌশলী
নবাবগঞ্জ পওর বিভাগ, বাপাউবো,
চাঁপাইনবাবগঞ্জ
ও সদস্য, মধ্যবর্তী মূল্যায়ন কমিটি



প্রবীর কুমার গোস্বামী
তত্ত্বাবধায়ক প্রকৌশলী
রাজশাহী পওর সার্কেল, বাপাউবো,
রাজশাহী
ও সদস্য, মধ্যবর্তী মূল্যায়ন কমিটি



নাসরিন আলম সাহী
উপসচিব, উন্নয়ন-০৪ শাখা
পানি সম্পদ মন্ত্রণালয়
ও সদস্য
মধ্যবর্তী মূল্যায়ন কমিটি




মোহাম্মদ আব্দুর রহিম রিপন
উপসচিব, পরিকল্পনা-০৩ শাখা
পানি সম্পদ মন্ত্রণালয়
ও সদস্য সচিব
মধ্যবর্তী মূল্যায়ন কমিটি



মোঃ আসেরার ইমাম
পরিচালক (উপসচিব)
আইএমইডি
ও সদস্য
মধ্যবর্তী মূল্যায়ন কমিটি



মোঃ রবিউল আলম
যুগ্মসচিব (উন্নয়ন-০২ অধিশাখা)
পানি সম্পদ মন্ত্রণালয়
ও সদস্য
মধ্যবর্তী মূল্যায়ন কমিটি





মহাঃ এনামুল হক
যুগ্মপ্রধান (সেচ উইং)
পরিকল্পনা কমিশন
ও সহ-আহ্বায়ক
মধ্যবর্তী মূল্যায়ন কমিটি



দীপাঙ্কিতা সাহা
যুগ্মসচিব, পরিকল্পনা অনুবিভাগ
পানি সম্পদ মন্ত্রণালয়
ও আহ্বায়ক
মধ্যবর্তী মূল্যায়ন কমিটি

Bangladesh Water Development Board
Rajshahi Rac
22431330000_Chargadanga_Project_Nawabganj.
30, June 2021

<u>Economic Code & Description</u>	<u>Fund Received</u>	<u>Current Month Expenditure</u>	<u>Yearly Expenditure</u>	<u>Unspent Balance</u>
	<u>GOB</u>	<u>GOB</u>	<u>GOB</u>	<u>GOB</u>
Eco.Code & Description				
3111332_Honorium	350,000.00	250,000.00	350,000.00	
3241101_Travel Allowance	150,000.00	150,000.00	150,000.00	
3243101_Petrol & Lubricant	250,000.00	200,315.00	250,000.00	
3255101_Computer Consu	25,000.00	24,960.00	24,960.00	40.00
3255102_Printing & Publica	25,000.00	24,817.00	24,817.00	183.00
3255104_Seal & Staps	50,000.00	49,900.00	49,900.00	100.00
3255105_Genaral Supply	50,000.00	49,942.00	49,942.00	58.00
3257104_Survey	400,000.00	248,735.00	248,735.00	151,265.00
3258101_Motor Vehicle	200,000.00	199,000.00	199,000.00	1,000.00
4111321_Others Civil Work	177,590,000.00	171,250,000.00	177,590,000.00	
4112202_Computer & Othe	160,000.00	159,500.00	159,500.00	500.00
4112304_Other Equipment	750,000.00	98,630.00	98,630.00	651,370.00
Total: Development Project	180,000,000.00	172,705,799.00	179,195,484.00	804,516.00


 Accounts Officer
 Regional Accounting Centre
 BWDB, Rajshahi


Bangladesh Water Development Board
Rajshahi RAC
22431330000_Charbagdanga_Project_Nawabganj.
30, June 2022

<u>Economic Code & Description</u>	<u>Fund Received GOB</u>	<u>Current Month Expenditure GOB</u>	<u>Yearly Expenditure GOB</u>	<u>Unspent Balance GOB</u>
<u>Eco Code & Description</u>				
3111332_Honorium	600,000.00	150,000.00	600,000.00	
3241101_Travel Allowance	200,000.00	8,175.00	124,523.00	75,477.00
3243101_Petrol & Lubricant	200,000.00	59,321.00	200,000.00	
3255101_Computer Consu	25,000.00	5,000.00	25,000.00	
3255102_Printing & Publica	25,000.00	15,000.00	25,000.00	
3255104_Seal & Staps	50,000.00	25,000.00	50,000.00	
3255105_General Supply	50,000.00	25,000.00	50,000.00	
3257104_Survey	250,000.00	198,640.00	198,640.00	51,360.00
3258101_Motor Vehicle	100,000.00	25,000.00	100,000.00	
4111321_Others Civil Work	442,350,000.00	149,625,000.00	442,350,000.00	
4112304_Other Equipment	250,000.00	156,250.00	156,250.00	93,750.00
Total Development Project	444,100,000.00	150,292,386.00	443,879,413.00	220,587.00


 Accounts Officer
 Regional Accounts Office
 Charbagdanga, Nawabganj
 22/6/22

Bangladesh Water Development Board
Rajshahi RAC
22431330000_Charbagdanga_Project_Nawabganj.
30, June 2023

Economic Code & Description	Fund Received GOB	Current Month Expenditure GOB	Yearly Expenditure GOB	Unspent Balance GOB
Eco.Code & Description				
3241101_Travel Allowance (T	50,000.00	0.00	49,725.00	275.00
3243101_Petrol & Lubricant	112,500.00	988.00	112,500.00	
3255101_Computer	25,000.00	8,150.00	25,000.00	
3255102_Printing & Binding	25,000.00	6,240.00	24,970.00	30.00
3255104_Seal & Staps	50,000.00	12,490.00	49,866.00	134.00
3255105_General Supply	25,000.00	0.00	24,940.00	60.00
3257104_Survey	500,500.00	86,000.00	498,500.00	2,000.00
3258101_Motor Vehicle	100,000.00	28,660.00	100,000.00	
4111321_Others Civil Work	1,329,400,000.00	205,150,000.00	1,329,400,000.00	
Total: Development Project	1,330,288,000.00	205,292,508.00	1,330,285,501.00	2,499.00


Accounts Officer
Rajshahi RAC

Bangladesh Water Development Board
Rajshahi RAC
22431330000_Charbagdanga_Project_Nawabganj.
30, June 2024

<u>Economic Code & Description</u>	<u>Fund Received</u>	<u>Current Month Expenditure</u>	<u>Yearly Expenditure</u>	<u>Unspent Balance</u>
	<u>GOB</u>	<u>GOB</u>	<u>GOB</u>	<u>GOB</u>
Eco.Code & Description				
3111332_Honorium	0.00	(240,000.00)	0.00	
3241101_Travel Allowance	25,000.00	(367.00)	25,000.00	
3243101_Petrol & Lubricant	80,000.00	39,080.00	79,432.00	568.00
3255101_Computer	25,000.00	0.00	25,000.00	
3255102_Printing & Binding	13,000.00	0.00	12,977.00	23.00
3255104_Seal & Staps	12,000.00	0.00	11,678.00	322.00
3255105_General Supply	12,000.00	0.00	11,970.00	30.00
3257104_Survey	38,000.00	37,788.00	37,788.00	212.00
3258101_Motor Vehicle	25,000.00	0.00	24,040.00	960.00
4111321_Others Civil Work	414,750,000.00	0.00	414,750,000.00	
Total: Development Project	414,980,000.00	(163,499.00)	414,977,885.00	2,115.00


 Accounts Officer
 Rajshahi RAC
 30/06/2024

১
বিভাগীয় বিতরণ এবং ব্যয়ের প্রতিবেদন

২০২৩-২৪

সচিবালয়/বিভাগ ১৪৭ - পানি সম্পদ সঞ্চালয়

ক্রমিক সংখ্যা	প্রতিষ্ঠান নাম	মাট অফিস	অর্থনৈতিক কোড	বিবরণ	অনুমোদিত					অননুমোদিত	
					বিতরণ	প্রত্যাহার	মোট	প্রকৃত ব্যয়	অবশিষ্ট	বিতরণ	প্রত্যাহার

১৭৫১

সচিবালয়, পানি সম্পদ সঞ্চালয়

২২৪৩১৩৩০০

পদ্মা নদীর ডাচন হতে চাপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাহাজানপুর এলাকা রক্ষা প্রকল্প ১ম সংশোধিত। (

২২৪৩১৩৩০০০০০০০

পদ্মা নদীর ডাচন হতে চাপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাহাজানপুর এলাকা রক্ষা প্রকল্প (০১/০১/২০২০-৩০/০৬/২০২

৩১১১

নগদ সঞ্চুরি ও বেতন

৩১১১৩৩২

সম্মানী ভাতা

১২,০০,০০০

০

১২,০০,০০০

১২,০০,০০০

০

উপমোট- নগদ সঞ্চুরি ও বেতন :

১২,০০,০০০

০

১২,০০,০০০

১২,০০,০০০

০

৩২৪৩

পেট্রোল, অয়েল ও তুরিকিট

৩২৪৩১০১

পেট্রোল, অয়েল ও তুরিকিট

৮০,০০০

০

৮০,০০০

৮০,০০০

০

উপমোট- পেট্রোল, অয়েল ও তুরিকিট :

৮০,০০০

০

৮০,০০০

৮০,০০০

০

৩২৪৪

ক্রমণ ও বদলি

৩২৪৪১০১

ক্রমণ ব্যয়

২৫,০০০

০

২৫,০০০

২৩,৪২২

১,৫৭৮

উপমোট- ক্রমণ ও বদলি :

২৫,০০০

০

২৫,০০০

২৩,৪২২

১,৫৭৮

৩২৫৫

মুদ্রণ ও মনিহারি

৩২৫৫১০২

মুদ্রণ ও বীধাই

১২,০০০

০

১২,০০০

১২,৯৯২

৮

৩২৫৫১০৪

স্ট্যাম্প ও সিল

১০,০০০

০

১০,০০০

১০,০০০

০

৩২৫৫১০৫

অন্যান্য মনিহারি

১০,০০০

০

১০,০০০

১০,০০০

০

উপমোট- মুদ্রণ ও মনিহারি :

৩২,০০০

০

৩২,০০০

৩৫,৯৮৪

৮

৩২৫৭

শেণাগত সেবা, সম্মানী ও বিশেষ ব্যয়

৩২৫৭১০৪

জরিপ

৬২,০০০

০

৬২,০০০

৬২,০০০

০

উপমোট- শেণাগত সেবা, সম্মানী ও বিশেষ ব্যয় :

৬২,০০০

০

৬২,০০০

৬২,০০০

০

৩২৫৮

মেরামত ও সংরক্ষণ

৩২৫৮১০১

মোটরযান

২৫,০০০

০

২৫,০০০

২৫,০০০

০

উপমোট- মেরামত ও সংরক্ষণ :

২৫,০০০

০

২৫,০০০

২৫,০০০

০

৪১১১

ভবন ও স্থাপনাসমূহ

৪১১১৩২১

বাধ

১৭৮০৫,৫০,০০০

০

১৭৮০৫,৫০,০০০

১৭৮০৫,৫০,০০০

১০,০০০

উপমোট- ভবন ও স্থাপনাসমূহ :

১৭৮০৫,৫০,০০০

০

১৭৮০৫,৫০,০০০

১৭৮০৫,৫০,৫১৪

১০,৫১৪

মোট : ১৭৮০৫,৫০,০০০

০

১৭৮০৫,৫০,০০০

১৭৮০৫,৫০,৫১৪

১০,৫১৪

মোট- পদ্মা নদীর ডাচন হতে চাপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাহাজানপুর এলাকা রক্ষা প্রকল্প ১ম

উপজেলার চরবাগডাঙ্গা ও শাহাজানপুর এলাকা রক্ষা প্রকল্প ১ম

সংশোধিত। (০১/০১/২০২০-৩০/০৬/২০২৫) অনুমোদিত। :

মোট- সচিবালয়, পানি সম্পদ সঞ্চালয় : ১৭৮০৫,৫০,০০০

০

১৭৮০৫,৫০,০০০

১৭৮০৫,৫০,৫১৪

১০,৫১৪

মোট- পানি সম্পদ সঞ্চালয় : ১৭৮০৫,৫০,০০০

০

১৭৮০৫,৫০,০০০

১৭৮০৫,৫০,৫১৪

১০,৫১৪

১
বিভারিত বিতরণ এবং ব্যয়ের প্রতিবেদন

২০২৪-২৫

মন্ত্রণালয়/বিভাগ ১৪৭ - পানি সম্পদ মন্ত্রণালয়

(অংকসমূহ টাকায়)

প্রাতিষ্ঠানিক কোড	পরিচালন ইউনিট	মাঠ অফিস	অর্থনৈতিক কোড	বিবরণ	অনুমোদিত					অননুমোদিত	
					বিতরণ	প্রত্যাহার	মোট	প্রকৃত ব্যয়	অবশিষ্ট	বিতরণ	প্রত্যাহার

১৪৭০১

সচিবালয়, পানি সম্পদ মন্ত্রণালয়

২২৪৩১৩৩০০

পদ্মা নদীর ডাচান হতে চাপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাহাজানপুর এলাকা রক্ষা প্রকল্প ১ম সংশোধিত) (০১/০১/২০২০-৩০/০৬/২০২৪)

২২৪৩১৩৩০০০০০০০০

পদ্মা নদীর ডাচান হতে চাপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাহাজানপুর এলাকা রক্ষা প্রকল্প (০১/০১/২০২০-৩০/০৬/২০২৪)

৩১১১ নগদ মজুরি ও বেতন

৩১১১৩৩২ সম্মানী ভাতা ২,৫০,০০০ ০ ২,৫০,০০০ ২,৫০,০০০ ০

উপমোট- নগদ মজুরি ও বেতন : ২,৫০,০০০ ০ ২,৫০,০০০ ২,৫০,০০০ ০

৩২৪৩ পেট্রোল, অয়েল ও লুব্রিকেন্ট

৩২৪৩১০১ পেট্রোল, অয়েল ও লুব্রিকেন্ট ২,২৩,০০০ ০ ২,২৩,০০০ ২,২৩,০০০ ০

উপমোট- পেট্রোল, অয়েল ও লুব্রিকেন্ট : ২,২৩,০০০ ০ ২,২৩,০০০ ২,২৩,০০০ ০

৩২৪৪ ভ্রমণ ও বদলি

৩২৪৪১০১ ভ্রমণ ব্যয় ১,২৭,০০০ ০ ১,২৭,০০০ ১,২৭,০০০ ০

উপমোট- ভ্রমণ ও বদলি : ১,২৭,০০০ ০ ১,২৭,০০০ ১,২৭,০০০ ০

৩২৫৫ মূল্য ও মনিহারি

৩২৫৫১০১ কম্পিউটার সামগ্রী ১,০০,০০০ ০ ১,০০,০০০ ৯৯,৭৩০ ২৭০

৩২৫৫১০২ মূল্য ও বাঁধাই ১,০০,০০০ ০ ১,০০,০০০ ৯৯,৫২৯ ৪৭১

৩২৫৫১০৪ স্ট্যাম্প ও সিল ২,২৫,০০০ ০ ২,২৫,০০০ ২,২৪,৯০৭ ৯৩

৩২৫৫১০৫ অন্যান্য মনিহারি ১,৫০,০০০ ০ ১,৫০,০০০ ১,৪৯,৯৬৮ ৩২

উপমোট- মূল্য ও মনিহারি : ৫,৭৫,০০০ ০ ৫,৭৫,০০০ ৫,৭৪,১৩৪ ৮৬৬

৩২৫৭ পেশাগত সেবা, সম্মানী ও বিশেষ ব্যয়

৩২৫৭১০৪ জরিপ ৪,৫৪,০০০ ০ ৪,৫৪,০০০ ৪,৫৩,৯৫৭ ৪৩

উপমোট- পেশাগত সেবা, সম্মানী ও বিশেষ ব্যয় : ৪,৫৪,০০০ ০ ৪,৫৪,০০০ ৪,৫৩,৯৫৭ ৪৩

৩২৫৮ মেরামত ও সংরক্ষণ

৩২৫৮১০১ মোটরযান ৩,৫২,০০০ ০ ৩,৫২,০০০ ৩,৫২,০০০ ০

উপমোট- মেরামত ও সংরক্ষণ : ৩,৫২,০০০ ০ ৩,৫২,০০০ ৩,৫২,০০০ ০

৪১১১ ভবন ও স্থাপনাসমূহ

৪১১১৩২১ বাঁধ ১৭৪১৭,০০,০০০ ০ ১৭৪১৭,০০,০০০ ১৭৩৬৮,৬৮,৯৫৬ ৪৮,৩১,০৪৪

উপমোট- ভবন ও স্থাপনাসমূহ : ১৭৪১৭,০০,০০০ ০ ১৭৪১৭,০০,০০০ ১৭৩৬৮,৬৮,৯৫৬ ৪৮,৩১,০৪৪

মোট : ১৭৪৩৬,৮১,০০০ ০ ১৭৪৩৬,৮১,০০০ ১৭৩৮৮,৪৯,০৪৭ ৪৮,৩১,৯৫৩

মোট- পদ্মা নদীর ডাচান হতে চাপাইনবাবগঞ্জ জেলার সদর উপজেলার চরবাগডাঙ্গা ও শাহাজানপুর এলাকা রক্ষা প্রকল্প ১ম

উপজেলার চরবাগডাঙ্গা ও শাহাজানপুর এলাকা রক্ষা প্রকল্প ১ম সংশোধিত) (০১/০১/২০২০-৩০/০৬/২০২৪) অনুমোদিত :

মোট- সচিবালয়, পানি সম্পদ মন্ত্রণালয় : ১৭৪৩৬,৮১,০০০ ০ ১৭৪৩৬,৮১,০০০ ১৭৩৮৮,৪৯,০৪৭ ৪৮,৩১,৯৫৩

মোট- পানি সম্পদ মন্ত্রণালয় : ১৭৪৩৬,৮১,০০০ ০ ১৭৪৩৬,৮১,০০০ ১৭৩৮৮,৪৯,০৪৭ ৪৮,৩১,৯৫৩

100 100

100 100

100 100