

BANGLADESH WATER DEVELOPMENT BOARD



PROJECT COMPLETION REPORT: IMED-04/2025

Name of the Project: West Gopalganj Integrated Water Management Project (Phase-II).

PROJECT PERIOD: February/2021 to June/2025.

DIVISION : GOPALGANJ WD DIVISION, BWDB, GOPALGANJ.

CIRCLE : FARIDPUR WD CIRCLE, BWDB, FARIDPUR.

ZONE : WESTERN ZONE, BWDB, FARIDPUR.

Government of the People's Republic of Bangladesh
Ministry of planning
Implementation Monitoring and Evaluation Division

PROJECT COMPLETION REPORT (PCR): IMED 04/2024 (Revised)

A. PROJECT DESCRIPTION

01.	Name of the Project	:	West Gopalganj Integrated Water Management Project (Phase-II)
02.	Administrative Ministry/Division	:	Ministry of Water Resources (MoWR).
03.	Executing Agency	:	Bangladesh Water Development Board (BWDB).
04.	Planning Commission Sector/Division	:	Agriculture, Water Resources and Rural Institutions Division.
05.	Type of Project (Investment/Technical/Feasibility Study): Investment		
06.	Location of the Project (As per Project Document):		
Sl. No	Division	District	City Corporation/ Municipality/Upazila
1	Gopalganj	Gopalganj	Sadar, Muksudpur & Kashiani

07. Estimated Cost, Implementation Period and Approval: (In Lakh Taka)

Subject	Approved Estimated Cost				Implementation Period	Date of Approval	Approved by
	Total	GOB (Foreign Exchange)	PA (RPA)	Self-finance			
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
Original	13551.44	13551.44	-	-	February, 2021 to December, 2023	16-05-2021	ECNEC
Intercomponent Adjustment (If applicable)	14772.59	14772.59	-	-	February, 2021 to December, 2024	14-12-2023	Ministry of Water Resource
1 st No Cost Extension (If Applicable)	14772.59	14772.59	-	-	February, 2021 to June, 2025	31-12-2024	Planning Commission

08. Objective of the Project

Overall objective: To Protect 11 Places of Sadar & Kashiani Upazila in Gopalganj District from river bank erosion.

Specific Objectives (in bullets):

- Preventing advance flood in the project area;
- preventing the entry of saline water;
- increasing crop production by removing and providing irrigation facilities and creating opportunities to bring the crop to the house in the area through canal dike repair through canal re-opening soil;
- to ensure the production of T-Aman through reducing the depth of water during the flood season;
- People's settlements by implementing the river banks in the vandalized areas of MBR channel and Madhumati rivers, protect resources, including agricultural land;



- Project by preventing the entry of saline water through the repair of the project in the project area and preventing flood water entry during the pre-year season Ensure boro rice in the area;
- Ensure the production of various types of agricultural crops throughout the year by building flood control embankment inside the polder and communication system. Development;
- Bill/Dredging/Development for Protection and Development of Fisheries Resources;
- To complete the project and maintenance work by constructing the Kashiani Office Kam Inspection Bungalow.

09. Background of the Project (In brief):

The project is located in Gopalganj Sadar Upazila, Kashiani Upazila and Muksudpur Upazila. A total of 0.65 million people live in the project area. The project's Gross Area is 62,207 hector and Net Area 45996 hector. The project area is located in the Madhumati River, Madaripur Bill Root Channel and Kumar River basin. Madhumati rivers on the south and west of the project, MBR and Kumar rivers on the east and north. The rivers are connected by numerous small rivers, canals. The Gorai River is divided into two sections at Bardiya, one Nabaganga and the other as the Madhumati River. During the dry season, the salt water enters the project area during the tide due to the lack of light flows in the river.

The Kumar River originated from Faridpur of Padma River and flows through Faridpur Sadar, Nagar Kanda, Bhanga and Muksudpur upazilas. In Muksudpur upazila, the MBR channel was met at Sindiaghat. The Madaripur Bill route channel was excavated during the British rule for the benefit of the boat, which connected the Arial Khan River and Madhumati River.

The project is located in Gopalganj Sadar Upazila, Kashiani Upazila and Muksudpur Upazila. A total of 0.65 million people live in the project area. The project's Gross Area is 62,207 hector and Net Area 45996 hector. The project area is located in the Madhumati River, Madaripur Bill Root Channel and Kumar River basin. The Madhumati River, east and north to the south and west of the project, are very nine in the area. During the monsoon season, the water is submerged. As a result, agricultural crops are not produced without high space during the monsoon season. Irrigation work is disrupted due to lack of water during the dry season. On the other hand, the entry of salt water through the MBR channel damaged the emerging crop. Due to the lack of drainage system again, the planting of iri & boro paddy is delayed in the project area.

The survey was prepared to provide flood control, drainage and irrigation facilities in the project area in the early sixties with CIDA financed. In this survey, the project area was divided into 6 polders and proposed to implement flood control, drainage and irrigation projects. Due to the inadequate allocation in the repair grant sector, the construction flood control embankment and infrastructure could not be repaired. In addition, the embankment and infrastructure were further affected by the floods of 2004 and 2007. At present, the infrastructure is almost ineffective.

The Bangladesh Water Development Board decided to prepare extensive surveys to improve integrated water management in the project area to improve the quality of life of the people of the project area and to produce food crops in the country. Accordingly, a feasibility survey was prepared under the title "West Gopalganj Water Management Project". In June 2012, Design Planning & Management consultants Ltd (DPM), Kranti Associates Ltd (KAL) completed the survey. In the survey report, the implementation of river conservation work in the project area, the current ineffective infrastructure repair/construction of new infrastructure, re-excavation, flood control construction/repair is recommended to improve the quality of life in the project area through extensive development in the agriculture sector. In the survey report, 8 alternative proposals

In all respects, it is recommended to implement the Option-8. In this option, it is recommended to re-excavate the canal of polder 2 and the polder 1, 3, 5 as the submerged embankment project and the highlight has been prepared in the light of the recommendation. The DPP was approved on 17-06-2014, whose estimated value Tk 12213.93 lakh. Later, the revised DPP of the project was approved by the Ministry of Water Resources on 09-10-2016, which was estimated 13410.82 lakh. The project was concluded on 30-06-2017.

The Future Planning Survey contained in the project was completed by IWM on March 2017. The future planning survey report was submitted on June 2017. According to the future planning survey report, some more work and some unfinished projects of the project need to be implemented in the project area to get the full benefits of the project. Recommendations for Future Planning Survey by IWM

- ☐ River/Canal Reexcavation;
- ☐ Submerged embankment repair;
- ☐ Muksudpur Baur re-excavation;
- ☐ River bank protection work;
- ☐ Construction of the Kashiani sub-divisional office inspection bungalow;

10. Major Activities:

- Protective work 3.175 Km.
- Re-excavation of Khal 127.785 km.
- Re-excavation of Kumar River 8.235 km.
- Re-excavation of Muksudpur Baor 2.15 km.
- Repair & Maintenance Submergible Embankment 13.00 km.
- Construction Kashiani Office Cum Inspection Bungalow
- Tree Plantation

11. Reasons for Revision (if applicable): During the implementation period, the necessity of re-excavation of some canals arises in different parts. Local representatives write a DO letter for the re-excavation of some canals in addition, after the approval of the DPP, due to the change in the rate schedule and the change in the working divine, the need for coordination arose in some cases. The above-mentioned issues, including the financial and operational aspects of the project, were discussed at the 7th Steering Committee meeting held on 05-10-2023. After the discussion, it was unanimously decided to formulate the revised DPP in the light of the report of the Technical Committee. As per recommendation of the Technical Committee revised DPP submitted and it was approved on 14-12-2023.

11.1 Reasons for No-Cost Time Extension (if applicable):

- 1st time No-Cost Time Extension:
due to scarcity of fund the project implementation time was increased by 6 (Six) month and the new implementation period was from February 2021 to June 2025.

12. Financing Arrangement (Source-wise):

12.1 Status of Loan/Grant

a) Foreign Financing: NA

Source (s)	Currency as per Agreement	Amount in US\$ (million)	Nature (Loan/Grant/supplier's credit)	Date of Agreement	Date of Effectiveness	Date of Closing	
						Original	Revised
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
-	-	-	-	-	-	-	-

b) GOB:

Total amount	Loan	Grant	Cash Foreign Exchange
(1)	(2)	(3)	(4)
14772.59	-	14772.59	-

c) Self-finance/Equity: NA

Total amount	Self-finance	Equity	Cash Foreign Exchange
(1)	(2)	(3)	(4)
-	-	-	-

12.2 Utilization of Project Aid (Source wise): NA

Source (s)	Total Amount		Actual Expenditure		Unutilized Amount	
	In Us\$	In Local Currency	In Us\$	In Local Currency	In Us\$	In Local Currency
(1)	(2)	(3)	(4)	(5)	(6)	(7)
-	-	-	-	-	-	-

12.3 Reimbursable project Aid (RPA): NA

Source (s)	RPA Amount		Amount	Amount	Amount	Remarks
	As per Project Document	As per Agreement	Spent	Claimed	Re-imbrued	
(1)	(2)	(3)	(4)	(5)	(6)	(7)
-	-	-	-	-	-	-

B. IMPLEMENTATION POSITION

13. Implementation Period:

Implementation Period as per Project Document		Actual implementation	Time Over-run (% of original implementation period)	Remarks
Original	Latest Revised (No Cost Time Extention)			
(1)	(2)	(3)	(4)	(5)
February/2021 to December/2023	February/2021 to June/2025	February/2021 to June/2025	51.43%	Due to Scarcity of fund additional time was required to complete the project.

14. Cost of the Project:

Description	Estimated Cost		Actual expenditure	Cost over-run (% of original cost)	Remarks
	Original	Latest revised (Inter Item Cost Adjustment)			
(1)	(2)	(3)	(4)	(5)	(6)
Total	13551.44	14772.59	12854.24	(-5.14%)	The project was completed within the initial DPP provision. No Cost overrun occurred.
Taka	13551.44	14772.59	12854.24		
PA	-	-	-		

15. Information regarding Project Director (s):

Name, Main Designation & Grade. Mobile Number (From Beginning)	Full time (Yes/No)	Part time (Yes/No)	Responsible for more than one project	Period		Remarks
				Joining	Transfer	
(1)	(2)	(3)	(4)	(5)	(6)	(7)
Md. Faizur Rahman Executive Engineer 5 th grade scale: (43000-69850) Mobile: 01318-235581	Full		No	02/06/2021	13/03/2023	
S. M Refat Jamil Executive Engineer 5 th grade scale: (43000-69850) Mobile: 01318-235581	Full		No	14/03/2023	30/06/2025	

16. Personnel:

16.1 Personnel of Project implementation Unit (PIU): Project work has been completed by the existing manpower of Gopalganj WD Division, BWDB, Gopalganj.

Sl. No.	Name of Post (Grade)	Approved Strength	Employed during Implementation
(1)	(2)	(3)	(4)
-	-	-	-
Total=	-	-	-

16.2 Personnel Required after the Project Completion: After completion of the project existing manpower of Gopalganj WD Division, BWDB, Gopalganj will maintain the project.

Sl. No.	As P reposed in Project Document (PD)		Recruited (Yes/No)	If not recruited explain reason and latest status
	Name of Post	Number		
(1)	(2)	(3)	(4)	(5)
-	-	-	-	-
Total=	-	-	-	-

17. Training (Foreign/Local): NA

Category	Sl. No.	No. of Days/Weeks/Months (D/W/M), Batch & Participants					
		As in Project Document			Achievement		
		D/W/M	Batch (s)	Participants(s)	D/W/M	Batch (s)	Participants(s)
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
Local Training							
Sub Total=							
Foreign Training							
Sub Total=							
Total=							

(PD= Project Document)

18. Component-wise Progress (As per latest approved Project Document):

Name of Component	Unit	Quantity	Estimated Cost (Taka in Lac)					Actual Progress (Taka in Lac)				
			Total	GOB	PA	Self-finance	Others	Total	GOB	PA	Self-finance	Others
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)
(a) Revenue:												
Patrol, Oil & Lubricant	LS	1 item	18.00	18.00	-	-	-	15.29	15.29	-	-	-
Stamp & Seal	LS	1 item	3.00	3.00	-	-	-	3.00	3.00	-	-	-
Printing & Binding	LS	1 item	2.00	2.00	-	-	-	2.00	2.00	-	-	-
Labor (Irregular)	LS	1 item	4.00	4.00	-	-	-	2.98	2.98	-	-	-
Honorarium (Mid Tern Evaluation)	LS	1 item	8.00	8.00	-	-	-	8.00	8.00	-	-	-
Honorarium (PSC, PIC, TEC etc.)	LS	1 item	10.00	10.00	-	-	-	8.99	8.99	-	-	-
Survey	LS	1 item	5.00	5.00	-	-	-	4.99	4.99	-	-	-
Motor Vehicles Repair-	Nos	15	6.00	6.00	-	-	-	5.99	5.99	-	-	-
Sub-total (Revenue)			56.00	56.00				51.24	51.24			
(b) Capital												
Motor Vehicles (Motor Cycle)	Nos	2	2.96	2.96	-	-	-	2.96	2.96			
Engineering & Other Materials (Level Machine)	Set	1	1.50	1.50	-	-	-	1.50	1.50			
Tree Plantation	Item	1	10.00	10.00	-	-	-	9.97	9.97			
Kashiani Office Building	Nos	1	201.32	201.32				197.71	197.71			
Re-excavation of Kumar River	Km	8.235	493.60	493.60				382.90	382.90			
Re-excavation of Khal (57 Nos.)	Km	127.785	4594.71	4594.71				3506.10	3506.10			
Re-excavation Muksudpur Baor	Km	2.15	574.13	574.13				0.00	0.00			
Repair Embankment	Km	13.00	904.56	904.56				857.15	857.15			
River Bank Protection work	Km	3.175	7873.81	7873.81				7844.71	7844.71			
Physical Contingency 1 item	-	-	30.00	30.00	-	-	-	0.00	0.00			
Price Contingency 1 item	-	-	30.00	30.00	-	-	-	0.00	0.00			
Sub-total (Capital)			14716.59	14716.59				12803.00	12803.00			
Total a+b (Revenue+ Capital)			14772.59	14772.59				12854.24	12854.24			

19. Procurement of Transport (in Nos.):

Type of transport	Number as per Project Document	Number Procured with date	Transferred to Transport Pool with date	Transferred to O&M with date	Condemned/ damaged with date	Returned or transferred to following project	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
Car							
Jeep							
Microbus							
Minibus							
Bus							
Pick-up							
Truck							
Motor -Cycle	2 Nos	2 Nos 21/06/2022	-	Gopalganj WD Division, BWDB, Gopalganj. 21/06/2022	-	-	Being used by Sub-Assistant Engineer for inspection and maintenance of the project.
By-cycle							
Speed Boat							
Launch							
Others with name							

20. Project Consultant (s) (Local/Foreign): NA

Name of the Field	Approved man month		Actual man month utilized	Number of Deliverables		Remarks
	As per Project Document	As per contract		As per Project Document	Actual	
(1)	(2)	(3)	(4)	(5)	(6)	(7)
a) Local:						
b) Foreign:						

21. Infrastructure/Erection/Installation Tools & Equipment:

Description	Quantity (as per project document)	Quantity Procured with date	Transferred to O&M with date	Disposed-off as per rule with date	Balance	Remarks
(1)	(2)	(3)	(4)	(5)	(6)	(7)
Levelling Machine	1	15-06-2022	15-06-2022	-	1	

22. Procurement of Goods, Works and Services:

22.1 Information on packages:

a) Total number of packages as per Project Document: 55 Nos (Goods-2 Nos; Works-53 Nos; Services-0 Nos)

b) Total number of packages procured: 55 Nos (Goods-2 Nos; Works-53; Services-0 Nos)

c) Reason for not procuring (if any): It is not possible to excavate Muksudpur baor. In th PSC meeting it was decided to do as per decision of the District River Protection Committee. After the discussion in District River Protection Committee which held in 25-08-2024, it was unanimously decided due to the lack of present public demand for the implementation of the Muksudpur baor re-excavation work and the complexity of the ownership of the baor, the decision was taken not to implement the re-excavation work after considering the overall aspects.

d) Number of packages for which the estimated cost is more than 1% of the estimated cost of the project: ----
----(Goods-; Works-0 Nos; Services-)

22.2 Detailed Package-wise information of Goods, Works and Services (For each case the highest 50 (fifty) packages) (Please use the format as in Annexure-I (a), I(b) and I(c))

C. FINANCIAL AND PHYSICAL TARGET AND PROGRESS

23. Original and Revised Financial Provision and physical Target (as per Project Document):

Financial Year	Financial provision & physical target as per original Project Document						Financial provision & physical target as per latest revised Project Document					
	Total	GOB	P.A.	Self-finance	Others	Physical %	Total	GOB	P.A.	Self-finance	Others	Physical %
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)
2020-21	460.00	460.00	-	-	-	3.39%	0.00	0.00	-	-	-	0.00%
2021-22	6604.30	6604.30	-	-	-	48.74%	296.91	296.91	-	-	-	2.01%
2022-23	5921.98	5921.98	-	-	-	43.70%	7994.67	7994.67	-	-	-	54.12%
2023-24	565.16	565.16	-	-	-	4.17%	3331.84	3331.84	-	-	-	22.55%
2024-25	-	-	-	-	-		3149.17	3149.17	-	-	-	21.32%
Total	13551.44	13551.44	-	-	-	100.00%	14772.59	14772.59	-	-	-	100.00%

24. Revised ADP allocation and progress:

Financial Year	Revised Allocation & target						GOB Release	Expenditure & physical progress						Unspent* GoB Released
	Total	GOB	P.A.	Self-Finance	Others	Physical %		Total	GOB	P.A.	Self-Finance	Others	Physical %	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)=8-10
2021-22	300.00	300.00				8.50%	297.00	296.91	296.91				8.20%	.09
2022-23	8000.00	8000.00				55.20%	7994.95	7994.70	7994.70				55.10%	0.25
2023-24	2500.00	2500.00				25.50%	2498.25	2497.40	2497.40				25.30%	0.85
2024-25	2100.00	2100.00				11.50%	2098.46	2065.23	2065.23				7.30%	33.23
Total	12900.00	12900.00				100.00 %	12888.66	12854.24	12854.24				95.90%	34.42

ACHIEVEMENT OF OBJECTIVES OF THE PROJECT

25. Project objective, Actual achievement and Reason for shortfall (if any):

Objectives as per Project Document	Actual achievement	Reasons for shortfall (if any)
(a) To free the project area from river erosion by implementing permanent river bank protection works of 3.175 km at 11 places in Sadar & kashiani upazila of Gopalganj district.	The Bank Protection work of 2.450 km at 9 places in Sadar upazila and 0.725 km at 2 places in kashiani upazila totaling 3.175 km in District Gopalganj has been implemented & river erosion has stopped in that area.	No shortfall
(b) Protection of assets worth about 57349.00 lakhs including protection of houses of the public living in the project area, protection of various public and private infrastructures, agricultural and non-agricultural land, forest, plantations, crops, mosques-temples, Cremation Ghat etc.	Houses of the public living in the project area, protection of various public and private infrastructures, agricultural and non-agricultural land, forest, plantations, crops worth property value of Taka 57349.00 Lakhs has been protected from river erosion.	
(c) Maintaining communication system with all neighboring areas by protecting 13.00 km Submersible Embankment, 13.00 km road.	The 13.00 km submersible Embankment, protect the area from flooding and communication as road.	
(d) Increase crop production will increase 46435.18 MT by re-excavation, protection work.	By implementing the project components crop production 46435.18 MT has been increased.	
(e) Re-excavation of khals (canals) offers numerous environmental, agricultural, and socio-economic advantages. One of the primary benefits is the enhancement of natural drainage, which alleviates waterlogging in low-lying regions, especially during the monsoon season. This improvement not only renders previously submerged or uncultivable lands arable once more but also safeguards standing crops from potential damage. Concurrently, the revitalized canals increase water storage capacity, ensuring that surface water is accessible for irrigation during the dry season, thus diminishing reliance on groundwater extraction.	Re-excavation of khals brings a wide range of environmental, agricultural, and socio-economic benefits. One of the most significant advantages is the improvement of natural drainage, which helps reduce waterlogging in low-lying areas, particularly during the monsoon season. This not only makes previously submerged or uncultivable lands usable again but also protects standing crops from damage. At the same time, the restored canals enhance water storage capacity, making surface water available for irrigation in the dry season and thereby reducing dependence on groundwater extraction.	
(f) Re-excavating the Kumar River in would deliver immediate and long-term benefits. Re-excavation increase the water storage capacity. Encroachment in river make it narrow. Re-excavation improving drainage and reducing seasonal waterlogging that now submerges farmland and damages standing crops; this would make low-lying plots cultivable again and enable more reliable multiple cropping and higher yields, while also reducing reliance on	Re-excavation of the Kumar River provide both immediate and long-term advantages. This process enhances the capacity for water storage. Encroachment have been removed that increase navigation facilities. Re-excavation improves drainage and mitigates seasonal waterlogging, which currently inundates farmland and harms existing crops; this would render low-lying areas cultivable once more, facilitating more dependable multiple cropping and	



Objectives as per Project Document	Actual achievement	Reasons for shortfall (if any)
costly groundwater pumping for irrigation.	increased yields, while simultaneously decreasing dependence on expensive groundwater pumping for irrigation.	
(g) To improve the socio-economic conditions of the people of the project area.	The socio-economic conditions of the people of the project area is being changed.	
(h) Fish culture will be increased & local fish production & conservation will be achieved.	By re-excavation of canal water availability has been increased that achieved the fish production & conservation of local fish.	

D. BENEFIT ANALYSIS

26. Annual Out-put:

Items of out-put	Unit	Estimated quantity expected at full capacity	Actual quantity of out-put during the 1 st year of operation at full capacity (or during, real production for newly completed project)
Agriculture Land	ha	900	880
Homestead	Nos	480	455
Flood Control Embankment	km	13.00	13.00
Forest	ha	15.00	15.00
Paved Road (RHD)	km	3.00	3.00
Paved Road (LGED)	km	3.00	3.00
Village Road	km	7.00	7.00
Eidgah	Nos	2	2
Mosque	Nos	4	4
Temple	Nos	1	1
Graveyard	Nos	2	2
Madrasa	Nos	2	2
Primary School	Nos	4	4
Secondary School	Nos	3	3
Godown	Nos	3	3
Bazar/Market	Nos	8	8
Shops	Nos	220	220

27. Cost/Benefit:

Item	Estimated	Actual
(1) Benefit cost ratio of the project:		It will be evaluated later by concern directorate of BWDB and IMED.
(i) Financial	-	
(ii) Economic	1.78:1.00	
(2) Internal Rate of Return:		
(i) Financial	-	
(ii) Economic	20.79%	

28. Please give reasons for shortfall, if any, between the estimated and actual benefit: No Shortfall.

E. MONITORING AND AUDITING

29. Monitoring:

Name & Designation of the inspecting official	Date	Identified Problems	Recommendations
1	2	3	4
a) IMED:			
Md. Saiful Islam Director, IMED.	05-07-2024	Not found	i) The project is to be completed timely & ensuring proper quality.
b) Ministry/Agency:			
Dr. Mohammad Mizanur Rahman ADG, West Region, BWDB, Dhaka.	18-08-2022	Not found	The progress of this project should be accelerated ensuring proper quality.
Md. Nurul Islam Sarker Director General (DG), BWDB, Dhaka.	28-01-2023	Not found	The progress of this project should be accelerated ensuring proper quality and site monitoring have to be increased.
Dipannita Saha Joint Secretary (Development), MoWR.	23-03-2023	Not found	i) The project is to be completed within stipulated time. ii) The progress of this project should be accelerated ensuring proper quality and site monitoring have to be increased.
Md. Ramjan Ali Pramanik Director General (DG), BWDB, Dhaka.	03-06-2023 & 15-08-2023	Not found	Work should be done as per design & specification.
Md. Nazmul Hasan Secretary, MoWR.	12-08-2023	Not found	i) Progress of the project should be done following the completion time. ii) The progress of this project should be accelerated ensuring proper quality.
S, M, Shahidul Isam Director General (DG), BWDB, Dhaka.	21-08-2023	Not found	The progress of this project should be accelerated ensuring proper quality and this project have to be completed in due time.
A.K.M Anisur Rahman Siddique Superintending Engineer,	27-08-2023	Not found	Site monitoring have to be increased.

Name & Designation of the inspecting official	Date	Identified Problems	Recommendations
Quality Control & Assurance Cell, West Region, BWDB, Dhaka.			
A.K.M Tahmidul Islam ADG (Planning), BWDB, Dhaka.	06-10-2023	Not found	i) The project is to be completed within time. ii) The progress of this project should be accelerated ensuring proper quality and site monitoring have to be increased.
Md. Shajahan Siraj Addl. CE, Western Zone, BWDB, Faridpur.	07-02-2024	Not found	The progress of this project should be accelerated ensuring proper quality and this project have to be completed in due time.
Dr. A. N. M. Bozlur Rashid Addl. Secretary (Development), MoWR.	04-05-2024		The project is to be completed within time.
Md. Sultan Mahmud Superintending Engineer, Faridpur WD Circle, BWDB, Faridpur.	24-09-2024	Not found	i) The works is to be done according to design and specification. ii) Filter materials have to be used according to design and specification.
Others: (Please specify)			

30. Auditing during and after Implementation:

30.1 Internal Audit:

Period of Audit	Date of submission of Audit Report	Sl. No.	Major findings/objections and Money involved	Whether objections resolved or not (if not, mention status)
1	2	3	4	5
Total findings/objections and Money involved=				

30.2 External Audit:

Period of Audit	Date of submission of Audit Report	Sl. No.	Major findings/objections and Money involved	Whether objections resolved or not (if not, mention status)
1	2	3	4	5
2021-22		-		No audit objection given
2022-23		1	Article No. 04: The government has suffered financial loss due to paying bills for additional CC blocks and Geo Bags than the CC blocks accepted by the Task Force. The amount involved is Rs. 2,41,69,191.	Audit reply has been submitted

		2	Article No. 39: Financial loss to the government due to manual labor along with mechanical excavators in canal excavation work. Amount involved-1,35,25,257/-	
		3	Article No. 40: Financial loss to the government due to approving the estimate and contract at a price higher than RDPP and paying the bill - 1,22,00,000/-	
2023-24		1	The Board suffered a financial loss of 53,10,02,605 (fifty-three crores, one lakh two thousand six hundred and five) taka due to non-deduction of the LD (Liquidated Damages) from the contractor who failed to complete the work within the stipulated time.	Audit reply has been submitted
		2	The government's revenue loss due to VAT on insurance premiums due to not ensuring risky work in violation of the terms of the contract is 4,62,02,849 (four crore sixty-two lakh two thousand eight hundred and fifty-nine) taka.	
		3	Irregular payment of bill without checking the quality of Geo Bag 33,54,03,987 (thirty-three crore fifty-four lakh three thousand nine hundred eighty-seven) taka	

F. POST-PROJECT REMARKS

31. General Observations/Remarks on the Project

31.1 Background :

The project area, covering Gopalganj Sadar, Kashiani, and Muksudpur upazilas, is home to approximately 0.65 million people. It encompasses a gross area of 62,207 hectares and a net cultivable area of 45,996 hectares, situated within the Madhumati, Kumar, and Madaripur Beel Route (MBR) river basins. Historically, the region has faced seasonal challenges—monsoon flooding submerges croplands, while dry-season water scarcity and saltwater intrusion severely disrupt agricultural productivity. Inadequate drainage and embankment protection further delayed cultivation of major crops like IRRI and Boro paddy.



Initial surveys conducted in the 1960s under CIDA financing proposed flood control, drainage, and irrigation interventions by dividing the area into six polders. However, due to limited funds for repair and maintenance, these infrastructures gradually deteriorated, worsened by the floods of 2004 and 2007, rendering them largely ineffective.

To restore integrated water management and enhance agricultural output, the Bangladesh Water Development Board initiated the West Gopalganj Water Management Project, with a feasibility survey completed in 2012. The study recommended river conservation, re-excavation of canals, embankment rehabilitation, and new infrastructure. Among several options, "Option-8" was selected, which emphasized canal re-excavation, submerged embankment development, and selective protective works.

The project, approved in 2014 with a revised DPP in 2016, was implemented at a cost of Tk. 13,410.82 lakh and formally concluded on 30 June 2017. Major activities included protective works (3.175 km), re-excavation of 127.785 km of canals, 8.235 km of the Kumar River, and 2.15 km of Muksudpur Baor, along with 13 km of submersible embankment repair, construction of the Kashiani office-cum-inspection bungalow, and tree plantation.

During execution, additional re-excavation requirements emerged, based on local demands and technical evaluations, leading to revisions in the project design and financial allocations. These were formally addressed in the 7th Steering Committee meeting (05-10-2023), culminating in the approval of the revised DPP on 14-12-2023.

31.2 Justification/Adequacy

Bangladesh is a riverine country and bank line erosion of different rivers has been a recurrent effect. River bank erosion in alluvial lands of Bangladesh is a complex and dynamic thrust of nature due to strong onrush of water and major variation in between normal water flow and surges of inflow during monsoon & post-monsoon period in each year. The monsoon discharge of the major rivers is so large that there is recurrence of floods every year. Sometimes it becomes very severe and causes immense damages impacted by occurrence of devastating river erosion. This has significant social and economic impacts. The loss of land, crop and property has led to landlessness and impoverishment of thousands of dwellers living within bank lines.

The large seasonal variation in river flow results in varying sediment transportation capacity and causes river-bank erosion, sedimentation in river & channel



Nearly 40% of the labor force in Bangladesh is engaged in agriculture, and a significant share of the rural population depends directly on farming for income and food security. Any disruption in crop cycles due to drought, flood, or salinity immediately affects livelihoods, nutrition, and poverty levels.

Despite being a riverine country, Bangladesh faces acute water shortages in the dry season (January–April), when irrigation demand is highest.

Monsoon floods submerge croplands, but during dry months farmers struggle with insufficient water to grow crops like Boro rice. Irrigation projects help balance this seasonal mismatch by ensuring year-round water availability.

The overall objective of the project is to reduce environmental degradations and human hazards due to river erosion, increase water transportation, irrigation facilities, protect from salinity intrusion, fish culture with ensuring safety of lives and properties around the area. Throughout the the implementation of project it has been saved properties total worth of Tk. 57349.00 lakh & increase crop production 46435.18 MT.

31.3 Objectives

- To free the project area from river erosion by implementing permanent river bank protection works of 3.175 km at 11 places in sadar & kashiani upazila of Gopalganj district;
- Protection of assets worth about 57349.00 lakhs including protection of houses of the public living in the project area, protection of various public and private infrastructures, agricultural and non-agricultural land, forest, plantations, crops, mosques-temples, Cremation Ghat etc.
- Maintaining communication system with all neighboring areas by 13.00 km Submergible Embankment in Muksudpur and Kashiani upazila;
- Increase crop production by protecting 900 hectares of crop land from river erosion;
- Increase crop production 46435.18 MT by re-excavation work.
- To improve the socio-economic conditions of the people of the project area.

31.4 Project revision with reasons

The project area is very low-lying. Most of the project area is submerged in water during the monsoon season. As a result, agricultural crops cannot be grown except in high places during the monsoon season. Irrigation work is hampered due to lack of water during the dry season. Again, timely planting of Eri Boro paddy in the project area is delayed due to the inefficiency of the drainage system. Since the area is a low-lying area, due to pre-monsoon rainfall, flash floods and saltwater intrusion into the area during high tides almost every year, causing extensive crop loss and property damage. Flood water and a large amount of sediment entering the various connecting canals/channels inside the polder along with the high tides and low tides of the



tributaries/tributaries/main canals flowing from the Madhumati River greatly reduces their holding capacity and navigation. As a result, long-term waterlogging in the polder area causes delays in making the arable land suitable for cultivation during the monsoon season. Moreover, navigation within the said area is also obstructed. In addition, due to the lack of upstream flow in the river during the dry season, saline water enters the project area from the downstream during high tide. The entry of saline water damages the growing crops. The entry of saline water into agricultural land reduces the fertility of the land. During the rainy season, the locals cut various parts of the embankments built at different stages in the polders to facilitate rapid water drainage and navigation. As a result, water enters the project area at high speed through the cut areas of the embankments and causes waterlogging. In many cases, the implemented physical infrastructure is damaged.

Currently, the above problems have been reduced to a large extent as a result of the implementation of the project. The problems will be eliminated when the project is fully implemented. During the implementation of the field work, the need for re-excavation of some new canals arose in different parts. During the implementation of the project, the need for re-excavation of various canals arose. In addition, due to changes in the rate schedule and working design after the approval of the DPP, in some cases, the need for inter-sector coordination arose. Due to various obstacles in the implementation of the work at the field level and insufficient allocation of funds, the need for an increase in time arose. In view of this, a technical/review committee consisting of 07 (seven) members was formed by the office of Additional Director General (Planning, Design and Research), BWDB, Dhaka, vide Memorandum No. 42.01.0000.032.06.001.23-145, dated 25-05-2023, to revise the DPP. The committee conducted field visits, analyzed various data and held discussions with beneficiaries and public representatives at the field level. In order to make the project more effective, a revision proposal was submitted in the light of the committee's recommendations.

32. Rationale of the project (Consider the following issues):

32.1 Concept

Bangladesh is a densely populated with poor natural resources base, lack of industrialization and vulnerability to natural disasters; like flooding, river bank erosion, saline inundation and cyclones etc. made Bangladesh as one of the undeveloped countries in the world. The major problem responsible for poverty includes high level of landlessness due to river bank erosion (i.e. population displacement and potential erosion damages and losses to productive agricultural and urban land and severe damage to property and infrastructure), recurrent floods, unemployment, illiteracy and malnutrition. The population of the Project area is very dense and landless population is about 20-30%. Socio-economic development of the people through agriculture and business generation development providing flood control support and protection of potential lands, infrastructures of towns and rural areas from erosion damages is the main objective to alleviate poverty of the area.



The project is placed in environmental screening category B since its bank protective works do not create irreversible and diverse adverse physical and social impacts. Identifiable adverse impacts were confined to the implementation period. As such, the intervention by providing river bank protective work has very little impacts or no negative impacts in and around the area. The project would prevent the erosion and loss of about 900 ha of Agriculture land and about 15 ha of forest land. It would also prevent severe flood damage to crops, property and infrastructure as a result of breaching caused by river bank erosion of the project site.

32.2 Design

The Present construction work components have been incorporated in the DPP in accordance with approved design & drawing by Design Circle-5 of BWDB at DPP preparation time and on working time, all design of the works reviewed by Design Circle-5 of BWDB on the basis of latest river morphology, location and time.

32.3 Location

The Kumar River originates from Faridpur on the Padma River and flows through Faridpur Sadar, Nagar Kanda, Bhanga and Muksudpur upazilas. It joins the MBR channel at a place called Sindiaghat in Muksudpur upazila. The Madaripur Beel Root Channel was dug during the British rule for navigation purposes, which connects the Arial Khan River and the Madhumoti River.

The project area is very low-lying. It is submerged in water during the monsoon season. As a result, agricultural crops are not produced except in high places during the monsoon season. Irrigation work is disrupted due to lack of water during the dry season. On the other hand, the entry of saline water through the MBR channel damages the emerging crops. Again, due to the ineffectiveness of the drainage system, timely planting of Eri Boro paddy in the project area is delayed. Due to insufficient allocation of funds in the repair grant sector, it has not been possible to repair the flood control dams and infrastructures built. Moreover, the dams and infrastructures were further damaged due to the floods of 2004 and 2007.

In order to improve the quality of life of the people of the project area and the country's food crop production, the Bangladesh Water Development Board decided to prepare a comprehensive study to develop integrated water management in the project area. Accordingly, a feasibility study titled "West Gopalganj Integrated Water Management Project" was prepared. The study was completed in June 2012. The study report recommended the implementation of river conservation work in the project area, repair of existing ineffective infrastructure/construction of new infrastructure, canal re-excavation, flood control dam construction/repair, and comprehensive development in the agricultural sector to improve the quality of life in the project area. The study report mentioned 8 alternative proposals. In light of the recommendations, the estimated cost was 13410.82 lakh taka. The project "West Gopalganj Integrated Water Management Project (Phase 1)" was implemented



from June/2014 to June/2017. In continuation of the previous study, a study was completed by the ODG in June/2017. The study made some specific recommendations. In the light of the recommendations, the "West Gopalganj Integrated Water Management Project (Phase 2)" project of Tk 13551.44 lakh was proposed and was approved by the ECNEC on 16-02-2021. Under the project, river bank protection work, canal re-excavation, Baor re-excavation, Kumar River re-excavation, etc. are underway in Gopalganj Sadar Upazila, Kashiani and Muksudpur Upazilas.

32.4 Timing

The project entitled " West Gopalganj Integrated Water Management Project (Phase-II)." was approved in the meeting of the Executive Committee of the National Economic Council (ECNEC) held on 16 February, 2021. Initially the implementation period was from February 2021 to December 2023. Also due to scarcity of fund the project implementation time was increased by 12 (Twelve) month and the new implementation period was from February 2021 to December 2024. Finally, six month increased for the project successfully completed June 2025.

33. Brief description on planning and financing of the project and its applicability (Consider the following issues):

33.1 Project Identification

The project area is located at the West part of Gopalganj District across the left & right bank of Modhumati River and MBR Channel. To protect different palces at Upazilla Sadar and Kashiani in District Gopalganj. Main component of this project is 3.175 km bank protection work , 13.00 km submergible Embankment repair, 127.785 km khal Re-excavation, 8.235 km Kumar River Re excavation, 2.15 km Muksudpur Baor Dredging and one no of Kashiani office Building.

33.2 Project Preparation

To protect Joybangla, Haridaspur,Dumdia, Modhupur, Manikher Dubshi Mollapara, Char Dolaitola, Ichakhali,Ulpur Bazar, Shanpukuria& Parapur Bazar area of Sadar Upazila and Kashiani Upazila in Gopalganj District from severe erosion of the Modhumati River & MBR Channel. A feasibility survey was prepared under the title "West Gopalganj Water Management Project". In June 2012, Design Planning & Management consultants Ltd (DPM), Kranti Associates Ltd (KAL) completed the survey. In the survey report, the implementation of river conservation work in the project area, the current ineffective infrastructure repair/construction of new infrastructure, re-excavation, flood control construction/repair is recommended to improve the quality of life in the project area through extensive development in the agriculture sector. "West Gopalganj Water Management Project Phase I" is successfully implemented from 2014 to 2017.

The Future Planning Survey contained in the project was completed by IWM on March 2017. The future planning survey report was submitted on June 2017. According to the future planning survey



report, some more work and some unfinished projects of the project need to be implemented in the project area to get the full benefits of the project. On the basis of study of IWM, "West Gopalganj Water Management Project Phase-II" is submitted and approved on 16-02-2021.

33.3 Appraisal

The PEC meeting was held on 24-01-2021 at Planning Commission. As per decision of PEC meeting the DPP was corrected and sent to the Executive Committee of National Economic Council (ECNEC) for approval the above project.

33.4 Credit Negotiation: Not Applicable.

33.5 Credit Agreement: Not Applicable.

33.6 Credit Effectiveness: Not Applicable.

33.7 Loan Disbursement: Not Applicable.

33.8 Loan Conditions: Not Applicable.

33.9 Project Approval

The Project was approved by the Executive Committee of the National Economic Council (ECNEC) held on the 16th February, 2021. Inter-item cost adjustment proposal of the project was approved by Ministry of Water Resources on 14th December, 2023. Also due to scarcity of fund the project implementation time was increased by 6 (Six) month and the new implementation period was from February 2021 to June 2025.

33.10 Others(specify) : Nil.

34. Analysis of the post- implementation situation and result of the project (Consider following issues):

34.1 Whether the beneficiaries of the project have clear knowledge about the Target/Objectives of the project.
Yes.

34.2 Programme for use of created-facilities of the project
The stack holders are directly taking advantages of the created facilities of the project.

34.3 O & M Program of the project.
After complementation of the project major repair/rehabilitation works will be accomplished from regular O&M budget of BWDB.

34.4 Impact of the project (Direct & Indirect)
Direct

- Protection of vast arable lands and other public and private properties valued approximately Tk. 57349.00 lakh under Gopalganj Sadar, Kashiani, and Muksudpur Upazilas in Gopalganj



District from the erosion of Modhumoti & MBR river. Re-excavation of 127.785 km of canals, 8.235 km of the Kumar River, and repair of 13.00 km of submersible embankments enhance the project outcome.

Indirect

- River alignment has been maintained in a sustainable thalweg for sustainable river management.
- Socio-economic condition has improved in the project area
- Environmental impact has been mitigated and ecological balance has been established.

34.5 Transfer of Technology and Institutional Building through the project.
Not Applicable.

34.6 Employment generation through the project.
A large number of skilled/unskilled workers were employed during construction period.

34.7 Possibility of Self-employment.
There are possibilities of self-employment as existing commercial and business centres are protected from river bank erosion and the environmental degradation.

34.8 Possibility of Women-employment opportunity.
Yes, there are possibilities of women-employment through the project benefited area enhanced.

34.9 Women's participation in development.
Yes.

34.10 Probable Impact on Socio-Economic activity.
By protecting the river bank erosion, various infrastructures are saved from the erosion. As a result socio-economic balance in the locality is enhanced.

34.11 Impact on environment.
Environmental enhancement is achieved through the implementation of the project.

34.12 Sustainability of the project.
The project is sustained but requires periodic maintenance.

34.13 Contribution to poverty alleviation/reduction.
The project has direct contribution and impact on poverty alleviation/reduction.

34.14 Opinion of the public representatives, local elite, local administration, teachers, religious leaders, women's representatives etc.
Positive remarks regarding the project.

34.15 Contribution of Micro-credit programs and Comments on overlapping with any NGO activities.
Not Applicable.



35. Problems encountered during Implementation (with duration & steps taken to resolve those) (Consider following issues):
- 35.1 Project management: N/A.
 - 35.2 Project Director: N/A.
 - 35.3 Land Acquisition: N/A.
 - 35.4 Procurement: N/A.
 - 35.5 Consultancy: N/A.
 - 35.6 Contractor: N/A.
 - 35.7 Manpower: N/A.
 - 35.8 Law & Order: N/A.
 - 35.9 Natural calamity: N/A.
 - 35.10 Project financing: N/A.
 - 35.11 Allocation and release: N/A.
 - 35.12 Design formulation/approval: N/A.
 - 35.13 Project aid disbursement and re-imbursement: N/A.
 - 35.14 Mission of the development partners: N/A.
 - 35.15 Time & Cost Over-run: Due to Scarcity of fund additional time was required to complete the project.
 - 35.16 Project Monitoring: N/A.
 - 35.17 Delay in Decision: N/A.
 - 35.18 Transport, Training: N/A.
 - 35.19 Approval and Others: N/A.

36. Remarks & Recommendations of the Project Director:

The *West Gopalganj Integrated Water Management Project (Phase-II)* has been successfully implemented to protect vulnerable areas of Gopalganj Sadar, Kashiani, and Muksudpur Upazilas from river erosion, flooding, and salinity intrusion. Through the execution of 3.175 km of riverbank protection works, re-excavation of 127.785 km of canals, 8.235 km of the Kumar River, and repair of 13.00 km of submersible embankments, significant protection has been ensured for agricultural lands, homesteads, markets, and other public/private infrastructures valued at approximately Tk. 57349.00 lakh.


The project has already demonstrated notable outcomes in preventing erosion, enhancing irrigation and drainage facilities, improving fisheries resources, and increasing crop production by about 46,435 MT. This has directly contributed to strengthening the socio-economic resilience of around 0.65 million people in the project area. Physical safety and a sense of security have been enhanced, leading to greater investment in agriculture, housing, and local businesses.

During the implementation period, the project received timely guidance and monitoring support from IMED, MoWR, and BWDB officials. Their recommendations regarding time extensions, financial adjustments, and technical quality control were duly complied with. The project was completed within the approved revised DPP provision, without any cost overrun.

The interventions under this project are aligned with national priorities and Sustainable Development Goals (SDGs 1, 2, 6, 11 & 12) by contributing to poverty reduction, food security, water resource management, resilient infrastructure, and sustainable ecosystems.

To ensure long-term sustainability, the completed structures and re-excavated canals will require continuous monitoring and periodic maintenance under BWDB's O&M program. Proper allocation of maintenance funds and engagement of local stakeholders will be critical to sustaining the benefits achieved.


Date 09-09-2025


(S. M. Refat Jamil)
Executive Engineer
Gopalganj WD Division
BWDB, Gopalganj.

37. Remarks/Comments of Agency Head:

After completion of the project, 3.175 km of riverbank protection works, re-excavation of 127.785 km of canals, 8.235 km of the Kumar River, and repair of 13.00 km of submersible embankments, significant protection has been ensured for agricultural lands, homesteads, markets, and other public/private infrastructures valued at approximately Tk. 57349.00 lakh & increased crop production by about 46,435 MT. The project has been implemented within the stipulated time.

Date


Signature and seal of Agency Head
(Md. Enayet Ullah)
ID No. 670705001
Director General
BWDB, Dhaka.

38. Remarks/Comments of the Secretary/Senior Secretary of the Ministry/Division:

The project has been completed successfully. Regular maintenance and monitoring should be ensured by Bangladesh Water Development Board for the sustainability of the project.

Date

Signature and seal of Secretary

Information Related to Procurement of Goods:

As per Project Document		Estimated Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
Package No	Description of Pack age											As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
WGIWMP - II Levelin g Machine	Procurement (Supply) of a Leveling Machine with all allied accessories.	Plan-1.50	OTM	As per DoFP	01/04/202 2	-	20/5/2022	25/05/202 2	30/5/2022	1.50	1.50	30/6/2022.	15/6/2022
		Actual-1.50	OTM	XEN	01/04/202 2	-	20/5/2022	25/05/202 2	30/5/2022				
		Deviation-	-	-	-	-	-	-	-				
WGIWMP -II Motor Cycle	Procurement (Supply) of 2 Nos Motor Cycle with all allied accessories.	Plan-2.96	DPM	As per DoFP	01/04/202 2	-	20/5/2022	25/05/202 2	30/5/2022	2.96	2.96	30/6/2022	15/6/2022
		Actual-2.96	DPM	As per DoFP	01/04/202 2	-	20/5/2022	25/05/202 2	30/5/2022				
		Deviation-	-	-	-	-	-	-	-				

* Please mention Dates for plan and actual

* Deviation in days (difference between plan and actual)

* Plan as per procurement plan described in project document

Information Related to Procurement of Works:

As per Project Document Package No	Description of Package	Estimate d Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion As per Contract	Date of Completion Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
WGHWMP-II_01	Construction of Kashiani Sub-Division Office cum Inspection Bungalow at Bhatipara in Upazila-Kashiani, Dist : Gopalganj under Gopalganj O&M Division, BWDB Gopalganj in C/W "West Gopalganj Integrated Water Management Project (Phase-II)" during the year 2021-2022.	Plan-166.38 Actual-166.38 Deviation-	OTM	As per DoFP	26/12/2021	The Daily Newage The Daily Samakal The Daily Juger Sathi	10/01/2022 10/01/2022 -	01/02/2022 01/02/2022 -	05/02/2022 05/02/2022 -	166.38	166.38	30-12-2023	29-05-2023
WGHWMP-II_02	Construction of Drain, Culvert, Electric work & Beautification of Kashiani Sub-Division office cum Inspection bungalow at Bhatipara in Upazila-Kashiani, District-Gopalganj O&M Division, BWDB Gopalganj in C/W "West Gopalganj Integrated Water Management Project (Phase-2)" during the FY of 2023-2024.	Plan-34.94 Actual-34.94 Deviation-	OTM	As per DoFP	01/02/2024 01/04/2024	The Daily Newage The Daily Samakal The Daily Juger Sathi	15/04/2024 15/04/2024 -	28/04/2024 28/04/2024 -	07/05/2024 07/05/2024 -	31.85	31.34	30-12-2024	20-09-2024
WGHWMP-II_RE_KHAL-01	Re-excavation of Acharpara Aruakandi Khal from km 0.000 to km 1.530 km and Munshikoligram Khal from km 0.000 to km 1.550 km (Total = 3.080 km) at Upazila-Mukshupur, District-Gopalganj in c/w "West Gopalganj Integrated Water Management Project (Phase-II) under Gopalganj O&M Division, BWDB, Gopalganj during the year 2021-2022.	Plan-84.36 Actual-84.36 Deviation-	OTM	As per DoFP	22/02/2022 22/02/2022	The Financial Express The Daily Samakal The Daily Juger Sathi	20/03/2022 20/03/2022 -	19/06/2022 19/06/2022 -	26/06/2022 26/06/2022 -	84.36	84.36	31-12-2023	27-06-2024
WGHWMP-II_RE_KHAL-02	Re-excavation of Baro Bhatra Banogram Khal from km 0.000 to km 3.700 = 3.700 km in c/w "West Gopalganj Integrated Water	Plan-73.64 Actual-73.64	OTM	As per DoFP	22/02/2022	The Financial Express The Daily	20/03/2022 20/03/2022	19/06/2022 19/06/2022	26/06/2022 26/06/2022	73.64	73.64	30-11-2023	20-06-2024

As per Project Document		Estimate d Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
Package No	Description of Pack-age											As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
WGIWMP- II_RE_KHAL-03	Management Project (Phase-II) at Upazila-Muksudpur in District-Gopalganj under Gopalganj O&M Division, BWDB, Gopalganj during the year 2021-2022	Deviation-	-		-	Samakal The Daily Juger Sathi	-	-	-	-	-	-	-
	Re-excavation of Goyalgram Khal from km 0.000 to km 0.900 = 0.900 km and Kaligram Khal from km 0.000 to km 2.500 = 2.500 km & Momragoti Khal from km 0.000 to km 1.480 = 1.480 km (Total = 4.880 km) at Upazila-Muksudpur, District-Gopalganj in c/w West Gopalganj Integrated Water Management Project (Phase-II) under Gopalganj O&M Division, BWDB, Gopalganj during the year 2021-2022	Plan-96.06 Actual-96.06 Deviation-	OTM OTM -	As per DoFP	22/02/2022 22/02/2022 -	The Financial Express The Daily Samakal The Daily Juger Sathi	20/03/2022 20/03/2022 -	19/06/2022 19/06/2022 -	26/06/2022 26/06/2022 -	96.06	96.06	31-12-2023	30-06-2024
WGIWMP- II_RE_KHAL-04	Re-excavation of Bakar Khal from km 0.000 to km 1.400 = 1.400 km and Bedgram-1 Khal from km 0.000 to km 1.350 = 1.350 km & Nayakandi Khal from km 0.000 to km 1.250 = 1.250 km (Total = 4.00 km) at Upazila-Muksudpur, District-Gopalganj in c/w West Gopalganj Integrated Water Management Project (Phase-II) under Gopalganj O&M Division, BWDB, Gopalganj during the year 2021-2022	Plan-65.54 Actual-65.54 Deviation-	OTM OTM -	As per DoFP	19/06/2022 19/06/2022 -	Daily Sangbad The Daily Sun	15/07/2022 15/07/2022 -	01/09/2022 01/09/2022 -	07/09/2022 07/09/2022 -	65.54	65.54	31-12-2023	10-12-2023
WGIWMP- II_RE_KHAL-05	Re-excavation of Bamunia-Katakali Khal from km 0.000 to km 1.700 = 1.700 km.	Plan-32.68 Actual-32.68	OTM OTM	As per DoFP	12/10/2021 12/10/2021	The daily Amader Somoy The Daily	05/11/2021 05/11/2021	19/12/2021 19/12/2021	28/12/2021 28/12/2021	32.68	29.58	30-12-2023	25-05-2023

As per Project Document Package No	Description of Package	Estimate d Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion As per Contract	Actual Completion
(1)	(2) Nawhata Khal from km 0.000 to km 1.000 = 1.000 km and Tungbari Khal from km 0.000 to km 0.550 = 0.550 km (total = 3.250 km) at Upazila-Muksudpur, District-Gopalganj in c/w 'West Gopalganj' Integrated Water Management Project (Phase-II) under Gopalganj O&M Division, BWDB, Gopalganj during the year 2021-2022	(3) Deviation n-	(4) -	(5) -	(6) -	(7) Star The Daily Juger Sathi	(8) -	(9) -	(10) -	(11) -	(12) -	(13) -	(14) -
WGIWMP- II_RE_KHAL-06	Re-excavation of Kampura Khal from km 0.000 to km 1.950 = 1.950 km and Laxmipur Khal from km 0.000 to km 2.250 = 2.250 km (Total = 4.20 km) at Upazila-Muksudpur, District-Gopalganj in c/w 'West Gopalganj' Integrated Water Management Project (Phase-II) under Gopalganj O&M Division, BWDB, Gopalganj	Plan- 91.79	OTM	As per DoFP	19/06/2022	Daily Sangbad	15/07/2022	01/09/2022	07/09/2022	91.79	91.78	30-12-2023	02-08-2023
		Actual- 91.79	OTM		19/06/2022	The Daily Sun	15/07/2022	01/09/2022	07/09/2022				
		Deviation n-	-		-		-	-	-				
WGIWMP- II_RE_KHAL-07	Re-excavation of Bamongati Khal from km 0.000 to km 0.950 = 0.950 km and Hazrugati Khal from km 0.000 to km 1.020 = 1.020 km (Total=1.970 km) at Upazila-Muksudpur, District-Gopalganj in c/w 'West Gopalganj' Integrated Water Management Project (Phase-II) under Gopalganj O&M Division, BWDB, Gopalganj during the Year 2021-2022	Plan- 42.65	OTM	As per DoFP	03/10/2021	Financial Express	18/10/2021	19/12/2021	19/12/2021	42.65	42.65	30-12-2023	30-05-2022
		Actual- 42.65	OTM		03/10/2021	The Daily Sarnakal	18/10/2021	19/12/2021	19/12/2021				
		Deviation n-	-		-	The Daily Juger Sathi	-	-	-				
WGIWMP- II_RE_KHAL-08	Re-excavation of Kashalia Namakir Khal from km 0.000 to km 3.340 = 3.340 km &	Plan- 50.12	OTM	As per DoFP	02/10/2022	New Nation The Daily Sangbad	20/10/2022	13/12/2022	27/12/2022	50.12	50.12	31-12-2023	17-11-2023
		Actual 50.12	OTM		02/10/2022	The Daily	20/10/2022	13/12/2022	27/12/2022				

As per Project Document Package No	Description of Package	Estimate d Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion As per Contract	Date of Completion Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
	Simakhali Khal from km 0.000 to km 0.880 = 0.880 km (Total = 4.220km) in c/w "West Gopalganj Integrated Water Management Project (Phase-II)" under Gopalganj O&M Division, BWDB, Gopalganj	Deviation- n-	-	-	-	Juger Sathi	-	-	-	-	-	-	-
WGIWMP-II_RE_KHAL-09	Re-excavation of Sanpukuria-1 (Nitair) Khal from KM 0.000 to KM 1.200 = 1.200 km and Sanpukuria-4 Khal from KM 0.000 to KM 0.770 = 0.770 km (Total = 1.970 km) at Upazila-Gopalganj Sadar, District-Gopalganj in C/W "West Gopalganj Integrated Water Management Project (Phase-II)" under Gopalganj O&M Division, BWDB, Gopalganj during the FY 2021-2022..	Plan- 47.50 Actual- 47.50 Deviation- n-	OTM	As per DoFP	02/10/2022	New Nation The Daily Sangbad The Daily Juger Sathi	20/10/2022	13/12/2022 2	19/12/2022	47.50	47.50	30-12-2023	17-11-2023
			OTM		02/10/2022		20/10/2022	13/12/2022 2	19/12/2022				
			-		-		-	-	-				
WGIWMP-II_RE_KHAL-10	Re-excavation of Rana Pasha Khal from km 0.000 to km 3.000 = 3.000 km at Upazila-Muksudpur, District-Gopalganj in C/W "West Gopalganj Integrated Water Management Project (Phase-II)" under Gopalganj O&M Division, BWDB, Gopalganj during the FY 2021-2022	Plan- 64.43 Actual- 64.43 Deviation- n-	OTM	As per DoFP	15/06/2022	The Daily Sangbad The Daily Sun The Daily Jugher Sathi	05/07/2022	01/09/2022 2	14/09/2022	64.43	54.75	31-12-2023	15-10-2023
			OTM		15/06/2022		05/07/2022	01/09/2022 2	14/09/2022				
			-		-		-	-	-				
WGIWMP-II_RE_KHAL-11	Re-excavation of (a) Shimulsur Digholia from km 0.000 to km 0.880 = 0.880 km & (b) Chakkona Khal from km 0.000 to km 3.500 = 3.500 km (Total = 4.380 km) in c/w "West Gopalganj Integrated Water Management Project (Phase-II)"	Plan- 52.18 Actual- 52.18 Deviation- n-	OTM	As per DoFP	02/10/2022	New Nation The Daily Sangbad The Daily Juger Sathi	20/10/2022	13/12/2022 2	21/12/2022	52.18	52.18	30-12-2023	15-11-2023
			OTM		02/10/2022		20/10/2022	13/12/2022 2	21/12/2022				
			-		-		-	-	-				

As per Project Document		Estimate d Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
Package No	Description of Package											As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
	at Upazila-Muksudpur in District-Gopalganj under Gopalganj O&M Division, BWDB, Gopalganj during the FY 2022-2023												
WGIWMP-II_RE_KHAL-12	Re-excavation of Banjar Khal from km 0.000 to km 0.250 = 0.250 km & Chander Beel Khal from km 0.000 to km 1.920 = 1.920 km (Total = 2.170 km) in c/w "West Gopalganj Integrated Water Management Project (Phase-II)" under Gopalganj O&M Division, BWDB, Gopalganj	Plan-23.78	OTM	As per DoFP	02/10/2022	New Nation The Daily Sangbad The Daily Jugher Sathi	20/10/2022	13/12/2022	27/12/2022	23.78	23.78	30-12-2023	17-08-2023
		Actual-23.78	OTM		02/10/2022		20/10/2022	13/12/2022	27/12/2022				
		Deviation-	-		-		-	-	-				
WGIWMP-II_RE_KHAL-13	Re-excavation of Bhadulia-2 Khal from km 0.000 to km 4.750=4.750 km in C/W "West Gopalganj integrated water management project (2nd Phase)" in Upazilla Kashiani at District Gopalganj under Gopalganj O & M Division, BWDB, Gopalganj during the FY of 2022-23	Plan-52.18	OTM	As per DoFP	22/11/2022	The Daily Industry The Profitdiner Sangbad The Daily Jugher Sathi	15/12/2022	16/01/2022	19/01/2023	52.18	52.18	30-12-2023	15-12-2023
		Actual-52.18	OTM		21/03/2022		15/12/2022	16/01/2022	19/01/2023				
		Deviation-	-		-		-	-	-				
WGIWMP-II_RE_KHAL-14	Re-excavation of Borni Alipur Khal from km 0.000 to km 1.150 = 1.150 km and Bishwambhardi Baksha Khola Khal from km 0.000 to km 1.835 = 1.835 km (Total = 2.985 km) at Upazila-Muksudpur, District-Gopalganj in c/w "West Gopalganj Integrated Water Management Project (Phase-II)" under Gopalganj O&M Division, BWDB, Gopalganj during the	Plan-79.91	OTM	As per DoFP	20/02/2022	The Daily Samakal The Daily Financial Express The Daily Jugher Sathi	16/03/2022	17/05/2022	30/05/2022	79.91	79.91	30-12-2023	30-05-2023
		Actual-79.91	OTM		20/02/2022		16/03/2022	17/05/2022	30/05/2022				
		Deviation-	-		-		-	-	-				

As per Project Document Package No	Description of Package	Estimate d Cost (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion As per Contract	Date of Completion Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
WGIWMP- II_RE_KHAL-15	year 2021-2022 Re-excavation of Kanuria Baghat Khal from Km. 0.000 to Km. 0.950 = 0.950 Km and Khas-Bagadia Khal from Km. 0.000 to Km 1.250 Km (Total = 2.20 km) in Muktupur Upazila in c/w " West Gopalganj Integrated Water Management Project (2nd Phase)" under Gopalganj O&M Division, BWDB, Gopalganj during the FY 2021-2022	Plan- 48.01 Actual- 48.01 Deviation- 0	OTM	As per DoFP	03/10/2021	Financial Express The Daily Samakal The Daily Juger Sathi	18/10/2021	19/12/2021	19/12/2021	48.01	48.01	30-12-2023	28-05- 2022
WGIWMP- II_RE_KHAL-16	Re-excavation of Kahaldia Khal from km 0.000 to km 1.500 = 1.500 km and Lohair from km 0.000 to km 1.125 = 1.125 km (Total = 2.625 km) at Upazila-Muktupur, District- Gopalganj in c/w "West Gopalganj Integrated Water Management Project (Phase-II)" under Gopalganj O&M Division, BWDB, Gopalganj during the year 2021-2022	Plan- 105.10 Actual- 105.10 Deviation- 0	OTM	As per DoFP	20/02/2022	The Daily Samakal The Daily Financial Express The Daily Juger Sathi	16/03/2022	17/05/2022	30/05/2022	105.10	89.66	30-12- 2023	10-05- 2023
WGIWMP- II_RE_KHAL-17	Re-excavation of Batkamary Khal from km 0.000 to km 7.500 = 7.500 km at Upazila- Muktupur, District-Gopalganj in c/w "West Gopalganj Integrated Water Management Project (Phase-II)" under Gopalganj O&M Division, BWDB, Gopalganj during the year 2021-2022	Plan- 132.54 Actual- 132.54 Deviation- 0	OTM	As per DoFP	10/08/2022	Financial Express The Daily Anamdar somoy The Daily Juger Sathi	05/09/2022	16/11/2022	28/11/2022	132.54	89.98	30-12- 2023	22-10- 2023
WGIWMP- II_RE_KHAL-18	Re-excavation of Pathalia Khal	Plan- 98.83	OTM	As per DoFP	19/06/2022	The Daily Sangbad	05/07/2022	05/09/2022	14/09/2022	88.94	60.79	30-11- 2023	30-06- 2023

As per Project Document		Estimate d Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
Package No	Description of Package											As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
II_RE_KHAL-18	from km 0.000 to km 4.000=4.000 km in c/w "West Gopalganj Integrated Water Management Project (Phase-II)" in Upazila-Gopalganj Sadar, Dist-Gopalganj under Gopalganj O&M Division, BWDB, Gopalganj during the year 2021-2022	Actual- 98.83 Deviation-	OTM		15/06/2022	The Daily Sun The Daily Jugher Sathi	05/07/2022	05/09/2022 2	14/09/2022			2023	2024
WGWMF- II_RE_KHAL-19	Re-excavation of Khagail Khal from KM 0.000 to KM 1.450 = 1.450 km and Mollakandi Khal from KM 0.000 to KM 3.200 = 3.200 km in total = 1.450 + 3.200 = 4.650 km in C/W "West Gopalganj Integrated Water Management Project (Phase-II)" in Sadar, Dist-Gopalganj under Gopalganj O&M Division, BWDB, Gopalganj during the year 2022-2023.	Plan- 96.58	OTM	As per DoFP	29/03/2023	The Daily Bhorer Kagoj The Daily New Age The Daily Jugher Sathi	13/04/2023	11/06/2022 3	24/06/2023	86.92	58.18	30-12-2023	20-01-2024
		Actual- 96.58	OTM		29/03/2023		13/04/2023	11/06/2022 3	24/06/2023				
		Deviation-	-		-		-	-	-				
WGWMF- II_RE_KHAL-20	Re-excavation of Meri Gopinathpur Khal from KM 0.000 to KM 4.850 = 4.850 KM) in C/W "West Gopalganj Integrated Water Management Project (2nd Phase)" in Upazila: Gopalganj Sadar & Kashiani, District: Gopalganj under Gopalganj O&M Division, BWDB, Gopalganj during the FY 2022-2023.	Plan- 70.42	OTM	As per DoFP	22/11/2022	The Daily Industry The Protidiner Sangbad The Daily Jugher Sathi	15/12/2022	16/01/2022 3	19/01/2023	70.42	48.85	30-12-2023	08-12-2023
		Actual- 70.42	OTM		21/03/2022		15/12/2022	16/01/2022 3	19/01/2023				
		Deviation-	-		-		-	-	-				
WGWMF- II_RE_KHAL-21	Re-excavation of Sadar Bari Khal from Km. 0.000 to Km. 1.850 = 1.850 Km and Nizamkandi Baro Bari Khal	Plan- 78.33	OTM	As per DoFP	20/02/2022	The daily Samakal The Daily Financial	10/03/2022	05/05/2022 2	15/05/2022	78.33	78.32	30-11-2023	29-05-2023
		Actual- 78.33	OTM		25/01/2022		03/03/2022	05/05/2022 2	15/05/2022				

As per Project Document		Estimate d Cost. (Taka in Lac)	Procurement t Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
Package No	Description of Pack age											As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
	from Km 0.000 to Km 1.300 km = 1.300 Km (Total = 3.150 Km) in C/W "West Gopalganj Integrated Water Management Project (Phase-II)" in Upazila- Gopalganj Sadar, Dist- Gopalganj under Gopalganj O&M Division, BWDB, Gopalganj during the year 2021-2022	Deviation n-	-		-	The Daily Jugher Sathi	-	-	-	-	-	-	-
WGIWMP- II_RE_KHAL-22	Re-excavation of Falshi Khal from Km 0.000 to Km 5.085 = 5.085 km and Falshi Pachimpura Khal from Km 0.000 to Km 2.000 = 2.000 km (Total = 7.085 km) in c/w West Gopalganj Integrated Water Management Project (Phase-II) in Upazila-Gopalganj Sadar, Dist-Gopalganj under Gopalganj O&M Division, BWDB, Gopalganj during the year 2021-2022	Plan- 115.10	OTM	As per DoFP	20/02/2022	The Daily Samakal	16/03/2022	17/05/2022 2	30/05/2022	115.10	115.10	30-12- 2023	10-08- 2023
		Actual- 115.10	OTM		20/02/2022	The Daily Financial Express	16/03/2022	17/05/2022 2	30/05/2022				
		Deviation n-	-		-	The Daily Jugher Sathi	-	-	-				
WGIWMP- II_RE_KHAL-23	Re-excavation of Yasin Molla Khal from km 0.000 to km 2.900=2.900 km in c/w West Gopalganj Integrated Water Management Project (Phase-II)" in Upazila-Kashiani, Dist- Gopalganj under Gopalganj O&M Division, BWDB, Gopalganj during the year 2021-2022	Plan- 56.33	OTM	As per DoFP	15/06/2022	The Daily Sangbad	05/07/2022	01/09/2022 2	14/09/2022	56.33	56.33	30-12- 2023	10-08- 2023
		Actual- 56.33	OTM		15/06/2022	The Daily Sun	05/07/2022	01/09/2022 2	14/09/2022				
		Deviation n-	-		-	The Daily Jugher Sathi	-	-	-				
WGIWMP- II_RE_KHAL-24	Re-excavation of Urfi Khal from km 0.000 to km 2.250=2.250 km in c/w West Gopalganj Integrated Water	Plan- 65.52	OTM	As per DoFP	15/06/2022	The Daily Sangbad	05/07/2022	01/09/2022 2	14/09/2022	65.52	65.52	30-12- 2023	10-05- 2023
		Actual- 65.52	OTM		15/06/2022	The Daily Sun	05/07/2022	01/09/2022 2	14/09/2022				

As per Project Document		Estimate d Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
Package No	Description of Package											As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
	Management Project (Phase-II)" in Upazila-Gopalganj Sadar, Dist-Gopalganj under Gopalganj O&M Division, BWDB, Gopalganj during the year 2021-2022	Deviation-	-		-	The Daily Jugher Sathi	-	-					
WGIWMP-II_RE_KHAL-25	Re-excavation of (A) Kawaldia Khal from km 0.000 to km 1.800 = 1.800 Km & (B) Atadanga khal from km 0.000 to km 2.560 = 2.560 km. Total = 4.360 Km. in C/W "West Gopalganj" integrated water management project (2nd Phase)" in Upazilla Muksudpur at District Gopalganj under Gopalganj O & M Division, BWDB, Gopalganj.	Plan-137.98	OTM	As per DoFP	29/03/2023	The Daily Bhorer	13/04/2023	11/06/2023	24/06/2023	137.98	42.53	30-12-2023	20-06-2024
		Actual-137.98	OTM		29/03/2023	Kagoj	13/04/2023	11/06/2023	24/06/2023				
		Deviation-	-		-	The Daily New Age	-	-					
						The Daily Jugher Sathi							
WGIWMP-II_RE_KHAL-26	Re-excavation of Sajail Khal from km 0.000 to km 2.050, Total = 2.050 km in C/W "West Gopalganj" integrated water management project (2nd Phase)" in Upazila-Kashiani at District Gopalganj under Gopalganj O & M Division, BWDB, Gopalganj during the FY of 2023-24.	Plan-54.72	OTM	As per DoFP		The Daily New Nation	10/01/2024	11/02/2024	20/02/2024	49.75	34.26	30-12-2024	16-08-2024
		Actual-54.72	OTM		26/12/2023	The Daily Samakal	10/01/2024	11/02/2024	20/02/2024				
		Deviation-	-		-		-	-					
WGIWMP-II_RE_KHAL-27	Re-excavation of (A) Kusumdia Khal from km 0.000 to km 1.850 = 1.850 km & (B) Khagrabaria-2 Khal from km 0.000 to km 0.400 = .400 km,	Plan-94.70	OTM	As per DoFP	26/12/2023	The Daily New Nation	10/01/2024	11/02/2024	20/02/2024	49.86	49.86	30-12-2024	30-08-2024
		Actual-94.70	OTM		26/12/2023	The Daily Samakal	10/01/2024	11/02/2024	20/02/2024				
		Deviation-	-		-		-	-					

As per Project Document		Estimate d Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
Package No	Description of Package											As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
	Total = 2.250 km in C/W "West Gopalganj integrated water management project (2nd Phase)" in Upazila-Kashiani at District Gopalganj under Gopalganj O & M Division, BWDB, Gopalganj during the FY of 2023-24.												
WGIWMP-II RE_KHAL-28	Re-excavation of Banjar char Khal from km 0.000 to km 7.770 = 7.770 km in c/w "West Gopalganj Integrated Water Management Project (Phase-II)" under Gopalganj O&M Division, BWDB, Gopalganj during the FY of 2023-24.	Plan- 889.90	OTM	As per DoFP	14/01/2024	The Daily Tribunal	12/02/2024	30/05/2024	12/06/2024	809.001	653.54	30-12-2024	15-01-2025
		Actual- 889.90	OTM		21/03/2022	The Daily Ittefaq	12/02/2024	30/05/2024	12/06/2024				
		Deviation-	-		-	The Daily Jugher Sathi	-	-					
WGIWMP-II RE_KHAL-29	Re-excavation of Jalipar Khal from km 0.000 to km 4.500 = 4.500 km in c/w "West Gopalganj Integrated Water Management Project (Phase-II)" under Gopalganj O&M Division, BWDB, Gopalganj during the FY of 2023-24.	Plan- 804.408	OTM	As per DoFP	14/01/2024	The Daily Tribunal	12/02/2024	30/05/2024	12/06/2024	731.28	601.16	30-12-2024	30-01-2025
		Actual- 804.408	OTM		14/01/2024	The Daily Ittefaq	12/02/2024	30/05/2024	12/06/2024				
		Deviation-	-		-	The Daily Jugher Sathi	-	-					
WGIWMP-II RE_KHAL-30	Re-excavation of Bhatiapara Khal from km 0.000 to km 2.650, Total = 2.650 km in C/W "West Gopalganj integrated water management project (2nd phase)" in Upazila Kashiani at District Gopalganj under Gopalganj O & M Division, BWDB, Gopalganj during the FY of 2023-24.	Plan- 98.99	OTM	As per DoFP	26/12/2023	The Daily New Nation	10/01/2024	11/02/2024	20/02/2024	89.99	65.22	30-12-2024	30-06-2024
		Actual- 98.99	OTM		26/12/2023	The Daily Samakal	10/01/2024	11/02/2024	20/02/2024				
		Deviation-	-		-		-	-					
WGIWMP-II RE_KHAL-31	Re-excavation of Tetolia Khal from KM 0.000 to KM 2.170 = 2.170 km in C/W "West	Plan- 139.66	OTM	As per DoFP	14/01/2024	The Daily Observer	29/01/2024	24/03/2024	28/03/2024	125.70	114.73	30-12-2024	25-07-2024
		Actual- 139.66	OTM		14/01/2024	The Daily Jugher	29/01/2024	24/03/2024	28/03/2024				

As per Project Document Package No	Description of Package	Estimate d Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
												As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
	Gopalganj Integrated Water Management Project (Phase-II) at Upazila: Gopalganj Sadar, District: Gopalganj under Gopalganj O&M Division, BWDB, Gopalganj during the year 2023-2024.	Deviation	-		-	Sathi	-	-					
WGIWMP- II_RE_KHAL-32	Re-excavation of Mathavanga Khal from KM 0.000 to KM 6.970 = 6.970 km in C/W "West Gopalganj Integrated Water Management Project (Phase-II)" at Upazila: District: Gopalganj Sadar, District: Gopalganj under Gopalganj O&M Division, BWDB, Gopalganj during the year 2023-2024.	Plan-386.75	OTM	As per DoFP	14/01/2024	The Daily Amader Somoy	05/02/2024	21/05/2024	21/05/2024	348.08	273.99	30-12-2024	05-06-2025
		Actual-386.75	OTM		14/01/2024	The Daily Observer	05/02/2024	21/05/2024	21/05/2024				
		Deviation	-		-	The Daily Jugher Sathi	-	-					
WGIWMP- II_RE_KHAL-33	Re-excavation of Bojra Khal from km 0.000 to km 2.800 = 2.800 km in c/w "West Gopalganj Integrated Water Management Project (Phase-II)" under Gopalganj O&M Division, BWDB, Gopalganj during the FY of 2023-24.	Plan-67.24	OTM	As per DoFP	26/12/2023	The Daily New Nation	10/01/2024	11/02/2024	20/02/2024	60.52	56.94	30-12-2024	18-06-2024
		Actual-67.24	OTM		26/12/2023	The Daily Samakal	10/01/2024	11/02/2024	20/02/2024				
		Deviation	-		-		-	-					
WGIWMP- II_RE_KHAL-34	Re-excavation of Momragati Khal from km 1.480 to km 2.500 = 1.020 km in c/w "West Gopalganj Integrated Water Management Project (Phase-II)" under Gopalganj O&M Division, BWDB, Gopalganj during the FY of 2023-24.	Plan-30.84	OTM	As per DoFP	25/02/2024	Daily Aikaler Khabor	06/03/2024	25/04/2024	15/05/2024	27.82	15.62	30-11-2024	15-09-2024
		Actual-30.84	OTM		25/02/2024	The Daily Business Post	06/03/2024	25/04/2024	15/05/2024				
		Deviation	-		-		-	-					
WGIWMP- II_RE_KHAL-35	Re-excavation of Bhattoiridhoba Khal from km 0.000 to km 0.900, Total = 0.900 km in C/W "West Gopalganj integrated	Plan-35.38	OTM	As per DoFP	26/12/2023	The Daily New Nation	10/01/2024	11/02/2024	20/02/2024	31.85	25.27	30-11-2023	30-06-2024
		Actual-35.38	OTM		26/12/2023	The Daily Samakal	10/01/2024	11/02/2024	20/02/2024				

As per Project Document		Estimate d Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
Package No	Description of Package											As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
	water management project (2nd Phase)" in Upazila-Kashiani at District Gopalganj under Gopalganj O & M Division, BWDB, Gopalganj during the FY of 2023-24.	Deviation-	-		-								
WGWMF- II_RE_KHAL-36	Re-excavation of Goyalgram Khal from km 0.900 to km 1.550 = 0.650 km in c/w "West Gopalganj Integrated Water Management Project (Phase-II)" under Gopalganj O&M Division, BWDB, Gopalganj during the FY of 2023-24.	Plan-19.07 Actual-19.07 Deviation-	OTM	As per DoFP	26/12/2023	The Daily New Nation The Daily Samakal	10/01/2024 10/01/2024	11/02/2024 11/02/2024	20/02/2024 20/02/2024	17.16	16.44	30-12-2024	20-06-2024
WGWMF- II_RE_KR-26	Re-excavation of Kumar River from km in between km 84.850 to km 90.250 = 4.235 km at Upazilla-Muksudpur under "West Gopalganj Integrated Water Management Project (Phase-II)" under Gopalganj O&M Division, BWDB, Gopalganj during the year 2021-2022	Plan-252.05 Actual-252.05 Deviation-	OTM	As per DoFP	20/02/2022	The Daily Samakal The Daily Financial Express The Daily Jugher Sathi	16/03/2022 16/03/2022	17/05/2022 17/05/2022	30/05/2022 30/05/2022	252.05	211.53	30-11-2023	30-06-2024
WGWMF- II_RE_KR-27	Re-excavation of Kumar River from km in between km 90.250 to km 96.350=4.000 km at Upazilla-Muksudpur under "West Gopalganj Integrated Water Management Project (Phase-II)" under Gopalganj O&M Division, BWDB, Gopalganj during the year 2021-2022	Plan-241.55 Actual-241.55 Deviation-	OTM	As per DoFP	20/02/2022	The Daily Samakal The Daily Financial Express The Daily Jugher Sathi	16/03/2022 16/03/2022	17/05/2022 17/05/2022	30/05/2022 30/05/2022	241.55	171.42	30-11-2023	30-06-2024
WGWMF- II_RS Embk-28	Repair & Maintenance of Submersible Embankment from	Plan-904.56	OTM	As per DoFP	27/03/2023	Daily New Nation	11/04/2023	08/06/2023	22/06/2023	904.56	857.19	30-12-2023	22-06-2024

As per Project Document	Package No	Description of Package	Estimate d Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment As per Contract	Date of Completion As per Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
		KM 0.000 to KM*13.000 = 13.00 km at Polder No-04 in C/W "West Gopalganj Integrated Water Management Project (Phase-II)" in Upazila: Gopalganj Sadar & Mukshudpur, District: Gopalganj under Gopalganj O&M Division, BWDB, Gopalganj during the FY 2022-2023.	Actual- 904.56 Deviation-	OTM		27/03/2023	The Daily Sangbad The Daily Jugher Sathi	11/04/2023	08/06/2023 3	22/06/2023			
		Re-excavation of Mukshudpur Baor from km 0.000 to km 2.150 total 2.150 km at Upazila-Mukshudpur under West Gopalganj Integrated Water Management Project (2nd Phase) under Gopalganj O&M Division, BWDB, Gopalganj	Plan- 574.13 Actual- 574.13 Deviation-	OTM	As per DoFP	02/02/2022	The daily Amader Somoy The Daily Sun The Daily Jugher Sathi	03/03/2022	05/05/2022 2	15/05/2022	574.13	0.00	30-12- 2024
		Protective Work along the Left Bank of Madhumoti River from km 1.878 to km 2.378 = 500m at Daxmin Char Bhatpara to Village Joybangla, Upazila- Kashiani, Dist. Gopalganj under Gopalganj O&M Division, BWDB Gopalganj in C/W "West Gopalganj Integrated Water Management Project (Phase-II)" during the year 2021-2022	Plan- 1175.44 Actual- 1175.44 Deviation-	OTM	As per DoFP	11/11/2021	The Daily Jugantor The Daily New Age The Daily Jugher Sathi	13/12/2021	20/01/2022 2	05/02/2022	1175.44	1175.44	30-11- 2023
		River Bank Protective Work along the Left Bank of Modhumoti River from km. 0.000 to km. 0.250 = 250.00m	Plan- 742.00 Actual- 742.00	OTM	As per DoFP	20/12/2021	The daily Amader Somoy The Daily	24/01/2022	25/03/2022 2	27/03/2022	742.00	742.00	30-11- 2023

As per Project Document		Estimate d Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
Package No	Description of Package											As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
	at Char Dolaitola, in Upazilla- Gopalganj Sadar, Dist : Gopalganj Under Gopalganj O&M Division, BWDB Gopalganj in connection with "West Gopalganj Integrated Water Management Project (Phase-II)" During the year 2021-2022	Deviation n-	-	-	-	Star The Daily Jugher Sathi	-	-	-	-	-	-	-
WGIWMP- II_MM_PW-03	River Bank Protective Work along the Left Bank of Madhumati River from 0.000 to km 0.250 = 250m at Dubshi Mollapara, Upazil- Gopalganj Sadar, Dist: Gopalganj under Gopalganj O&M Division, BWDB Gopalganj in C/W 'West Gopalganj Integrated Water Management Project (Phase-II) during the year 2021-2022.	Plan- 706.31	OTM	As per DoFP	20/12/2021	The Daily The daily Amader Somoy The Daily Star	24/01/2022	25/03/2022 2	27/03/2022	706.31	706.31	30-11- 2023	15-06- 2023
		Actual- 706.31	OTM	-	20/12/2021	The Daily Jugher Sathi	24/01/2022	25/03/2022 2	27/03/2022	-	-	-	-
		Deviation n-	-	-	-	-	-	-	-	-	-	-	-
		-	-	-	-	-	-	-	-	-	-	-	-
WGIWMP- II_MM_PW-04	River Bank Protective Work along the Left Bank of Madhumati River from km 0.000 to km 0.100 = 100m at Ichakhali (Madhumati Bazar), Upazil-Gopalganj sadar, Dist: Gopalganj Under Gopalganj O&M Division, BWDB Gopalganj in C/W West Gopalganj Integrated Water Management Project (2nd. phase) During the year 2021-22	Plan- 172.27	OTM	As per DoFP	29/09/2021	The Daily Vorer Kagoj	18/10/2021	19/12/2022 1	28/12/2021	172.27	172.27	30-11- 2022	20-06- 2022
		Actual- 172.27	OTM	-	29/09/2021	The Daily Tribunal	18/10/2021	19/12/2022 1	28/12/2021	-	-	-	-
		Deviation n-	-	-	-	The Daily Jugher Sathi	-	-	-	-	-	-	-
		-	-	-	-	-	-	-	-	-	-	-	-
WGIWMP- II_MBR_PW-05	River Bank Protective Work along the Right Bank of MBR	Plan- 461.87	OTM	As per DoFP	10/10/2021	The daily Amader	10/11/2021	12/01/2022 2	15/01/2022	461.87	461.07	30-11- 2023	30-06- 2024

As per Project Document Package No	Description of Package	Estimate d Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion As per Contract	Date of Completion Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
	Channel from km 0.000 to km 0.200 = 200m at Madhupur (Mukimpur-Manikhar), Union-Urfi in Upazilla-Gopalganj Sadar, Dist: Gopalganj under Gopalganj O&M Division, BWDB Gopalganj in C/W 'West Gopalganj Integrated Water Management Project (Phase II)' during the year 2021-22	Actual- 461.87 Deviation-	OTM		10/10/2021	Somoy The Daily Star The Daily Jugher Sathi	10/11/2021	12/01/2022	15/01/2022				
WGIMWP-II_MBR_PW-06	River Bank Protective Work along the Right Bank of MBR Channel from km 0.000 to km 0.300 = 300m at Manikhar, Upazil-Gopalganj Sadar, Dist: Gopalganj under Gopalganj O&M Division, BWDB Gopalganj in C/W 'West Gopalganj Integrated Water Management Project (Phase-II)' during the year 2021-2022	Plan- 708.76 Actual- 708.76 Deviation-	OTM	As per DoFP	10/10/2021	The daily Amader Somoy The Daily Star The Daily Jugher Sathi	10/11/2021	12/01/2022	15/01/2022	708.76	702.38	30-11-2023	14-04-2024
WGIMWP-II_MBR_PW-07	River Bank Protective work along the right bank of MBR channel from km. 0.000 to km. 0.400 = 400m at Dumdia, Union-Urfi in Upazilla-Gopalganj Sadar, District-Gopalganj under Gopalganj O&M Division, BWDB, Gopalganj in C/W 'West Gopalganj Integrated Water Management Project (2nd Phase)' during the year 2021-2022	Plan- 926.57 Actual- 926.57 Deviation-	OTM	As per DoFP	20/12/2021	The Daily Amader Somoy The Daily Star The Daily Jugher Sathi	24/01/2022	25/03/2022	27/03/2022	926.57	926.57	30-11-2023	30-05-2023
WGIMWP-II_MBR_PW-08	River Bank Protective Work	Plan- 1341.10	OTM	As per DoFP	02/02/2022	The daily Amader	03/03/2022	05/05/2022	15/05/2022	1341.10	1341.10	30-11-2023	30-09-2023

As per Project Document	Description of Package		Estimate d Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion As per Contract
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
WGIWMP- II_MBR_PW-09	along the Right Bank of MBR Channel from km 0.000 to km 0.500 = 500m at Haridaspur, Upazila-Gopalganj Sadar, Dist: Gopalganj under Gopalganj O&M Division, BWDB, Gopalganj in C/W "West Gopalganj Integrated Water Management Project (2nd phase)" during the year 2021-2022	Actual- 1341.10 Deviation-	OTM		25/01/2022	The Daily Sun The Daily Jugher Sathi	03/03/2022	05/05/2022	15/05/2022				
	River Bank Protective Work along the Left Bank of MBR Channel from km 0.000 to km 0.250 = 250m at Ulpur, Upazila-Gopalganj Sadar, Dist: Gopalganj under Gopalganj O&M Division, BWDB, Gopalganj in C/W "West Gopalganj Integrated Water Management Project (2nd phase)" during the year 2021-2022	Plan- 675.16 Actual- 675.16 Deviation-	OTM	As per DoFP	25/01/2022	The daily Amader Somoy The Daily Star The Daily Jugher Sathi	03/03/2022	05/05/2022	15/05/2022	675.16	667.49	30-11-2023	20-02-2025
	River Bank Protective Work along the Right bank of MBR Channel from km 1.930 to km 2.130 = 200m at Sompukuria, Upazila-Gopalganj Sadar, Dist: Gopalganj in C/W "West Gopalganj Integrated Water Management Project (Phase-II)" under Gopalganj O&M Division, BWDB, Gopalganj during the year 2021-2022	Plan- 494.33 Actual- 494.33 Deviation-	OTM	As per DoFP	10/10/2021	The daily Amader Somoy The Daily Star The Daily Jugher Sathi	10/11/2021	12/01/2022	15/01/2022	494.33	493.59	30-11-2023	30-03-2024
	Protective Work along the Left Bank of Madhumati Baor from Km. 0.000 to Km. 0.225 = 0.	Plan- 470.00 Actual-	OTM	As per DoFP	26/12/2021	The daily Amader Somoy The Daily	24/01/2022	19/02/2022	19/04/2022	470.00	456.46	30-11-2023	30-06-2024

As per Project Document		Estimate d Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of NOA	Contract Price & Date	Actual Payment	Date of Completion	
Package No	Description of Package											As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
	225m at Paranpur Bazar Union : Ratoil, Upazila: Kashiani, District : Gopalganj in C/W "West Gopalganj Integrated Water Management Project (Phase-II)" during the year 2021-2022	470.00 Deviation-	-			The Daily Jugher Sathi	-	2					

* Please mention Dates for plan and actual

* Deviation in days (difference between plan and actual)

* Plan as per procurement plan described in project document

Information Related to Procurement of Services:

As per Project Document		Estimated Cost. (Taka in Lac)	Procurement Method	Approving Authority	Date of Tender Invitation	Name of Newspaper	Date of Opening	Date of Approval	Date of LOA	Contract Price & Date	Actual Payment	Date of Completion	
Package No	Description of Package											As per Contract	Actual
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
		Plan											
		Actual											
		Deviation											
		Plan											
		Actual											
		Deviation											
		Plan											
		Actual											
		Deviation											

* Please mention Dates for plan and actual

* Deviation in days (difference between plan and actual)

* Plan as per procurement plan described in project document

প্রকল্পের নামঃ “পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)”

মধ্যবর্তী মূল্যায়ন প্রতিবেদন

আগস্ট, ২০২৩

প্রথম অধ্যায়
প্রকল্পের বিবরণ

১.০। প্রকল্পের পটভূমি:

প্রস্তাবিত “পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)” শীর্ষক প্রকল্পটি বাংলাদেশ পানি উন্নয়ন বোর্ডের ডিশন ও মিশনের সাথে সামঞ্জস্যপূর্ণ। প্রকল্পটি বাস্তবায়নের ফলে জনমানুষের বিপুল পরিমাণ সহায় সম্পদ ও জানমালের নিরাপত্তা অর্জনের পাশাপাশি নদী ভাংগন, জলোচ্ছাস, প্লাবন ও জলবায়ুর পরিবর্তনের ফলে উদ্ভূত প্রাকৃতিক বিপর্যয় এর হাত হতে প্রকল্প এলাকাটি সুরক্ষিত হবে ও কৃষি জমি ভাঙনের কবল থেকে রক্ষার মাধ্যমে কৃষি উৎপাদন বৃদ্ধি করাসহ স্থানীয় পর্যায়ে খাদ্য নিরাপত্তা বাড়ানো এবং কর্মসংস্থান বৃদ্ধির মাধ্যমে দারিদ্র বিমোচন করা সম্ভব হবে। ফলে গ্রামীণ আর্থসামাজিক অবস্থা, ব্যবসা ও বাণিজ্য ইত্যাদির প্রভূত উন্নতি সাধিত হবে। প্রাকৃতিক পরিবেশের যথাযথ ব্যবস্থাপনার মাধ্যমে কৃষি, মৎস্য, বন ইত্যাদি ক্ষেত্রে টেকসই উন্নয়ন সাধিত হবে তথা প্রকল্প এলাকার পরিবেশের উত্তর উত্তর উন্নতির মাধ্যমে পরিবেশবান্ধব টেকসই উন্নয়ন সম্ভব হবে।

প্রকল্পটি গোপালগঞ্জ সদর উপজেলা, কাশিয়ানী উপজেলা ও মুকসুদপুর উপজেলায় অবস্থিত। প্রকল্পের গ্রোস এরিয়া ৬২,২০৭ হেক্টর এবং নেট এরিয়া ৪৫৯৯৬ হেক্টর। প্রকল্প এলাকা মধুমতি নদী, মাদারীপুর বিল রুট চ্যানেলে এবং কুমার নদীর অববাহিকায় অবস্থিত। প্রকল্পের দক্ষিণ ও পশ্চিমে মধুমতি নদী, পূর্ব ও উত্তরে মাদারীপুর বিল রুট চ্যানেলে এবং কুমার নদী। উক্ত নদীগুলি অসংখ্য ছোট নদী, খাল দ্বারা সংযুক্ত। গড়াই নদী বড়দিয়া নামক স্থানে দুটি স্রোত ধারায় বিভক্ত হয়, একটি নবগঞ্জা এবং অন্যটি মধুমতি নদী নামে পরিচিত। শুরুর মৌসুমে নদীতে উজানের প্রবাহ না থাকায় ভাটি হতে জোয়ারের সময় লবণাক্ত পানি প্রকল্প এলাকায় প্রবেশ করে। কুমার নদী ফরিদপুরের নিকট পদ্মা নদীর শাখা নদী হিসেবে উৎপত্তি হয়ে ফরিদপুর সদর, নগর কান্দা, ভাংগা ও মুকসুদপুর উপজেলার ভিতর দিয়ে প্রবাহিত হয়ে সিদ্দিয়াঘাট নামক স্থানে মাদারীপুর বিল রুট চ্যানেলে (এমবিআর) এর সাথে মিলিত হয়েছে। উল্লেখ্য, মাদারীপুর বিল রুট চ্যানেলটি নৌচলাচল সুবিধার জন্য ব্রিটিশ শাসন আমলে খনন করা হয়, যা আড়িয়াল খাঁ নদী এবং মধুমতি নদীকে সংযোগ করেছে।

প্রকল্প এলাকাটি নিম্নাঞ্চল হওয়ায় বর্ষা মৌসুমে পানিতে ডুবে থাকে। ফলে কৃষি উৎপাদন ব্যাহত হয়। শুরুর মৌসুমে পানির অভাবে সেচ কাজ ব্যাহত হয়। অন্যদিকে এমবিআর চ্যানেলে দ্বারা লবণাক্ত পানি প্রবেশের ফলে উঠতি ফসল ক্ষতিগ্রস্ত হয়। আবার নিষ্কাশন ব্যবস্থা কার্যকর না থাকার কারণে প্রকল্প এলাকায় সময়মত ইরি-বোরো ধান রোপন বিলম্বিত হয়। Canadian International Development Agency (CIDA) Canadian International Development Agency (CIDA) অর্থায়নে ৯০ দশকের গোড়ার দিকে প্রকল্প এলাকায় বন্যা নিয়ন্ত্রণ, নিষ্কাশন ও সেচ সুবিধা প্রদানের জন্য সমীক্ষা করা হয়। উক্ত সমীক্ষা প্রকল্প এলাকাকে ৬টি পোল্ডারে বিভক্ত করে বন্যা নিয়ন্ত্রণ, নিষ্কাশন ও সেচ প্রকল্প বাস্তবায়নের প্রস্তাব করা হয়।

প্রকল্প এলাকার জনগণের জীবনমানের উন্নয়ন ও খাদ্য শস্য উৎপাদন বৃদ্ধির লক্ষ্যে বাংলাদেশে পানি উন্নয়ন বোর্ড কর্তৃক ২০১২ সালে পরামর্শ প্রতিষ্ঠানের মাধ্যমে “পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প” শিরোনামে সম্ভাব্যতা সমীক্ষা করা হয়। উক্ত সমীক্ষা প্রতিবেদনের সুপারিশ অনুযায়ী “পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (১ম পর্যায়)” শীর্ষক প্রকল্পটি মোট ১৩৪.১০৮২ কোটি টাকা প্রাক্কলিত ব্যয়ে জুলাই, ২০১৪ হতে জুন, ২০১৭ মেয়াদে বাস্তবায়িত হয়। বাস্তবায়িত প্রকল্পের ভবিষ্যত পরিকল্পনা সমীক্ষা অর্ন্তভুক্ত থাকায় ২০১৭ সালে IWM কর্তৃক সমীক্ষা সম্পন্ন করা হয়। IWM এর ভবিষ্যত পরিকল্পনা সমীক্ষা প্রতিবেদন অনুযায়ী প্রকল্পের পরিপূর্ণ সুফল পেতে প্রকল্প এলাকায় আরও কিছু কাজ এবং সমাপ্ত প্রকল্পের কিছু অসম্পূর্ণ কাজ অর্ন্তভুক্ত করে আলোচ্য প্রকল্পটি প্রস্তাব করা হয়েছে।

“পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)”

১.১। প্রকল্প সংক্রান্ত সাধারণ তথ্যাবলি:

(ক)	প্রকল্পের নাম	: “পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)”
(খ)	উদ্যোগী মন্ত্রণালয়	: পানি সম্পদ মন্ত্রণালয়।
(গ)	বাস্তবায়নকারী সংস্থা	: বাংলাদেশ পানি উন্নয়ন বোর্ড।
(ঘ)	প্রকল্প এলাকা	: গোপালগঞ্জ সদর (আশিংক), কাশিয়ানী ও মুকসুদপুর উপজেলা।
(ঙ)	বাস্তবায়নকাল	: ফেব্রুয়ারি ২০২১ থেকে ডিসেম্বর ২০২৩ পর্যন্ত।
(চ)	অনুমোদনের অবস্থা	: অনুমোদিত
	একনেক কর্তৃক অনুমোদন	: প্রকল্পটি গত ১৬-০২-২০২১ খ্রিঃ তারিখে একনেক কর্তৃক অনুমোদিত হয়।
(ছ)	প্রকল্পের অর্থায়ন	: সম্পূর্ণ জিওবি অনুদান।
(জ)	প্রকল্পের প্রাক্কলিত ব্যয়	: ১৩৫৫১.৪৪ লক্ষ টাকা।
(ঝ)	জুলাই/২০২৩ পর্যন্ত ক্রমপুঞ্জিভূত ব্যয়	: বাস্তব ৭১.৪০%, আর্থিক ৮২৯১.৫৯ লক্ষ টাকা (৬১.১৮%)।
(ঞ)	অগ্রগতি	: বাস্তব ৭১.৪০%, ও আর্থিক ৬১.১৮%।

১.২। প্রকল্পের উদ্দেশ্য:


- প্রকল্প এলাকায় আগাম বন্যা প্রতিরোধ;
- লবণাক্ত পানি প্রবেশ রোধ;
- নিষ্কাশন ও সেচ সুবিধা প্রদানের মাধ্যমে ফসল উৎপাদন বৃদ্ধি করা;
- বন্যা মৌসুমে পানির গভীরতা হ্রাসের মাধ্যমে আমন উৎপাদন নিশ্চিত করা;
- এমবিআর চ্যানেল ও মধুমতি নদীর ভাংগন প্রবণ এলাকায় নদী তীর সুরক্ষণ মূলক কাজ বাস্তবায়নের মাধ্যমে জনগণের বসতবাড়ী, কৃষি জমিসহ সরকারী বেসরকারী সম্পদ রক্ষা করা;
- মৎস্য সম্পদ রক্ষা ও উন্নয়ন করা;
- মুকসুদপুর বাওড় পুনঃ খনন করে জনগণের গৃহস্থালী কাজ পাট জাগ দেয়া, সেচ, মৎস্য সম্পদের সংরক্ষণ ও উন্নয়ন, পরিবেশের ভাসসাম্য রক্ষা, ইকোসিস্টেম সংরক্ষণ ইত্যাদির মাধ্যমে আর্থ সামাজিক উন্নয়নে গুরুত্বপূর্ণ ভূমিকা রাখবে;
- কাশিয়ানি অফিস কাম পরিদর্শন বাংলো নির্মাণের মাধ্যমে প্রকল্প তথা দাপ্তরিক কাজ সঠিকভাবে সম্পন্ন করা।

১.৩। প্রকল্পের স্থির চিত্র গুললার্থ হতে:

গুলল ম্যাপে প্রকল্পের অবস্থান



পানি সম্পদ মন্ত্রণালয় বাংলাদেশ পানি উন্নয়ন বোর্ড



“পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)”

১.৪। প্রকল্পের প্রধান প্রধান কার্যক্রম:

ক্রমিক নং	অংশের নাম	পরিমাণ
(ক)	নদীর তীর সংরক্ষণ	৩.১৭৫ কিঃমিঃ
(খ)	কুমার নদ পুনঃখনন -	৮.২৩৫ কিঃমিঃ (৩.৫৫ লক্ষ ঘঃমিঃ)
(গ)	খাল পুনঃ খনন কাজ	৯৪.১২৫ কিঃমিঃ (২২.৭৭ লক্ষ ঘঃমিঃ)
(ঘ)	ডুবন্ত বীধ মেরামত-	১৩ কিঃমিঃ (০.৪৭৪ লক্ষ ঘঃমিঃ)
(ঙ)	মুকসুদপুর বাওড় খনন	২.১৩ কিঃমিঃ (৩.৪৫ লক্ষ ঘঃমিঃ)

১.৫। প্রকল্পের মূল কাজের অগ্রগতির বিবরণ:

প্রকল্পের ৪১টি প্যাকেজের মধ্যে এ পর্যন্ত ৪১ টি প্যাকেজের কার্যাদেশ প্রদান করা হয়েছে, যার মধ্যে ১১ টি প্যাকেজ নদীতীর প্রতিরক্ষা কাজ (৮টি সমাপ্ত এবং ৩টি কাজ চলমান), ২৫টি প্যাকেজ খাল পুনঃখনন কাজ (১৯টি সমাপ্ত এবং ০৬টি কাজ চলমান), নদ পুনঃখনন কাজ ০২টি প্যাকেজ (০২টি চলমান), ০১টি বাওড় খনন কাজ চলমান, ০১টি ডুবন্ত বীধের কাজ চলমান এবং অফিস-কাম-পরিদর্শন বাংলো ০১টি প্যাকেজের কাজ সম্পন্ন হয়েছে।

১.৬। অনুমোদিত ডিপিপি অনুসারে বছর ভিত্তিক বরাদ্দ ও প্রকৃত ব্যয়:

(*লক্ষটাকায়)

অর্থবছর	ডিপিপি অনুযায়ী সংস্থার	বাংলাদেশ পানি উন্নয়ন বোর্ডের চাহিদা	প্রাপ্ত বরাদ্দ	প্রকৃত ব্যয়	মন্তব্য
২০২১-২২	৬৬০৪.৩০	৩.০০	২.৯৭	২.৯৬	
২০২২-২৩	৫৯২১.৯৮	৮০০০.০০	৭৯৯৮.৯৫	৭৯৯৪.৬৯	জুলাই ২০২৩ পর্যন্ত
২০২৩-২৪	১০২৫.১৬	৫৫৪৯.৫২	৩২০০.০০	-	আগস্ট ২০২৩ পর্যন্ত

১.৭। প্রকল্প পরিচালক সংক্রান্ত তথ্যাদি:

ক্র.নং	প্রকল্প পরিচালকের নাম	পদবী	মেয়াদকাল	দায়িত্বের প্রকৃতি
১।	মোঃ ফাইজুর রহমান	নির্বাহী প্রকৌশলী গোপালগঞ্জ পওর বিভাগ বাপাউবো, গোপালগঞ্জ।	০২-০৬-২০২১ হতে ০৭-০২-২০২৩	অতিরিক্ত
২।	এস. এম. রেফাত জামিল	নির্বাহী প্রকৌশলী গোপালগঞ্জ পওর বিভাগ বাপাউবো, গোপালগঞ্জ।	১৪-০৩-২০২৩ খ্রিঃ হতে	অতিরিক্ত

১.৮। প্রকল্পের অঙ্গসমূহের ক্রমপুঞ্জিত বাস্তব ও আর্থিক অগ্রগতি (জুলাই ২০২৩ পর্যন্ত):

(*লক্ষটাকায়)

ক্রঃ নং	অংশের নাম	অনুমোদিত ডিপিপি অনুযায়ী		ক্রমপুঞ্জিত অগ্রগতি		
		পরিমাণ	মোট খরচ/ বরাদ্দ	চলতি অর্থ বছরে ব্যয়	বাস্তব %	আর্থিক
১	২	৩	৪	৫	৬	৭
(ক)	রাজস্ব ব্যয়ঃ					
১	পেট্রোল, ওয়েল ও লুব্রিক্যান্ট	থোক	১৫.০০	৩.৩৩	৪৫.০০%	৫.৩৩
২	মুদ্রণ ও বীধাই	থোক	২.০০	১.০০	৮০.০০%	১.৫০
৩	সিল ও স্ট্যাম্প	থোক	২.০০	০.৭৫	৫০.০০%	০.৭৫
৪	শ্রমিক মজুরি (সরকারি কর্মচারী ব্যতিত)	থোক	৪.০০	১.৯৮	৮০.০০%	২.৯৮
৫	সম্মানি ভাতা (বিভিন্ন কর্মিটির জন্য)	থোক	৫.০০	০.৬৯	৬০.০০%	২.৬৯
৬	সম্মানি ভাতা (মধ্যবর্তী মূল্যায়ন)	থোক	৮.০০			
৭	জরিপ ও অনুসন্ধান	থোক	৫.০০	০.৯৯	১০০.০%	৪.৯৯
৮	মোটরযান বাহন (জীপ-৩টি, মোটর সাইকেল-১২টি)	থোক	৫.০০	৪.০০	৯০.০%	৪.৫০

“পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)”

ক্রঃ নং	অংশেরনাম	অনুমোদিত ডিপিপি অনুযায়ী		ক্রমপুঞ্জিত অগ্রগতি		
		পরিমাণ	মোট খরচ/ বরাদ্দ	চলতি অর্থ বছরে ব্যয়	বাস্তব %	আর্থিক
১	২	৩	৪	৫	৬	৭
	(ক) উপ-মোট রাজস্ব ব্যয়=		৪৬.০০	১২.৭৫	৪৫.৮৪%	২২.৭৪
(খ)	মূলধন ব্যয়ঃ					
১	মোটরযান (মোটর সাইকেল-২টি)	থোক	৩.০০	০.০০	১০০.০%	২.৯৬
২	প্রকৌশল ও অন্যান্য সরঞ্জামাদি (লেভেল ম্যাশিন-১টি)	১টি	১.৫০	০.০০	১০০.০%	১.৫০
৩	বৃক্ষ, শস্য ও উদ্ভিজ্জ সম্পদ উৎপাদকারী আবর্তক পন্য (বনায়ন ৩০ কি:মি:)	৩০ কি:মি:	১০.০০	৫.৯৮	৮০.০০%	৭.৯৮
৪	কাশিয়ানি উপবিভাগীয় প্রকৌশলীর দপ্তর কাম পরিদর্শন বাংলো নির্মাণ	১টি	২০২.৫৫	১১৬.৩৮	১০০.০০%	১৬৬.৩৮
৫	কুমার নদ পুনঃখনন (৩.৫৫ লক্ষ ঘ:মি:)	৮.২৪ কি:মি:	৭৫২.৯৬	১৫০.০০	২০.০০%	১৫০.০০
৬	৪৫টি খাল পুনঃখনন (২২.৭৭ লক্ষ ঘ:মি:)	৯৪.১৩ কি:মি:	৪৫৩২.১৬	৮০০.০০	৮০.০০%	৮৭৫.০
৭	ডুবন্ত বীধ মেরামত (০.৪৭ লক্ষ ঘ:মি:)	১৩.০০ কি:মি:	১৩৪.৩০	১০০.০০	২০.০০%	১০০.০০
৮	মুকসুদপুর বাওড় পুনঃখনন (৩.৪৫ লক্ষ ঘ:মি:)	২.১৫ কি:মি:	৫৯০.৬৮	০.০০	৫.০০%	
৯	নদীতীর সংরক্ষণ (৩.১৭৫ কি:মি:)	৩.১৭৫ কি:মি:	৭২১৮.২৯	৬৮০৯.৫৬	৯০.০০%	৬৯৬৫.০৫
	(খ) উপমোট মূলধন ব্যয় =		১৩৪৪৫.৪৪	৭৯৮১.৯২	৭১.৪০%	৮২৬৮.৮৫
	মোট ব্যয় (ক+খ) =		১৩৪৯১.৪৪	৭৯৯৪.৭২	০.০০%	৮২৯১.৫৯
	ফিজিক্যাল ও প্রাইজ কন্ট্রিনজেন্সি =		৬০.০০	০.০০		
	সর্বমোট (ক+খ) =		১৩৫৫১.৪৪	৭৯৯৪.৭২	৭১.৪০%	৮২৯১.৫৯

“পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)”

দ্বিতীয় অধ্যায়
মধ্যবর্তী মূল্যায়ন

২.১। মধ্যবর্তী মূল্যায়নের পটভূমি:

পানি সম্পদ মন্ত্রণালয়ের আওতায় বাংলাদেশ পানি উন্নয়ন বোর্ড কর্তৃক বাস্তবায়নাধীন “পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)” শীর্ষক প্রকল্পটি ১৩৫৫১.৪৪ লক্ষ টাকা ব্যয়ে (সম্পূর্ণ ব্যয়ে) ফেব্রুয়ারি ২০২১ হতে ডিসেম্বর ২০২৩ মেয়াদে বাস্তবায়নের জন্য গত ১৬-০২-২০২১ তারিখে অনুষ্ঠিত একনেক সভায় অনুমোদিত হয়। প্রকল্পের অনুমোদিত ডিপিপিতে পানি সম্পদ মন্ত্রণালয়, পরিকল্পনা কমিশন, আইএমইডি ও বাপাউবো’র প্রতিনিধিদের সমন্বয়ে মধ্যবর্তী মূল্যায়নের সংস্থান রয়েছে। প্রকল্প বাস্তবায়নকালের মাঝামাঝি সময়ে প্রকল্পের লক্ষ্য ও উদ্দেশ্যসমূহ অর্জনে গৃহীতব্য পদক্ষেপ নির্ধারণ করা এবং প্রকল্পের আউটপুট আরো কার্যকরভাবে স্থানীয় সুবিধাভোগীগণের নিকট পৌঁছাতে কি ধরনের ব্যবস্থা গ্রহণ করা যায়, তার সুপারিশ প্রণয়নের লক্ষ্যে মধ্যবর্তী মূল্যায়ন শীর্ষক একটি কমিটি কার্য-পরিধিসহ প্রকল্পের ডিপিপিতে অন্তর্ভুক্ত করা হয়। মাঠ পর্যায়ে প্রকল্পের বাস্তবায়ন অগ্রগতি পর্যবেক্ষণের নিমিত্ত মূল্যায়ন কমিটির সদস্যগণ কর্তৃক গত ১৮ আগস্ট ২০২৩ তারিখে সরেজমিনে প্রকল্প এলাকা পরিদর্শন করেন।

২.২। মধ্যবর্তী মূল্যায়নের উদ্দেশ্য:

প্রকল্পের মধ্যবর্তী মূল্যায়নের মূল উদ্দেশ্য হলো প্রকল্পের অনুমোদিত প্রস্তাবনা অনুযায়ী সকল কাজ সম্পন্ন করা হয়েছে কি না তা যাচাই করা এবং কাজের প্রয়োজনে সৃষ্ট যে কোন ধরনের পরিবর্তন উপস্থাপন করা। অন্য উদ্দেশ্যগুলো হলো প্রকল্প বাস্তবায়নের মাধ্যমে উপকৃত সুফলভোগীদের সাথে আলোচনা করা এবং মাঠ পর্যায়ে প্রকল্প বাস্তবায়নের বিভিন্ন সমস্যা চিহ্নিত করা এবং সমস্যা সমাধানের জন্য প্রয়োজনীয় সুপারিশ প্রদান করা।


২.৩। কমিটি গঠন ও কার্যপরিধি:

প্রকল্পের মধ্যবর্তী মূল্যায়ন কমিটি পরিকল্পনা কমিশন, আইএমইডি, পানি সম্পদ মন্ত্রণালয় এবং বাংলাদেশ পানি উন্নয়ন বোর্ডের প্রতিনিধি দ্বারা গঠিত। মধ্যবর্তী মূল্যায়নের লক্ষ্যে ডিপিপি’র সংস্থান অনুযায়ী বাংলাদেশ সচিবালয় ঢাকা এর স্মারক নং ৪২.০০ ০০০০.০৪২.০১৪.১৪৬.১৮-১২০, তারিখঃ ১৪-০৮-২০২৩ খ্রিঃ মোতাবেক নিম্নোক্তভাবে একটি মধ্যবর্তী মূল্যায়ন কমিটি গঠন করা হয়:

ক্রমিক	কমিটির সদস্য/প্রতিনিধি	কমিটিতে অবস্থান
০১।	যুগ্ম প্রধান, পরিকল্পনা কমিশনের সেচ উইং	আইবায়ক
০২।	যুগ্মসচিব (পরিকল্পনা অনুবিভাগ)/যুগ্মপ্রধান, পানি সম্পদ মন্ত্রণালয়	সহ আইবায়ক
০৩।	যুগ্মসচিব (উন্নয়ন-১ অধিশাখা), পানি সম্পদ মন্ত্রণালয়	সদস্য
০৪।	প্রতিনিধি, আইএমইডি এর সংশ্লিষ্ট সেক্টর	সদস্য
০৫।	উপ-প্রধান (পরিকল্পনা-০২ অধিশাখা), পানি সম্পদ মন্ত্রণালয়	সদস্য
০৬।	উপ-সচিব (উন্নয়ন-০২ শাখা), পানি সম্পদ মন্ত্রণালয়	সদস্য
০৭।	উপ-সচিব (পরিকল্পনা-০৪ শাখা), পানি সম্পদ মন্ত্রণালয়	সদস্য
০৮।	উপ-প্রধান (সংশ্লিষ্ট), পরিকল্পনা কমিশনের সেচ উইং	সদস্য
০৯।	প্রতিনিধি, প্রধান পরিকল্পনা/প্রধান মনিটরিং, বাপাউবো, ঢাকা	সদস্য
১০।	প্রকল্প পরিচালক/নির্বাহী প্রকৌশলী, “পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা (২য় পর্যায়)” শীর্ষক প্রকল্প, বাপাউবো, গোপালগঞ্জ।	সদস্য
১১।	প্রতিনিধি ডিজাইন সার্কেল-৫, বাপাউবো, ঢাকা।	সদস্য
১২।	প্রতিনিধি প্রকল্প মূল্যায়ন পরিদপ্তর, বাপাউবো, ঢাকা।	সদস্য
১৩।	সংশ্লিষ্ট ডেস্ক অফিসার, পরিকল্পনা কমিশনের সেচ উইং	সদস্যসচিব

কমিটির কর্মপরিধি:

- ০১। কমিটি যেখানে যেখানে কাজ চলমান অথবা ইতোমধ্যে কাজ সম্পন্ন করা হয়েছে সে সকল স্থান পরিদর্শন করবেন এবং অনুমোদিত ডিপিপি অনুযায়ী গুনগতমান অক্ষম হয়েছে কিনা তা নিশ্চিত করবেন;
- ০২। কমিটি কাজের প্রয়োজনে যেকোন ধরনের পরিবর্তন/পরিমার্জনের প্রস্তাব করতে পারবেন;
- ০৩। কমিটি কাজের স্কেকহোল্ডারের সঙ্গে আলোচনা করে কাজটি সম্পর্কিত সমস্যাগুলোর সম্পর্কে অবহিত হবেন।
- ০৪। কমিটি কাজের স্কেকহোল্ডারের সঙ্গে আলোচনা করে কাজটির ইতিবাচক এবং ক্ষতিকর দিকগুলো চিহ্নিত পূর্বক সংশ্লিষ্ট মাঠ কর্মকর্তাদের সাথে আলোচনার মাধ্যমে দিক নির্দেশনামূলক মতামত প্রদান করবেন;
- ০৫। কমিটি সর্বশেষ আইএমইডি প্রতিবেদন দেওয়া তথ্যের সাথে বাস্তব অগ্রগতির তুলনা/মূল্যায়ন করবেন;
- ০৬। কমিটি বাপাউবো সংশ্লিষ্ট মাঠ কর্মকর্তাদের সাথে কাজের অগ্রগতি নিয়ে আলোচনা পূর্বক সময়মতো প্রকল্প শেষ করা জন্য প্রয়োজনীয় পদক্ষেপ গ্রহণের নিমিত্তে সুপারিশ করবেন; এবং
- ০৭। কমিটি প্রয়োজনে সদস্য কো-অপ্ট করতে পারবেন;



“পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)”

২.৪। মূল্যায়ন পদ্ধতি:

মধ্যবর্তী মূল্যায়নে নিয়োক্ত পদ্ধতি অনুসরণ করা হয়েছেঃ

- মধ্যবর্তী মূল্যায়ন কমিটি কর্তৃক সর্বপ্রথম প্রকল্প দলিল, এডিপি/আরএডিপি এবং প্রকল্পের বিভিন্ন অগ্রগতি প্রতিবেদন নিয়ে আলোচনা ও পর্যালোচনা করা;
- কমিটির সদস্যবৃন্দ কর্তৃক প্রকল্পের কাজের বাস্তব অবস্থা পর্যবেক্ষণের জন্য দৈবচয়নের ভিত্তিতে প্রকল্প এলাকা পরিদর্শন এবং প্রকল্পের আওতায় ইতোমধ্যে বাস্তবায়িত ও বাস্তবায়নাধীন কাজের তথ্য ও উপাত্ত সংগ্রহ করা;
- কমিটির সদস্যবৃন্দ কর্তৃক প্রকল্প এলাকা পরিদর্শনকালে প্রকল্পের উপকারভোগী, স্থানীয় জনপ্রতিনিধি এবং প্রকল্প সংশ্লিষ্ট কর্মকর্তাদের সাথে আলোচনা ও মতামত গ্রহণ;

মধ্যবর্তী মূল্যায়ন কমিটির পরিদর্শনলব্ধ অভিজ্ঞতা, মাঠ পর্যায় থেকে প্রাপ্ত তথ্যাদি, স্থানীয় জনপ্রতিনিধি, উপকারভোগী এবং প্রকল্প সংশ্লিষ্ট কর্মকর্তাদের মতামত এবং বাংলাদেশ পানি উন্নয়ন বোর্ডের প্রকল্প কর্তৃপক্ষের দেয়া তথ্যাদি বিশ্লেষণ।

২.৫। মূল্যায়নের সীমাবদ্ধতা:

পানি সম্পদ মন্ত্রণালয়ের আওতায় বাংলাদেশ পানি উন্নয়ন বোর্ড কর্তৃক বাস্তবায়নাধীন “পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)” শীর্ষক প্রকল্পটি গোপালগঞ্জ জেলা সদর(আংশিক) কাশিয়ানী ও মুকসুদপুর উপজেলায় বাস্তবায়িত হচ্ছে। প্রকল্পটির অনুমোদিত মোট ব্যয় ১৩৫৫১.৪৪ লক্ষ টাকা যার শতভাগ জিওবি অর্থায়ন। প্রকল্পটির ভৌত কাজের ৪১টি প্যাকেজের মধ্যে এ পর্যন্ত ৪১ টি প্যাকেজের কার্যাদেশ প্রদান করা হয়েছে, যার মধ্যে ১১ টি প্যাকেজ নদীতীর প্রতিরক্ষা কাজ (৮টি সমাপ্ত এবং ৩টি কাজ চলমান), ২৫টি প্যাকেজ খাল পুনঃখনন কাজ (১৯টি সমাপ্ত এবং ০৬টি কাজ চলমান), নদ পুনঃখনন কাজ ০২টি প্যাকেজ (০২টি চলমান), ০১টি বাওর খনন কাজ চলমান এবং অফিস-কাম-পরিদর্শন বাংলো ০১টি প্যাকেজের কাজ সম্পন্ন হয়েছে। প্রকল্প এলাকা সরেজমিনে পরিদর্শনকালে প্রকল্পের দলিলাদি পর্যালোচনা, চলমান কাজের বিভিন্ন অগ্রগতি আলোচনা ও পর্যালোচনা, প্রকল্প পরিচালকসহ অন্যান্য সংশ্লিষ্ট কর্মকর্তা, সীমিত পর্যায়ে স্থানীয় জনগণ ও জনপ্রতিনিধিদের সাথে আলোচনাপূর্বক তাদের মতামতের ভিত্তিতে মূল্যায়ন প্রতিবেদন প্রণয়ন করা হয়েছে। মূল্যায়ন কমিটির কার্যপরিধিতে সময়ে সময়ে প্রকল্প এলাকা পরিদর্শনের বিষয় উল্লেখ থাকলেও সময়ের স্বল্পতার কারণে শুধুমাত্র একবার প্রকল্প এলাকা পরিদর্শন করা হয়।

Handwritten signatures and marks at the bottom of the page.

তৃতীয় অধ্যায়
প্রকল্প এলাকা পরিদর্শন

৩.০ ভূমিকা:

মধ্যবর্তী মূল্যায়ন কমিটি গত ১৮/০৮/২০২৩ খ্রিঃ তারিখে প্রকল্প এলাকা পরিদর্শন করেন। প্রকল্প এলাকা পরিদর্শনকালে কমিটির সদস্যবৃন্দ প্রকল্পের উপকারভোগী, স্থানীয় জনপ্রতিনিধি এবং প্রকল্প সংশ্লিষ্ট কর্মকর্তাদের সাথে আলোচনা করেন, তাদের মতামত নেন এবং বিভিন্ন তথ্য উপাত্ত সংগ্রহ করেন।

৩.১। প্রকল্প এলাকা পরিদর্শনের বিবরণ:

মধ্যবর্তী মূল্যায়ন কমিটি দৈবচয়ন ভিত্তিতে প্রকল্প এলাকাভুক্ত মধুমতি নদীর বামতীরে গোপালগঞ্জ জেলার সদর উপজেলার চরখলাইতলা, ডুবশী মোল্লাপাড়া এলাকায় নদী তীর প্রতিরক্ষা কাজ ও কাশিয়ানী উপজেলার ভাদুলিয়া-২ খাল পুনঃখনন কাজ পরিদর্শন করেন। পরিদর্শনকালে জানা যায়, উক্ত এলাকায় ৪১ টি প্যাকেজে ইজিপিতে উন্মুক্ত দরপত্র পদ্ধতিতে দরপত্র আহ্বান করে নির্বাচিত ঠিকাদারদের মাধ্যমে ৩.১৭৫কিঃমিঃ নদী তীর প্রতিরক্ষা কাজ, ৯৪.১২৫কিঃমিঃ খাল পুনঃখনন কাজ, ৮.২৩৫ কিঃমিঃ নদ পুনঃখনন কাজ, ১৩কিঃমিঃ ডুবন্ত বীধ মেরামত ও রক্ষাবেক্ষণ কাজ ও ২.১৩ কিঃমিঃ বাওড় খনন কাজ এবং অফিস-কাম পরিদর্শন বাংলা ০১টি’র নির্মাণ কাজ বাস্তবায়িত হচ্ছে।

- পরিদর্শনকালে কমিটির সদস্যগণ গোপালগঞ্জ সদর উপজেলার চরখলাইতলা (TID-638966, WGIWMP-II_MM_PW-02). প্যাকেজের মধুমতি নদীর বামতীরে কিঃমিঃ ০.০০০ হতে কিঃমিঃ ০.২৫০ পর্যন্ত = ২৫০.০০ মিটার নদী তীর প্রতিরক্ষা কাজের এলাকা পরিদর্শন করেন। প্যাকেজটি শেখ এমদাদুর হক আল মামুন, দক্ষিণ বরগাছা, নাটোর, নামক ঠিকাদারি প্রতিষ্ঠানের মাধ্যমে বাস্তবায়িত হচ্ছে। প্যাকেজটির কাজের বর্তমান অগ্রগতি ১০০% এবং ১৯/০৫/২০২৩ তারিখে কাজটি সমাপ্ত হয়েছে বলে নির্বাহী প্রকৌশলী জানান।
- পরিদর্শনকালে উপস্থিত এলাকাবাসী জানান, তীব্র নদী ভাঙনের কারণে চরখলাইতলা এলাকা বিত্তীর্ণ অংশ নদী গর্ভে বিলীন হয়েছে। কাজটি বাস্তবায়নের ফলে উক্ত এলাকাবাসির ঘরবাড়ি, সহায়-সম্পদ নদীভাঙনের কবল হতে রক্ষা পেয়েছে। নদীতীর প্রতিরক্ষা কাজে ব্লক দিয়ে ঘাটলা তৈরি করা হয়েছে। নদী তীর সংরক্ষণ কাজের নকশা যাচাইয়াত্তে দেখা যায় যে, আলোচ্য প্যাকেজে নদীতে ডাম্পিং ম্যাটেরিয়ালের মোট পরিমাণ ৪৫*৪৫*৪৫ সেমি কিউব ও ৩৫*৩৫*৩৫ সেমি কিউব সিসি ব্লক। স্লোপে ৪০*৪০*২০ সেমি কিউব সিসি ব্লক প্লেসিং এর দৈর্ঘ্য ২৫০ মিটার। ডিজাইন অনুযায়ী উল্লিখিত সাইজের ব্লকসমূহের স্ট্রেস ৯N/mm²; উক্ত সাইজের ব্লকসমূহের Test Report যথাক্রমে 15.00 N/mm², 16.00 N/mm² ও 18.00 N/mm² পাওয়া গিয়েছে। সাইটে সংরক্ষিত টেষ্ট রিপোর্ট, টার্কফোর্স রিপোর্ট, সাইট অর্ডার বুক সবকিছু ঠিকঠাক পেয়ে পর্যবেক্ষনাতে সন্তোষ প্রকাশ করেন।
- পরিদর্শনকালে কমিটির সদস্যগণ গোপালগঞ্জ সদর উপজেলার ডুবশী মোল্লাপাড়া (TID-640283, WGIWMP-II_MBR_PW-03). প্যাকেজের মধুমতি নদীর বামতীরে কিঃমিঃ ০.০০০ হতে কিঃমিঃ ০.২৫০ পর্যন্ত = ২৫০.০০ মিটার নদী তীর প্রতিরক্ষা কাজের এলাকা পরিদর্শন করেন। মেসার্স এমডি জামিল ইকবাল, শেখ এমদাদুর হক আল মামুন, দক্ষিণ বরগাছা, নাটোর, নামক ঠিকাদারি প্রতিষ্ঠানের মাধ্যমে বাস্তবায়িত হয়েছে। প্যাকেজটির কাজের বর্তমান অগ্রগতি ১০০% এবং ১৯/০৫/২০২৩ তারিখে কাজটি সমাপ্ত হয়েছে বলে নির্বাহী প্রকৌশলী জানান।
- পরিদর্শনকালে উপস্থিত এলাকাবাসী জানান, তীব্র নদী ভাঙনের কারণে ডুবশী মোল্লাপাড়া এলাকা বিত্তীর্ণ অংশ নদী গর্ভে বিলীন হয়েছে। কাজটি বাস্তবায়ন হলে উক্ত এলাকাবাসির ঘরবাড়ি, সহায়-সম্পদ নদীভাঙনের কবল হতে রক্ষা পাবে। নদীতীর প্রতিরক্ষা কাজে ব্লক দিয়ে ঘাটলা তৈরি করা হয়েছে। নদী তীর সংরক্ষণ কাজের নকশা যাচাইয়াত্তে দেখা যায় যে, আলোচ্য প্যাকেজে ৪৫*৪৫*৪৫ সেমি কিউব, স্লোপে ৪০*৪০*২০ সেমি কিউব সিসি ব্লক এবং ৩৫*৩৫*৩৫ সেমি কিউব সিসি ব্লক প্লেসিং এর গড় দৈর্ঘ্য ২৫০ মিটার। ডিজাইন অনুযায়ী উল্লিখিত সাইজের ব্লকসমূহের স্ট্রেস ৯N/mm²; উক্ত সাইজের ব্লকসমূহের Test Report যথাক্রমে 15.00 N/mm², 18.00 N/mm² ও 16.00 N/mm² পাওয়া গিয়েছে। পরিদর্শনকালে সাইটে উপস্থাপিত তথ্য উপাত্ত টেষ্ট রিপোর্ট, টার্কফোর্স রিপোর্ট, সাইট অর্ডার বুক যথাযথ পাওয়া যায়। উক্ত প্যাকেজটি বাস্তবায়িত হলে প্রকল্প এলাকায় আপামর জনসাধারণের জীবনমান পাল্টে যাবে বলে উপস্থিত সকলে আশা প্রকাশ করেন।
- অতঃপর কমিটির সদস্যগণ কাশিয়ানী উপজেলার ভাদুলিয়া-২ খাল পুনঃখনন কাজ পরিদর্শন করেন। প্যাকেজ নং (TID-754526, WGIWMP-II_RE_KHAL-13) কিঃমিঃ ০.০০০ হতে কিঃমিঃ ৪.৭৫০ পর্যন্ত = ৪.৭৫০ মিটার খাল পুনঃখনন কাজ এলাকা পরিদর্শন করেন। প্যাকেজটি মেসার্স আব্দুল কালাম আজাদ, আজাদ ভবন মুসলিমপাড়া, পটুয়াখালী সদর, পটুয়াখালী

স্বাক্ষর

“পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)”

নামক ঠিকাদারি প্রতিষ্ঠানের মাধ্যমে বাস্তবায়িত হয়েছে। প্যাকেজটির কাজের বর্তমান বাস্তব অগ্রগতি ৮০% এবং আর্থিক অগ্রগতি ৫৯.১২%। ডিজাইন মোতাবেক বর্ণিত খালটি খনন করা হয়। যার Bed width এর গড় ৫.০০মিঃ, Top width এর গড় ১২.০০মিঃ cutting depth এর গড় ১.২০ মিঃ slope-১ : ১.৫।

প্রকল্প এলাকায় বাপাউবো নিজস্ব অধিগ্রহণকৃত পর্যাপ্ত ভূমি না থাকায় কাজটি পুঞ্জানু পুঞ্জভাবে সমাপ্ত করতে বেগ পেতে হয়েছে। সাইট পরিদর্শনের সময় স্থানীয় পাট চাষীদের সাথে কথা বলে জানতে পারা যায় যে উক্ত খাল খননের ফলে পাট পচনের জন্য জাগ দেওয়ার সুব্যবস্থা হয়েছে। খালে নাব্যতা ফিরে আসায় স্থানীয় পর্যায়ে কৃষিকাজে ব্যাগক উন্নয়ন ঘটবে, স্থানীয় লোকজনের বেশ উপকারে আসবে বলে স্থানীয় প্রতিনিধি জানান।

বাংলাদেশ পানি উন্নয়ন বোর্ডের পশ্চিমাঞ্চল, বাপাউবো, ফরিদপুর জোনাল পরীক্ষাগারে এবং বুয়েটের পরীক্ষাগারে কনক্রিট ব্লকের গুণাগুণ পরীক্ষা করা হয়েছে। Geo Textile Fabric বাংলাদেশ বিজ্ঞান ও শিল্প গবেষণা পরিষদ ও বুয়েটে পরীক্ষা করানো হয়েছে। খাল খননের পরিমাপ কাজ পানি উন্নয়ন বোর্ডের কোয়ালিটি কন্ট্রোল টিম (টাস্কফোর্স) কর্তৃক যাচাই করা হয়েছে।

Handwritten signatures and initials at the bottom of the page, including a large signature on the right and several smaller ones on the left.

চতুর্থ অধ্যায়

৪.০। পরিদর্শনকালীন স্থির চিত্রসমূহ:



কাশিয়ানী অফিস-কাম বাংলো পরিদর্শন।



কাশিয়ানী অফিস-কাম বাংলো পরিদর্শন।




প্রকল্প এলাকা ভদুলিয়া-২ খাল পরিদর্শন



প্রকল্প এলাকা ভদুলিয়া-২ খাল পরিদর্শন



প্রকল্প এলাকা ভদুলিয়া-২ খাল পরিদর্শন



প্রকল্প এলাকা ভদুলিয়া-২ খাল পরিদর্শন

Handwritten signatures and marks at the bottom of the page.


“পশ্চিম গোপালগঞ্জ সমষ্টিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)”



স্থানীয় জনগণের সহিত মতবিনিময়



নদীতীর প্রতিরক্ষা কাজ পরিদর্শন



নদীতীর প্রতিরক্ষা কাজ পরিদর্শন



নদীতীর প্রতিরক্ষা কাজ পরিদর্শন

Handwritten signatures and initials:

- Top left: A stylized signature.
- Below it: "Hr" and "Lip".
- Top right: A signature with a long horizontal line.
- Below it: "D", "O", and "Bor".
- Bottom left: "or" and "P".
- Bottom right: A large, stylized signature.

পঞ্চম অধ্যায়

জনপ্রতিনিধি ও প্রকল্প সংশ্লিষ্ট কর্মকর্তাগণ এবং উপকারভোগীদের সাথে মতামত

৫.০। জনপ্রতিনিধিদের মতামতঃ

মধ্যবর্তী মূল্যায়ন কমিটি প্রকল্প এলাকা পরিদর্শনকালে স্থানীয় জনপ্রতিনিধিদের সাথে আলোচনা করেন এবং তাদের মতামত গ্রহণ করেন। পরিদর্শনকালে স্থানীয় জনসাধারণ এবং জনপ্রতিনিধিগণ মধ্যবর্তী মূল্যায়ন কমিটিকে জানান যে, নদীতীর প্রতিরক্ষা কাজ খাল পুনঃখনন কাজ, ডুবন্ত বীধ মেরামত ও রক্ষণাবেক্ষণ কাজ, বাওড় খনন কাজ, নদ খনন কাজ বাস্তবায়নের ফলে গোপালগঞ্জ জেলার সদর (আংশিক) ও কাশিয়ানী ও মুকসুদপুর উপজেলার বিভিন্ন স্থানে নদী ভাঙ্গন ও বন্যা থেকে বসতবাড়ি, রাস্তা, সরকারি-বেসরকারি অবকাঠামো এবং কৃষি জমি রক্ষা পাবে। তাছাড়া নদী ভাঙ্গন ও বন্যা হতে রক্ষা এবং খাল পুনঃখননের ফলে ব্যাপক চাষাবাদের মাধ্যমে এলাকার সাধারণ মানুষের অর্থনৈতিক অবস্থার উন্নয়ন হবে। তারা জানান, নদী তীর প্রতিরক্ষা কাজ বাস্তবায়ন হলে জনসাধারণের ঘরবাড়ি, কৃষি জমি ও অন্যান্য স্থাপনা নদীভাঙ্গন হতে রক্ষা পাবে। প্রকল্প এলাকায় স্থানীয় জনগণ প্রকল্পের কাজের অগ্রগতিতে সন্তুষ্টি প্রকাশ করেন।

৫.১। প্রকল্প সংশ্লিষ্ট কর্মকর্তাদের মতামতঃ

মধ্যবর্তী মূল্যায়ন কমিটি কর্তৃক পরিদর্শনের সময়ে সংশ্লিষ্ট প্রকল্প পরিচালক ও প্রকল্প সংশ্লিষ্ট অন্যান্য কর্মকর্তাগণ উপস্থিত ছিলেন। প্রকল্প সংশ্লিষ্ট কর্মকর্তাগণ প্রকল্প বাস্তবায়নের ক্ষেত্রে কিছু চ্যালেঞ্জের কথা জানান যা নিম্নরূপঃ

- বর্তমান অর্থবছরে প্রকল্পটি মেম্বার ডিসেম্বর মাসে সমাপ্ত হলেও প্রকল্পের অবশিষ্ট কাজ সমাপ্ত করতে আরও জুন/২০২৪ পর্যন্ত মেম্বার বৃদ্ধি করা প্রয়োজন। পাশাপাশি প্রকল্পের অনুকূলে আরএডিপিতে বরাদ্দ বৃদ্ধি করা প্রয়োজন।

৫.৩ উপকারভোগীদের মতামতঃ

প্রকল্পের প্রধান উপকারভোগী হলো প্রকল্প এলাকায় বসবাসরত জনসাধারণ। প্রকল্পটি বিগত দুই বছর যাবৎ বাস্তবায়নাধীন আছে এবং ২০২৩-২০২৪ অর্থবছরে প্রকল্পের মেম্বার সমাপ্ত হবে। পরিদর্শনকালে উপকারভোগীদের সাথে আলোচনা করা হয়। ইতোমধ্যে স্থানীয় জনসাধারণ প্রকল্পটির সুফল পেতে শুরু করেছে। মধ্যবর্তী মূল্যায়ন কমিটির পরিদর্শনের সময় এলাকায় বসবাসরত সাধারণ জনগণ জানান, প্রকল্পের আওতায় নদীতীর প্রতিরক্ষা কাজ বাস্তবায়ন হওয়ায় তাদের বাড়িঘর, জমিজমা নদীভাঙ্গনের কবল থেকে রক্ষা পেয়েছে। তবে প্রকল্প অনুমোদনের পরবর্তী সময়ে মধুমতি নদীর অববাহিকায় উপর্যুপরি বন্যা এবং অতিবৃষ্টিতে নতুন নতুন এলাকা নদী ভাঙ্গনে কবলিত হয়ে পড়েছে। ফলশ্রুতিতে কোন কোন স্থানে নদী ভাঙ্গনের সৃষ্টি হয়েছে। ফলে স্থানীয় জনগণ উক্ত স্থানগুলোতে নদীতীর প্রতিরক্ষা কাজ বাস্তবায়নের জন্য মূল্যায়ন কমিটিকে অনুরোধ জানান। প্রকল্পটি বাস্তবায়িত হওয়ায় এলাকার সাধারণ মানুষ বর্তমান সরকারের প্রতি কৃতজ্ঞতা জানান। প্রকল্প এলাকায় অর্থনৈতিক অগ্রগতি সাধিত হওয়ায় তারা এই ধরনের প্রকল্প আরও গ্রহণের সুপারিশ করার জন্য মধ্যবর্তী মূল্যায়ন কমিটিকে অনুরোধ জানান।

গোপালগঞ্জ জেলার সদর উপজেলার জালালাবাদ ইউনিয়নের ডুবশী মোল্লাপাড়া স্থান পরিদর্শনকালে স্থানীয় জনগণ ও জনপ্রতিনিধিগণ জানান যে, প্রকল্পের কারণে নদী ভাঙ্গন কবল থেকে রক্ষা হয়েছে। তবে বাস্তবায়িত কাজের উজান ও ভাটিতে ভাঙ্গনের প্রবণতা সৃষ্টি হয়েছে। উক্ত এলাকাসমূহে প্রতিরক্ষা কাজ করতে পারলে উত্তম হবে।

এলাকাবাসী আরো জানান যে, গোপালগঞ্জ জেলার সদর উপজেলার জালালাবাদ ইউনিয়নের চর ধলাইতলা স্থানে প্রতিরক্ষা কাজ বাস্তবায়নের ফলে নদী ভাঙ্গন বন্ধ হয়েছে। এলাকাবাসী ভাঙ্গন বন্ধ হওয়ায় সংযুক্ত এলাকায় চাষাবাদ ও বাড়িঘর নতুন করে করছেন। কাজ বাস্তবায়নের ফলে তারা নতুন করে এলাকার উন্নয়নের কাজ করতে পারছেন।

কাশিয়ানী উপজেলার ভাদুলিয়া-২ খালটি পরিদর্শনের সময় এলাকাবাসী ও জনপ্রতিনিধিগণ সন্তুষ্টি প্রকাশ করেন। খাল খননের ফলে তারা কৃষি ও পাট জাক দেয়ার জন্য পানি পাচ্ছেন। পাটের জাক শেষ হলে মৎস্য উৎপাদনও হবে বলে জানান।

“পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)”

ষষ্ঠ অধ্যায়

পর্যবেক্ষণসমূহ

৬.০। প্যাকেজ ভিত্তিক পর্যবেক্ষণঃ

প্রকল্পটির আওতাধীন গৃহীত বিভিন্ন কার্যক্রমের অগ্রগতি নিম্নরূপঃ

ক্র	মূল অংশের কাজ	পরিমান/একক	টিকাধারের নাম	কার্যসম্পন্নতার তারিখ	কাজ শুরুর তারিখ	কাজ সমাপ্তির তারিখ	ডিপিগিতে ব্যয় (প্রাপ্তি/বাস্তব)	টুপি মূল্য	বাস্তব অগ্রগতি	আর্থিক অগ্রগতি (লক্ষ টাকায়)	মন্তব্য
(১)	(২)	(৩)	(৪)	(৫)	(৬)	(৭)	(৮)	(৯)	(১০)	(১১)	(১২)
১	দক্ষিণ চরভাটপাড়া থেকে গ্রাম জয়বাংলা (TID-৬২৭৬২৬, WGIWMP-II MM PW-০১)	৫০০ মিটার নদীতীর প্রতিরক্ষা কাজ	এসএসএল-কনডম জেডি, লেভেল-০২, প্লট-২৬, শাহজালাল এডিনিউ, সেক্টর-০৪, উত্তরা, ঢাকা-১২৩০।	২০-০১-২০২২	০৮-০২-২২	১৯-০৪-২৩	১১৮৮.৭৩	১১৭৬.২১	১০০%	১১৭৬.৪৪	
২	চরমোলইতলা (TID-৬০৮৯৬৬, WGIWMP-II MM PW-০২)	২৫০ মিটার নদীতীর প্রতিরক্ষা কাজ	শেখ এমদাদুর হক আল মামুন, দক্ষিণ বরগাছা, নাটোর।	২৯-০৩-২২	২৯-০৩-২২	১৯-০৪-২৩	৭৫৮.৬১	৭৪২.৯৯	১০০%	৭৪২.০০	
৩	ডুবুশী সোলাপাড়া (TID-৬০০২৮৬, WGIWMP-II MBR PW-০৩)	২৫০ মিটার নদীতীর প্রতিরক্ষা কাজ	মেসার্স এমডি জামিল ইকবাল, শেখ এমদাদুর হক আল মামুন, দক্ষিণ বরগাছা, নাটোর।	২৯-০৩-২২	২৯-০৩-২২	৩০-০৬-২৩	৭২১.৮১	৭০৬.৯৪	১০০%	৭০৬.৩১	
৪	ইছাখালী মধুমতি বাজার (TID-৬১৬০৬৭, WGIWMP-II MM PW-০৪)	১০০ মিটার নদীতীর প্রতিরক্ষা কাজ	মেসার্স কামরুল একতারপ্রাইজ, ৩৭ দক্ষিণ টুটপাড়া, ক্রস রোড-২, খুলনা-৯১০০।	০৬-০১-২২	০৬-০১-২২	২০-১০-২২	১৮৭.৬০	১৭২.৫৫	১০০%	১৭২.২৭	
৫	মধুপুর (মকিমপুর-মানিকহার) (TID-৬১৭৮০৪, WGIWMP-II MBR PW-০৫)	২০০ মিটার নদীতীর প্রতিরক্ষা কাজ	ন্যাচারাল, ৫/৪ পোলান বক্স লাইন, খানাপাড়া, কুষ্টিয়া-৭০০০।	২৬-০১-২২	২৬-০১-২২	০৯-১০-২৩	৪৮৩.৬৪	৪৬১.৮৭	৯৮%	৪৪০.৯৮	
৬	মানিকহার (TID-৬১৭৮০৬, WGIWMP-II MBR PW-০৬)	৩০০ মিটার নদীতীর প্রতিরক্ষা কাজ	ন্যাচারাল, ৫/৪ পোলান বক্স লাইন, খানাপাড়া, কুষ্টিয়া-৭০০০।	২৬-০১-২২	২৬-০১-২২	০৯-১০-২৩	৭২৬.৯৩	৭০৮.৭৬	৬৪%	৪৮৭.২১	
৭	ডুমুরিয়া, ইউনিয়ন উমি (TID-৬৪০২৮২, WGIWMP-II MM PW-০৭)	৪০০ মিটার নদীতীর প্রতিরক্ষা কাজ	মেসার্স এমডি জামিল ইকবাল, শেখ এমদাদুর হক আল মামুন, দক্ষিণ বরগাছা, নাটোর।	২৯-০৩-২২	২৯-০৩-২২	৩০-০৬-২৩	৯৪৭.৫৫	৯২৮.০৪	১০০%	৯২৬.৫৭	
৮	হরিদাসপুর (TID-৬০০৭০, WGIWMP-II MBR PW-০৮)	৫০০ মিটার নদীতীর প্রতিরক্ষা কাজ	টেক-বে ইন্টারন্যাশনাল, প্লট-১০১৬, ভাটারা, নতুন বাজার ঢাকা-১২১২।	০৬-০৬-২২	০১-০৬-২২	১৩-০৭-২৩	১৩৪৭.৮৮	১৩৪১.১৪	১০০%	১৩৪১.১০	
৯	উলপুর (TID-৬০০৭০৬, WGIWMP-II MBR PW-০৯)	২৫০ মিটার নদীতীর প্রতিরক্ষা কাজ	মেসার্স বেনজির কনস্ট্রাকশন, ৩১৪ ব্যাংকপাড়া, গোপালগঞ্জ	২৬-০৪-২২	২৭-০৪-২২	০২-১২-২৩	৬৯৪.৮৪	৬৭৫.১৬	২৪%	১৪০.০০	
১০	মানপুরিয়া (TID-৬১৭৮০৭, WGIWMP-II MBR PW-১০)	২০০ মিটার নদীতীর প্রতিরক্ষা কাজ	মেসার্স সৌরভ ট্রেডার্স, ১৬৯ সবুজবাগ রোড চাঁদমারী গোপালগঞ্জ	২৬-০১-২২	২৬-০১-২২	৩১-১০-২৩	৪৯৪.৭৭	৪৯৪.৭৭	১০০%	৪৭১.৫১	
১১	পরানপুর বাজার (TID-৬০৮৯৬৭, WGIWMP-II MBR PW-১১)	২২৫ মিটার নদীতীর প্রতিরক্ষা কাজ	মেসার্স বেনজির কনস্ট্রাকশন, ৩১৪ ব্যাংকপাড়া, গোপালগঞ্জ	০৩-০৪-২২	০৩-০৪-২২	৩০-১২-২৩	৪৮৩.৪২	৪৭০.০০	১০০%	৩৬৩.০৩	
১২	আচারপাড়া খাল, মুলী কলিগ্রাম খাল (TID-৬৬৩৮২৫, WGIWMP-II RE KHAL-০১)	৩.০৮০ কিঃমিঃ খাল পুনঃখনন কাজ	মোঃ নাসির উদ্দিন মোল্লা, ৭৭/১৯ এম.এ. রহিম রোড, চৌহাটী, কুষ্টিয়া।	২১-০৬-২২	২১-০৬-২২	১২-০৭-২৩	১৬৯.৭১	১৫২.৭৪	১০০%	৮১.৪১৮	
১৩	ভাটারা বনগ্রাম (TID-৬৬৩৮২৫, WGIWMP-II RE KHAL-০২)	৩.৭০০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স সৌরভ ট্রেডার্স, ১৬৯ সবুজবাগ রোড চাঁদমারী গোপালগঞ্জ	২১-০৬-২২	২১-০৬-২২	৩১-০৮-২৩	১৪৬.৪৩	১৩১.৭৮	১০০%	৬৪.৭৭	
১৪	গোয়াগ্রাম খাল ও কলিগ্রাম খাল (TID-৬৬৩৮২২, WGIWMP-II RE KHAL-০৩)	৪.৮৮০ কিঃমিঃ খাল পুনঃখনন কাজ	মোঃ নাসির উদ্দিন মোল্লা, ৭৭/১৯ এম.এ. রহিম রোড, চৌহাটী, কুষ্টিয়া।	২১-০৬-২২	২১-০৬-২২	১৫-১০-২৩	১৯৯.৫৯	১৭৯.৬৩	১০০%	৫৯.১১	
১৫	বাকার খাল, বেদগ্রাম খাল ও নমাকালি	৪.০০ কিঃমিঃ খাল পুনঃখনন	মোঃ নাসির উদ্দিন মোল্লা, ৭৭/১৯ এম.এ. রহিম রোড, চৌহাটী, কুষ্টিয়া।	১৪-০৯-২২	১৪-০৯-২২	১০-০৮-২৩	৯৫.১৭	৮৫.৬৫	১০০%	৪১.০১	

১৩

(Handwritten signatures and marks)

“পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)”

ক্র	মূল অংশের কাজ	পরিমান/একক	ঐক্যদানের নাম	কার্যসম্পন্নতার তারিখ	কাজ শুরুর তারিখ	কাজ সমাপ্তির তারিখ	ডিপিপিভে ব্যয় (প্রাক্কলিত ব্যয়)	মুক্তি মূল্য	বাস্তব অগ্রগতি	আর্থিক অগ্রগতি (শতাংশ)	মন্তব্য
(১)	(২)	(৩)	(৪)	(৫)	(৬)	(৭)	(৮)	(৯)	(১০)	(১১)	(১২)
	খাল (TID: ১১২২০৫, WGIWMP. II_RE_KHAL-০৪)	কাজ									
১৬	বাসুনিয়া-কাজখালী খাল নওহাট খাল ও টকীবাড়ী খাল (TID-১১২১৪১, WGIWMP.II.RE KHAL-০৫)	৩.২৫০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স সৌরভ ট্রেডার্স, ১৬৯ সবুজবাগ রোড চাঁদমাঠী গোপালগঞ্জ।	১৩-০১-২২	১৩-০১-২২	৩১-০৮-২৩	৮১.১৪	৭৩.০২	১০০%	২০.৬৯	
১৭	কানপুয়া খাল, লক্ষ্মীপুর খাল (TID: ১১২২০৬, WGIWMP. II_RE_KHAL-০৬)	৪.২০০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স আমিন এন্ড কোং, ১৮ গণনাবাবু রোড (২য় লেন) খুলনা।	১৪-০৯-২২	১৪-০৯-২২	০২-০৮-২৩	১২৯.৪৮	১১৬.৫৩	১০০%	৭২.৪৩	
১৮	বামনগাতি খাল ও হাজরাগাতি খাল (TID-১১২১১০, WGIWMP.II.RE KHAL-০৭)	১.৯৭০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স সৌরভ ট্রেডার্স, ১৬৯ সবুজবাগ রোড চাঁদমাঠী গোপালগঞ্জ।	১৩-০১-২২	১৩-০১-২২	৩০-০৮-২২	৫৯.৭৫	৫৩.৭৮	১০০%	৪২.৬৫	
১৯	কাসালিয়া ননীক্ষীর খাল ও সীমাখালী খাল (TID-১১২১০৪, WGIWMP.II.RE KHAL-০৮)	৪.২২০ কিঃমিঃ খাল পুনঃখনন কাজ	ন্যাচারাল, ৫/৪ গ্রান বক্স লেন, খানাপাড়া, কুষ্টিয়া-৭০০০০।	২৯-১২-২২	২৯-১২-২২	১৭-১১-২৩	৮৪.৫৪	৭৬.০৮	১০০%	২৫.৫৩	
২০	সানপুকুরিয়া-১ (নিভাই এর খাল) ও সানপুকুরিয়া-৪ খাল (TID-১১২১০৩, WGIWMP.II.RE KHAL-০৯)	১.৯৭০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স ওমর এন্টারপ্রাইজ, ইসলাম মিশন রোড, নূরনগর, খুলনা।	১৯-১২-২২	১৯-১২-২২	১৭-১১-২৩	৬২.০১	৫৫.৮১	১০০%	২৫.১১	
২১	রানাপাশা খাল (TID: ১১২২০৭, WGIWMP. II_RE_KHAL-১০)	৩.০০০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স আবুল কালাম আজাদ, আজাদ ডবন, মুসলিমপাড়া, পটুয়াখালী।	১৮-০৯-২২	১৮-০৯-২২	৩১-১২-২৩	৭৯.৫৫	৭১.৫৯	৭৯%	২৩.০০	
২২	শিমুলপুর বিঘাটিয়া ও চাকোনা খাল (TID: ১১২১০৮, WGIWMP. II_RE_KHAL-১১)	৪.৩৮০ কিঃমিঃ খাল পুনঃখনন কাজ	অসিম সিং ২৭ ওয়ার্ডেড কমপ্লেক্স, ছোট বাজার, নেত্রকোনা।	২১-১২-২২	২১-১২-২২	১৪-১১-২৩	৮৮.৫৮	৭৯.৭২	৮৪%	১৫.০০	
২৩	বানিয়ার খাল ও চাপারবিল খাল (TID-১১২১০৬, WGIWMP.II.RE_KH AL-১২)	১.১২০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স সৌরভ ট্রেডার্স, ১৬৯ সবুজবাগ রোড চাঁদমাঠী গোপালগঞ্জ।	২৯-১২-২২	২৯-১২-২২	১৫-১২-২৩	৩১.৮৬	২৮.৬৭	১০০%	১৪.৯৪	
২৪	ভাদুলিয়া-২ খাল (TID-১১২১০৯, WGIWMP. II_RE_KHAL-১৩)	৪.৭৫০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স আবুল কালাম আজাদ, আজাদ ডবন, মুসলিমপাড়া, পটুয়াখালী।	২২-০১-২৩	২২-০১-২৩	১৫-১২-২৩	৯৮.৪৯	৮৮.৬৪	১০০%	১৯.০৩	
২৫	বর্নি জালিপুর খাল ও বিখরুরী বালুখোলা খাল (TID-১১২১১২, WGIWMP. II_RE_KHAL-১৪)	৪.৭৫০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স আবুল কালাম আজাদ, আজাদ ডবন, মুসলিমপাড়া, পটুয়াখালী।	১২-০৫-২২	১২-০৫-২২	৩০-১২-২৩	১২৬.০৮	১১৩.৪৭	১০০%	৪৫.১৪	
২৬	কানুরিয়া বাগাট খাল ও কাশ বাগাদিয়া খাল (TID-১১২১০৫, WGIWMP.II.RE_KH AL-১৫)	২.২০০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স সৌরভ ট্রেডার্স, ১৬৯ সবুজবাগ রোড চাঁদমাঠী গোপালগঞ্জ।	১৩-০১-২২	১৩-০১-২২	৩০-০৮-২২	৮২.৬৩	৭৪.৩৭	১০০%	৪৮.০১	
২৭	কাহালী খাল ও লোহাইর খাল (TID-১১২১১০, WGIWMP. II_RE_KHAL-১৬)	২.৬২৫ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স সৌরভ ট্রেডার্স, ১৬৯ সবুজবাগ রোড চাঁদমাঠী গোপালগঞ্জ।	২১-০৬-২২	২১-০৬-২২	৩১-০৮-২৩	১৬১.২২	১৪৫.০৯	১০০%	৭৯.৭৩	
২৮	বাটিকামারী খাল (TID-১১২১১১, WGIWMP. II_RE_KHAL-১৭)	৭.৫০০ কিঃমিঃ খাল পুনঃখনন কাজ	মোঃ নাসির উদ্দিন মোল্লা, ৭/৭/১৯ এম.এ. রহিম রোড, চৌডহীস, কুষ্টিয়া।	০৬-১২-২২	০৬-১২-২২	২২-১০-২৩	২১২.৮৯	১৯১.৬১	১০০%	৮১.৭৮	
২৯	পাখালিয়া খাল (TID: ১১২২০৮, WGIWMP. II_RE_KHAL-১৮)	৪.০০০ কিঃমিঃ খাল পুনঃখনন কাজ	মোঃ নাসির উদ্দিন মোল্লা, ৭/৭/১৯ এম.এ. রহিম রোড, চৌডহীস, কুষ্টিয়া।	১৪-০৯-২২	১৪-০৯-২২	৩০-১২-২৩	১৮.৮৩	৮৮.৯৪	৩৫%	৫.২৫	
৩০	খাগাইল খাল ও মোহানাবিল খাল (TID: ১১২১০৯, WGIWMP.	৪.৬০০ কিঃমিঃ খাল পুনঃখনন	মেসার্স জয়া ট্রেডার্স, আর কে মিশন রোড, ঢাকা।	২৫-০৬-২৩	২৫-০৬-২৩	২৫-১২-২৩	৯৬.৫৮	৮৬.৯২	০০%	০.০০	

"পশ্চিম গোলালগ্নে সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)"

ক্র	মূল সংশোধন কাজ	পরিমাপন/একক	ঠিকাদারের নাম	কার্যসমাপ্তি তারিখ	কাজ সুরুর তারিখ	কাজ সমাপ্তির তারিখ	ডিপোজিটে ব্যয় (প্রাপ্তিসহ ব্যয়)	হিস্তি মূল্য	ব্যয় অগ্রগতি	আর্থিক সমগ্রতা (লক্ষ টাকায়)	মন্তব্য
(১)	(২)	(৩)	(৪)	(৫)	(৬)	(৭)	(৮)	(৯)	(১০)	(১১)	(১২)
	II RE KHAL-১১)	কাজ									
৩১	মেরী-শোণারপুর খাল (TID-৭৪৫১৯, WGIWMP-II RE KHAL-১১)	৪.৮৫০ কিঃমিঃ খাল পুনঃখনন কাজ	ন্যাচারাল, ৫/৪ গ্রান বক্স লেন, থানাপাড়া, কুষ্টিয়া-৭০০০।	২২-০১-২৩	২২-০১-২৩	০৮-১২-২৩	১৭.৮০	৮৮.০২	১০০%	৩০.০০	
৩২	সদরবাড়ী খাল নিম্নাঙ্গাণী বড় খাল (TID-৭৪৫২৪, WGIWMP-II RE KHAL-১১)	৩.১৫০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স সৌরভ ট্রেডার্স, ১৬৬ সবুজবাগ রোড চাঁদমাঠী পোশালপল্লী।	০৩-০৪-২২	০৩-০৪-২২	২৯-০৫-২৩	৯৮.৯৯	৮৯.০৯	১০০%	৬৯.০০	
৩৩	ফুলসিখালী খাল ও ফলসিখালী খাল (TID-৭৪৫২৯, WGIWMP-II RE KHAL-১১)	৭.০৮৫ কিঃমিঃ খাল পুনঃখনন কাজ	ন্যাচারাল, ৫/৪ গ্রান বক্স লেন, থানাপাড়া, কুষ্টিয়া-৭০০০।	২১-০৬-২২	২১-০৬-২২	১০-০৮-২৩	১৪৫.৬৭	১৩১.১০	১০০%	৫৫.০০	
৩৪	ইসলামপুর খাল (TID-৭৪৫৩৯, WGIWMP-II RE KHAL-১১)	২.৯০০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স সৌরভ ট্রেডার্স, ১৬৬ সবুজবাগ রোড চাঁদমাঠী পোশালপল্লী।	১৪-০৯-২২	১৪-০৯-২২	১০-০৮-২৩	৬৭.২৫	৬০.৫২	১০০%	৪১.০০	
৩৫	উড়ি খাল (TID-৭৪৫৪১, WGIWMP-II RE KHAL-১১)	২.২৫০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স সৌরভ ট্রেডার্স, ১৬৬ সবুজবাগ রোড চাঁদমাঠী পোশালপল্লী।	১৫-০৯-২২	১৫-০৯-২২	০৩-০৬-২৩	৮২.৭৮	৭৪.৫০	১০০%	৫৫.৫২	
৩৬	কাটোয়ালিয়া খাল (TID-৭৪৫৫১, WGIWMP-II RE KHAL-১১)	৪.৩৬০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স জয় ট্রেডার্স, আর কে মিশন রোড, ঢাকা।	২৬-০৬-২৩	২৬-০৬-২৩	২৫-১২-২৩	১৫৩.৩১	১৩৭.৯৮	০০%	০০.০০	
৩৭	কুমার নদ (TID-৭৪৫৬১, WGIWMP-II RE KR-১১)	৪.২৩৫ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স আমিন এন্ড কোং, ১৮ গণনাবাবু রোড (২য় সেন) খুলনা।	২০-০৫-২২	২০-০৫-২২	৩১-০৮-২৩	২৮০.০৬	২৫২.০৫	৫%	০০.০০	
৩৮	কুমার নদ (TID-৭৪৫৬১, WGIWMP-II RE KR-১১)	৪.০০০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স আমিন এন্ড কোং, ১৮ গণনাবাবু রোড (২য় সেন) খুলনা।	২০-০৫-২২	২০-০৫-২২	৩১-০৮-২৩	২৬৮.৩৯	২৪১.৫৫	১৮%	০০.০০	
৩৯	মুন্সিবাবু সাহেব খাল (TID-৭৪৫৭১, WGIWMP-II Dredging MB-১১)	২.১৫০ কিঃমিঃ খাল পুনঃখনন কাজ	মেসার্স আবুল কালাম আজাদ, আজাদ ভবন, মুন্সিমপাড়া, গুটিয়াখালী।	১২-০৫-২২	১২-০৫-২২	৩১-০৮-২৩	৬৩৭.৯৩	৫৭৪.১৩	০০%	০০.০০	
৪০	কামিয়ারী উপ-বিভাগীয় অফিস কার.পরিদর্শন রাস্তা (TID-৭৪৫৮১, WGIWMP-II OR-১১)	০০.০০০	মেসার্স আমিন এন্ড কোং, ১৮ গণনাবাবু রোড (২য় সেন) খুলনা।	১৩-০১-২২	০৮-০২-২২	২৯-০৫-২৩	১৮৭.৩৯	১৬৮.৬৫	১০০%	১৬৮.৩৮	
৪১	চুয়র বঁধ বোরামত ও বক্ষাবোধন (মোড়ার মং.৪)	১০.০০ কিঃমিঃ	ইউএনএস জেটি, সবুজবাগ রোড, পোশালপল্লী	২২-০৬-২৩	২৩-০৬-২৩	৩০-১২-২৩	১০০৫.০৬	৯০৪.৫৬	১৬%	১০০.০০	

4

W



7/20

~~SECRET~~

۵۶

✓ (3)



A handwritten signature in black ink, appearing to be "J. H. [unclear]", written over a horizontal line.



“পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)”

৬.১। ব্লক নির্মাণ, প্লেসিং ও ডাম্পিং সংক্রান্ত তথ্যঃ

ক্রঃ	ব্লক সাইজ	ব্লকের সংখ্যা	এ পর্যন্ত নির্মিত	ডাম্পিংকৃত ব্লকের পরিমাণ
১.	৪০*৪০*২০ ঘণ সেঃমিঃ	১৫৪২২৫	১৪৩৬৯৪	১৪৩৬৯৪
২.	৪০*৪০*৪০ ঘণ সেঃমিঃ	১৮২৮১৪	১৭০০৪২	১৭০০৪২
৩.	৩৫*৩৫*৩৫ ঘণ সেঃমিঃ	১১৫০৬০	১১৫০৬০	১১৫০৬০
৪.	৪৫*৪৫*৪৫ ঘণ সেঃমিঃ	৮৫২৫৭	৮৫২৫৭	৮৫২৫৭
৫.	৫০*৫০*২০ ঘণ সেঃমিঃ	২৯৩৪	২৯৩৪	২৯৩৪
৬.	৩০*৩০*৩০ ঘণ সেঃমিঃ	২৮৮৮৮	২৬০৪৮১	২৬০৪৮১
	মোট	৮২৯১৭৮	৭৭৭৪৬৮	৭৭৭৪৬৮

৬.২। জিও ব্যাগ প্রস্তুত ও ডাম্পিং সংক্রান্ত তথ্যঃ

ক্রঃ নং	জিও ব্যাগের সাইজ	জিও ব্যাগের সংখ্যা	প্রস্তুতকৃত জিও ব্যাগের সংখ্যা	ডাম্পিংকৃত সংখ্যা
১.	১৭৫ কেজি	২০০৬০১	১৯৩৬২৯	১৯৩৬২৯
২.	২০০ কেজি	১০৫৯৩৫	১০৫৯৩৫	১০৫৯৩৫
	মোট	৩০৬৫৩৬	২৯৯৫৬৪	২৯৯৫৬৪

প্রকল্পে স্থাপিত বিভিন্ন সাইজের ব্লক যেমন ৪০*৪০*২০ ঘণ সেঃমিঃ, ৪০*৪০*৪০ ঘণ সেঃমিঃ, ৩৫*৩৫*৩৫ ঘণ সেঃমিঃ, ৪৫*৪৫*৪৫ ঘণ সেঃমিঃ, ৩০*৩০*৩০ ঘণ সেঃমিঃ পচ্চিমাঞ্চল, বাগাউবো, ফরিদপুর জোনাল পরীক্ষাগার এবং বুয়েট এর পরীক্ষাগার থেকে পরীক্ষা করা হয়েছে। বাংলাদেশ প্রকৌশল বিশ্ববিদ্যালয় (বুয়েট) এবং বাংলাদেশ বিজ্ঞান ও শিল্প গবেষণা পরিষদ, ঢাকা হতে জিও টেক্সটাইলের নমুনা পরীক্ষা করা হয়েছে।

৬.৩। খাল ও বাওড়ের তথ্যঃ

ক্রঃ নং	অঞ্চলের নাম	দৈর্ঘ্য	অর্জিত দৈর্ঘ্য
১.	খাল পুনঃখনন কাজ	৯৪.১২৫ কিঃমিঃ	৬৮.৮৮ কিঃমিঃ
২.	মুকসুদপুর বাওড় খনন	২.১৩ কিঃমিঃ	০.২০০ কিঃমিঃ
৩.	কুমার নদ পুনঃখনন কাজ	৮.২৩৫ কিঃমিঃ	১.৮০০ কিঃমিঃ

৬.৪। কমিটির পর্যবেক্ষণঃ

প্রকল্প দলিলাদি পর্যবেক্ষণ, এলাকা সরেজমিনে পরিদর্শন, প্রকল্প সংশ্লিষ্ট কর্মকর্তাদের সাথে আলোচনার প্রেক্ষিতে মধ্যবর্তী মূল্যায়ন কমিটির পর্যবেক্ষণসমূহ নিম্নরূপ:


ক্রঃ	নকশা অনুযায়ী	মাঠ পর্যায়ে প্রাপ্ত
১।	নদী তীর প্রতিরক্ষা কাজের স্লোপের ঢাল নকশা অনুযায়ী ১:৩	মাঠ পর্যায়ে ১:৩ স্লোপ পাওয়া যায়।
২।	নকশা অনুযায়ী প্লেসিং ব্লকের সাইজ ৪০*৪০*৪০ সেমি কিউব।	কার্যসাইটে প্লেসিংকৃত সিসি ব্লকের সাইজ পরিমাপ করে ৪০*৪০*৪০ সেমি কিউব পাওয়া যায়।
৩।	নকশা অনুযায়ী ডাম্পিং ব্লকের সাইজ ৪৫*৪৫*৪৫ সেমি কিউব এবং ৩৫*৩৫*৩৫ সেমি কিউব।	কার্যসাইটে ডাম্পিংকরণের নিমিত্তে নির্মিত ব্লকের সাইজ পরিমাপ করে ৪৫*৪৫*৪৫ সেমি কিউব এবং ৩৫*৩৫*৩৫ সেমি কিউব পাওয়া যায়।
৪।	বাগাউবোর নকশা ও স্পেসিফিকেশন অনুযায়ী ব্লক নির্মাণে ব্যবহৃত বালির এফএম ১.৫ হতে হবে।	সাইটে ব্লক নির্মাণে ব্যবহৃত বালির এফএম টেস্ট এর রিপোর্ট পর্যালোচনায় দেখা যায় যে বালির এফএম ১.৬৯।
৫।	বাগাউবোর নকশা ও স্পেসিফিকেশন অনুযায়ী ব্লক নির্মাণে ব্যবহৃত স্টোন চিপস ৪০ মিলিমিটার ডাউনগ্রেড।	স্টোন চিপস এর গ্রেডেশন টেস্ট এর রিপোর্ট সঠিক থাকলেও বাস্তবে স্পেসিফিকেশন এ উল্লিখিত সাইজের চেয়ে বড় সাইজের পাথর এবং পাথরের মধ্যে singles রয়েছে।
৬।	মাঠ পর্যায়ে বৃক্ষরোপন করতে হবে।	বৃক্ষরোপন করা হয়েছে।
৭।	খালের পাড় হতে মাটি নির্দিষ্ট দূরত্বে রাখতে হবে।	খালের পাড় হতে মাটি নির্দিষ্ট দূরত্বে রাখা হয়েছে।
৮।	খাল খননের সময় পাড়ের রাস্তা/স্থাপনা যাতে ক্ষতি না হয় বিষয়টি খেয়াল রাখতে হবে।	খাল খননের সময় পাড়ের রাস্তা/স্থাপনা যাতে ক্ষতিগ্রস্ত না হয় বিষয়টি লক্ষ্য রাখা হয়েছে।

পরিদর্শনকালে দেখা যায়, প্রকল্পের কাজ প্রায় ৭১.৪০% সমাপ্ত হয়েছে। নদীতীর সংরক্ষণমূলক কাজ সমাপ্তির ফলে কাশিয়ানী, মুকসুদপুর এবং গোপালগঞ্জ সদর উপজেলা সংলগ্ন বসন্তবাড়ি ও অন্যান্য স্থাপনা নদী ভাঙান হতে রক্ষা পেয়েছে এবং খাল ও বাওড় খননের ফলে কৃষিতে ব্যাপক উন্নয়নের সমূহ সম্ভাবনার সৃষ্টি হয়েছে। ডিপিজিতে মোট প্যাকেজ ৪১ টি। ৪১টি প্যাকেজের এর মধ্যে ২৮টি প্যাকেজের কাজ সমাপ্ত হয়েছে। মধ্যবর্তী মূল্যায়ন কমিটি কর্তৃক সাইট পরিদর্শনের সময় দেখা যায়, নদী তীর সংরক্ষণ কাজের ব্লক ঢালাই কার্যক্রম অব্যাহত রয়েছে। কার্যসাইটে বিদ্যমান কনক্রিট ব্লকের ফিনিশিং মানসম্মত মনে হয়েছে। ব্লকের সিমেন্ট, বালি ও পাথর এর রেশিও ১ : ২ : ৪ অনুপাতে আছে কিনা তা সাইটে পরীক্ষা করে দেখা হয় এবং ঠিক পাওয়া যায়। কনক্রিটের ব্লকের গুণাগুণ বাংলাদেশ পানি উন্নয়ন বোর্ডের ল্যাবরেটরীতে ও বুয়েটের পরীক্ষাগারে পরীক্ষা করা হয়েছে। কিন্তু সিমেন্ট ও বালুর গুণগত মান বুয়েট অথবা কুয়েট এর ল্যাবরেটরীতে পরীক্ষা করা প্রয়োজন। জিও টেক্সটাইলের গুণাগুণ বাংলাদেশ বিজ্ঞান ও শিল্প গবেষণা পরিষদের ল্যাবরেটরীতে পরীক্ষা করা হয়েছে যা সন্তোষজনক।

সপ্তম অধ্যায়
সুপারিশসমূহ


৭.০। কমিটির সুপারিশঃ

- ৭.১। ল্যাবরেটরি টেস্ট নিশ্চিত পূর্বক ডিজাইন ও স্পেসিফিকেশন মোতাবেক মান সম্মত পাথর, বালু ও সিমেন্ট দিয়ে কনক্রিট কাস্টিং করতে হবে।
- ৭.২। কনক্রিট ব্লকের গুণাগুণ পরীক্ষা বাংলাদেশ পানি উন্নয়ন বোর্ডের জোনাল ল্যাবরেটরি ও BUET এ করানো হয়েছে। কনক্রিট ব্লকসমূহের গুণাগুণ বাপাউবো জোনাল ল্যাবরেটরীর পাশাপাশি KUET অথবা BUET এর পরীক্ষাগারে পরীক্ষা করা প্রয়োজন।
- ৭.৩। নদীতীর প্রতিরক্ষা কাজের মাঝে মাঝে সাধারণ মানুষের উঠা-নামার সুবিধার্থে কনক্রিট ব্লক দিয়ে ঘাটলা তৈরী করতে হবে।
- ৭.৪। নকশা অনুযায়ী বীধ পুনরাকৃতি কাজ বাস্তবায়ন করতে হবে।
- ৭.৫। Geo Textile এর Lap length specification অনুযায়ী ব্যবহারের বিষয়টি শতভাগ নিশ্চিত করতে হবে।
- ৭.৬। সাইটে বিদ্যমান পাথরের মধ্যে স্পেসিফিকেশন বহির্ভূত বড় সাইজের পাথর ও shingles বিদ্যমান। যথা অপসারণ করে কাস্টিং করতে হবে।
- ৭.৭। কনক্রিট কাস্টিং করার ক্ষেত্রে যে ব্র্যান্ডের সিমেন্ট দ্বারা কাজ করা হচ্ছে, সে ব্র্যান্ডের সিমেন্ট এর গুণাগুণ BUET অথবা KUET এর ল্যাবরেটরীতে পরীক্ষা করতে হবে।
- ৭.৮। খাল খনন এর ক্ষেত্রে নকশা অনুসরণ করতে হবে।
- ৭.৯। খাল খনন করে মাটি পাড় হতে নির্দিষ্ট দূরত্বে রাখতে হবে। মাটি পুনরায় যেন খননকৃত জায়গাকে ভরাট করতে না পারে সে বিষয়ে নজর দারী রাখতে হবে।
- ৭.১০। বৃক্ষরোপণ পরবর্তী গাছ পরিচর্যা ক্ষেত্রে পরিকল্পনা তৈরী করতে হবে। প্রয়োজনে স্থানীয় সুবিধাভোগীদের গাছের অংশীদারিত্ব কিভাবে করা যায় এ বিষয়ে সুনির্দিষ্ট পরিকল্পনা তৈরী করতে হবে।
- ৭.১১। খাল খনন করে পাড়ে বৃক্ষরোপণ করা যেতে পারে।
- ৭.১২। বীধ পুনরাকৃতি কাজে বীধের স্লোপ ডিজাইন অনুযায়ী সঠিকভাবে অনুসরণ করতে হবে।
- ৭.১৩। অবশিষ্ট কাজ সম্পাদনের লক্ষ্যে ঠিকাদারের নিকট হতে সমন্বিত কর্মপরিকল্পনা গ্রহণ করে সে অনুযায়ী মনিটরিং কার্যক্রম পরিচালনা করা আবশ্যিক।
- ৭.১৪। প্রকল্প এলাকায় মান সম্মত সাইট অফিস থাকা বাঞ্ছনীয়।
- ৭.১৫। প্রকল্পের কাজ বাস্তবায়নের ক্ষেত্রে কাজপূর্ব এবং কাজ পরবর্তী ছবি সংরক্ষণ করতে হবে এতে বাস্তবায়িত কাজের ফলাফল যথাযথভাবে পর্যবেক্ষণ করা যায়। পাশাপাশি আধুনিক প্রযুক্তি ব্যবহারের মাধ্যমে প্রকল্প পরিচালকের দপ্তর থেকে প্রকল্পের কাজ পরিবীক্ষণের ব্যবস্থা রাখা যেতে পারে।


(মোঃ আনোয়ার হোসাইন)
গবেষণা কর্মকর্তা, মৎসা
প্রকল্প মূল্যায়ন পরিদপ্তর ও
সদস্য, মধ্যবর্তী মূল্যায়ন কমিটি।



(অলি আকবর চৌধুরী)
নির্বাহীপ্রকৌশলী
প্রধান প্রকৌশলী (পুর) পরিকল্পনা এর দপ্তর
ও সদস্য, মধ্যবর্তী মূল্যায়ন কমিটি।


(এস. এম. রেফাত আমিন)
নির্বাহীপ্রকৌশলী
গোপালগঞ্জ ওর বিভাগ
বাপাউবো, গোপালগঞ্জ ও
প্রকল্প পরিচালক।


(মোঃ তাসনুভা চৌধুরী)
(তাসনুভা চৌধুরী)
নির্বাহীপ্রকৌশলী
ডিজাইন সার্কেল-৫ ও সদস্য
মধ্যবর্তী মূল্যায়ন কমিটি।



(ইসরাত জাহান)
সিনিয়র সহকারী প্রধান (সেচ উইং) ও
সদস্য সচিব
মধ্যবর্তী মূল্যায়ন কমিটি।



(মোহাম্মদ সাইফুর রহমান)
উপপরিচালক
আইএমইডি ও সদস্য
মধ্যবর্তী মূল্যায়ন কমিটি।



(আবদুর রহমান আল আরিফ)
উপসচিব, পরিকল্পনা-০২ অধিশাখা
পানি সম্পদ মন্ত্রণালয় ও সদস্য
মধ্যবর্তী মূল্যায়ন কমিটি।



(মোহঃ শাহজাহান আলি)
উপসচিব, পরিকল্পনা-০৪ শাখা
পানি সম্পদ মন্ত্রণালয় ও সদস্য সচিব
মধ্যবর্তী মূল্যায়ন কমিটি।


(মোঃ সামিরুল ইসলাম)
উপ-প্রধান (সেচ উইং)
পরিকল্পনা কমিশন ও সদস্য
মধ্যবর্তী মূল্যায়ন কমিটি।


(মোহাম্মদ মোবাশশেরুল ইসলাম)
উপসচিব, উন্নয়ন-০২ শাখা
পানি সম্পদ মন্ত্রণালয় ও সদস্য
মধ্যবর্তী মূল্যায়ন কমিটি।


(মোহাম্মদ মুহম্মদ রহমান, পিএএ)
যুগ্মসচিব, উন্নয়ন-০১ অধিশাখা
পানি সম্পদ মন্ত্রণালয় ও সদস্য
মধ্যবর্তী মূল্যায়ন কমিটি।


(মোহঃ এনামুল হক)
যুগ্মপ্রধান (সেচ উইং)
পরিকল্পনা কমিশন ও সহ-আস্থায়ক
মধ্যবর্তী মূল্যায়ন কমিটি।


(মোঃ সাইফুল ইসলাম)
মহাপরিচালক
আইএমইডি, পরিকল্পনা মন্ত্রণালয়
গণপ্রজাতন্ত্রী বাংলাদেশ সরকার


(দীপাঙ্কিতা সাহা)
যুগ্মসচিব, পরিকল্পনা অনুবিভাগ
পানি সম্পদ মন্ত্রণালয় ও আস্থায়ক
মধ্যবর্তী মূল্যায়ন কমিটি।

4
3
2

1
2
3

4
3
2

1


BANGLADESH WATER DEVELOPMENT BOARD
Faridpur RAC
West Gopalganj Integrated Water Improvment Project (22433690000)
Gopalganj O & M Division
Summary Expenditure of Project
For the Twelve Months Ending June 30, 2022

Economic Code and Description	Current YTD Fund Received	Current YTD Total Expenditure	Unspent Balance
Supplies & Services			
3111332-Honouriur	200,000.00	200,000.00	0.00
3211109-Contractual Labour	100,000.00	99,800.00	200.00
3243101-Petrol & Lubricant	200,000.00	198,996.00	1,004.00
3255102-Printing & Publication	50,000.00	49,770.00	230.00
3257104-Survey	400,000.00	396,940.00	3,060.00
3258101-Repair of Vehicle	50,000.00	49,850.00	50.00
Total Revenue	1,000,000.00	995,456.00	4,544.00
4111201-Non-residential Building	5,000,000.00	5,000,000.00	0.00
4111310- Re-Excavation /Dredging	7,500,000.00	7,500,000.00	0.00
4111321-Bank Prot.Work/Embankment	15,550,000.00	15,550,000.00	0.00
4112101-Motor Cycle & Jeep	300,000.00	295,500.00	4,500.00
4112304-Engineering Equipments	150,000.00	150,000.00	0.00
4113102- Aforstation	200,000.00	198,585.00	1,435.00
Total Capital	28,700,000.00	28,694,065.00	5,935.00
Project Total	29,700,000.00	29,689,521.00	10,479.00

Signature
30.6.22
 Director General
 Ministry of Water Resources
 Government of Bangladesh
 Dhaka

BANGLADESH WATER DEVELOPMENT BOARD
Faridpur RAC
West Gopalganj Integrated Water Improvement Project (22433690000)
Gopalganj O & M Division
Summary Expenditure of Project
For the Twelve Months Ending 30/06/2023

Economic Code and Description	Current YTD Fund Received	Current YTD Total Expenditure	Unspent Balance
Supplies & Services			
3111332-Honourarium	100,000.00	69,978.00	30,022.00
3211109-Contractual Labour	200,000.00	198,980.00	1,020.00
3243101-Petrol & Lubricant	420,000.00	333,497.00	86,503.00
3255102-Printing & Publication	100,000.00	100,000.00	0.00
3255104-Seals & Stamps	75,000.00	74,720.00	280.00
3257104-Survey	100,000.00	99,393.00	607.00
3258101-Repair of Vehicle	400,000.00	400,000.00	0.00
Total Revenue	1,395,000.00	1,276,568.00	118,432.00
4111201-Non-residential Building	11,885,000.00	11,838,092.00	226,908.00
4111310- Re-Excavation /Dredging	95,000,000.00	95,000,000.00	0.00
4111321-Bank Prot.Work/Embankment	691,035,000.00	690,956,395.00	78,605.00
4113102- Afforestation	600,000.00	598,388.00	1,612.00
Total Capital	798,500,000.00	798,192,875.00	307,125.00
Project Total	799,895,000.00	799,469,443.00	425,557.00



(B. M. Mosharraf Hossain)
 Deputy Director
 Regional Administration
 Faridpur, Faridpur.

E-mail: bwdbrac12@gmail.com, rac.faridpur@bwdb.gov.bd

ସଙ୍କଳନ ନାମ : ପଞ୍ଚମ ଶ୍ରେଣୀମାନଙ୍କ ସମ୍ବନ୍ଧିତ ଜାମିନ ବ୍ୟବହାରୀମାନଙ୍କ (୧୨ ଅକ୍ଟୋବର) ଅକ୍ଷର ।
 ସଙ୍କଳନ ଦେଉଥିବା ତାରିଖ : ୧୧/୧୦/୨୦୧୦

(মোঃ তাজউদ্দীন)
পরিচিতি নং-৬৫০৪১২০০১
উপাচার্যসহ (অফিস) (৩২ মাঃ)
আঞ্চলিক হিসাব কেন্দ্র (গ্যাক),
ককটোহা, খরিদপুর।

১
বিত্তারিত বিতরণ এবং ব্যয়ের প্রতিবেদন

২০২৪-২৫

মন্ত্রণালয়/বিভাগ ১৪৭ - পানি সম্পদ মন্ত্রণালয়

(অংকসমূহ টাকায়)

প্রাতিষ্ঠানিক কোড	পরিচালন ইউনিট	মাঠ অফিস	অর্থনৈতিক কোড	বিবরণ	অনুমোদিত					অননুমোদিত	
					বিতরণ	প্রত্যাহার	মোট	প্রকৃত ব্যয়	অবশিষ্ট	বিতরণ	প্রত্যাহার

১৪৭০১

সচিবালয়, পানি সম্পদ মন্ত্রণালয়

২২৪৩৩৬৯০০

পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা (২য় পর্যায়) প্রকল্প(১ম সংশোধিত) (০১/০২/২০২১-৩০/০৬/২০২৫) অনুমোদিত

২২৪৩৩৬৯০০০০০০০০

পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা (২য় পর্যায়) প্রকল্প (১ম সংশোধিত) (০১/০২/২০২১-৩১/১২/২০২৪) অনুমোদিত

৩১১১ নগদ মজুরি ও বেতন

৩১১১৩৩২ সম্মানী ভাতা ৫,০০,০০০ ০ ৫,০০,০০০ ৪,০০,০০০ ১,০০,০০০

উপমোট- নগদ মজুরি ও বেতন : ৫,০০,০০০ ০ ৫,০০,০০০ ৪,০০,০০০ ১,০০,০০০

৩২১১ প্রশাসনিক ব্যয়

৩২১১১০৯ সাকুল্য বেতন (সরকারি কর্মচারী ব্যতীত) ২৫,০০০ ০ ২৫,০০০ ০ ২৫,০০০

উপমোট- প্রশাসনিক ব্যয় : ২৫,০০০ ০ ২৫,০০০ ০ ২৫,০০০

৩২৪৩ পেট্রোল, অয়েল ও লুব্রিকেন্ট

৩২৪৩১০১ পেট্রোল, অয়েল ও লুব্রিকেন্ট ২,৯৬,০০০ ০ ২,৯৬,০০০ ২,৯৫,৯৮২ ১৮

উপমোট- পেট্রোল, অয়েল ও লুব্রিকেন্ট : ২,৯৬,০০০ ০ ২,৯৬,০০০ ২,৯৫,৯৮২ ১৮

৩২৫৫ মূল্য ও মনিয়ারি

৩২৫৫১০৪ স্ট্যাম্প ও সিল ১,৩০,০০০ ০ ১,৩০,০০০ ১,২৯,৯২০ ৮০

উপমোট- মূল্য ও মনিয়ারি : ১,৩০,০০০ ০ ১,৩০,০০০ ১,২৯,৯২০ ৮০

৩২৫৮ মেরামত ও সংরক্ষণ

৩২৫৮১০১ মোটরযান ১,০০,০০০ ০ ১,০০,০০০ ১,০০,০০০ ০

উপমোট- মেরামত ও সংরক্ষণ : ১,০০,০০০ ০ ১,০০,০০০ ১,০০,০০০ ০

৪১১১ ভবন ও স্থাপনাসমূহ

৪১১১২০১ অনাবাসিক ভবন ৭,৯৫,০০০ ০ ৭,৯৫,০০০ ৭,৮৩,৯৪৫ ১১,০৫৫

৪১১১৩১০ খনন ১৫৭৫,০০,০০০ ০ ১৫৭৫,০০,০০০ ১৫৬০,৬১,৫১১ ১৪,৩৮,৪৮৯

৪১১১৩২১ বাঁধ ৫০৫,০০,০০০ ০ ৫০৫,০০,০০০ ৪৮৭,৫১,৬২৬ ১৭,৪৮,৩৭৪

উপমোট- ভবন ও স্থাপনাসমূহ : ২০৮৭,৯৫,০০০ ০ ২০৮৭,৯৫,০০০ ২০৫৫,৯৭,০৮২ ৩১,৯৭,৯১৮

মোট : ২০৯৮,৪৬,০০০ ০ ২০৯৮,৪৬,০০০ ২০৬৫,২২,৯৮৪ ৩৩,২৩,০১৬

মোট- পশ্চিম গোপালগঞ্জ সমন্বিত পানি ব্যবস্থাপনা (২য় পর্যায়) ২০৯৮,৪৬,০০০ ০ ২০৯৮,৪৬,০০০ ২০৬৫,২২,৯৮৪ ৩৩,২৩,০১৬

প্রকল্প(১ম সংশোধিত) (০১/০২/২০২১-৩০/০৬/২০২৫)

অনুমোদিত :

মোট- সচিবালয়, পানি সম্পদ মন্ত্রণালয় : ২০৯৮,৪৬,০০০ ০ ২০৯৮,৪৬,০০০ ২০৬৫,২২,৯৮৪ ৩৩,২৩,০১৬

মোট- পানি সম্পদ মন্ত্রণালয় : ২০৯৮,৪৬,০০০ ০ ২০৯৮,৪৬,০০০ ২০৬৫,২২,৯৮৪ ৩৩,২৩,০১৬

Monthly Progress Report

Reporting Period: June - 2025

Name of the Ministry/Division/Organization: Ministry of Water Resources → Bangladesh Water Development Board

1.Name of the Project: West Gopalganj Integrated Water Management Project (2nd Phase)

Project Code: 224336900

2.Objectives of the Project:

(ক) প্রকল্প এলাকায় আগাম বন্যা প্রতিরোধ;
(খ) লবণাক্ত পানি প্রবেশ রোধ;
(গ) নিষ্কাশন ও সেচ সুবিধা প্রদানের মাধ্যমে ফসল উৎপাদন বৃদ্ধি করা এবং খাল পুনঃখননের মাটি দ্বারা ক্যানাল ডাইক মেরামতের মাধ্যমে বিল
এলাকার ফসল দ্রুত গৃহস্থে ঘরে আনায়নের সুযোগ সৃষ্টি করা;
(ঘ) বন্যা মৌসুমে পানির গভীরতা ক্রাসের মাধ্যমে টি আমন উৎপাদন নিশ্চিত করা;
(চ) এমবিআর চ্যানেল ও মধুমতি নদীর ভাংগন প্রবণ এলাকায় নদী তীর সুরক্ষণ মূলক কাজ বাস্তবায়নের মাধ্যমে জনগণের বসতবাড়ী, কৃষিজমিসহ সম্পদ রক্ষা করা;
(ছ) প্রকল্প এলাকায় পানিকাঠামো মেরামতের মাধ্যমে লবণাক্ত পানি প্রবেশ রোধ ও প্রাকবর্ষা মৌসুমে বন্যার পানি প্রবেশ রোধের মাধ্যমে প্রকল্প এলাকায় বোরো ধান নিশ্চিত করা;
(জ) পোন্ডারের অভ্যন্তরে বন্যা নিয়ন্ত্রণ বাঁধ নির্মাণ দ্বারা সারা বৎসর বিভিন্ন ধরনের কৃষি ফসল উৎপাদন নিশ্চিত করা ও যোগাযোগ ব্যবস্থার উন্নয়ন;
(ঝ) মৎস্য সম্পদ রক্ষা ও উন্নয়নে বিল/বাওড ড্রেজিং/উন্নয়ন;
(ঞ) কাশিয়ানি অফিস কাম পরিদর্শন বাংলো নির্মাণের মাধ্যমে প্রকল্প তথা দাপ্তরিক কাজ সঠিকভাবে সম্পন্ন করা

3.Implementation Period:

Subject	Implementation Period
Original	01-02-2021 To 31-12-2024
Revised	01-02-2021 To 30-06-2025

4.Location of the Project:

Division	District	Upazila / Thana	Municipality / Puroshova
Dhaka	Gopalganj	Gopalganj Sadar,Kashiani,Muksudpur	

5.Source of Funding (with amount)

(In Lakh Taka)

GoB	Project Aid (RPA)	Own Fund	Total
14,772.59	0 (0)	0.00	14,772.59

6.Estimated Cost

(In Lakh Taka)

	Total	GoB	Project Aid (RPA)	Own Fund	Physical (% of Total Project)
a) i. Original	13,551.44	13,551.44	0 (0)	0.00	-
ii. 1st Revised	14,772.59	14,772.59	0 (0)	0.00	-
b) Cumulative Progress upto last June	10,787.08	10,787.08	0 (0)	0.00	88.6%
c) Current year allocation and Physical Target	2,100.00	2,100.00	0 (0)	0.00	0%

Monthly Progress Report

Reporting Period: June - 2025

		Total	GoB	Project Aid (RPA)	Own Fund	Physical (% of Total Project)
d)	Progress of current month	201.11	201.11	0 (0)	0.00	0.2%
e)	Progress upto the current month of the year	2,065.22	2,065.22	0 (0)	0.00	7.3%
f)	Fund released upto the current month	2,098.46	2,098.46	0 (0)	0.00	-

Monthly Progress Report
Reporting Period: June - 2025

7. Quarterly Financial and Physical:

(In Lakh Taka)

	1st Quarter		2nd Quarter		3rd Quarter		4th Quarter	
	Financial	Physical	Financial	Physical	Financial	Physical	Financial	Physical
Target	0.01	2.00%	0.01	3.00%	0.01	4.00%	0.01	2.40%
Achievement	0.00	1.00%	1,128.71	1.30%	652.60	3.30%	283.91	1.70%

8. Target and Achievement of the main Components of the Project

(In Lakh Taka)

(in Lakhs /lacs)

Sl. No.	Work components as per PP (With quantity)	Estimated Cost	Achievement upto last June		Target of the current year		Progress upto the month of June - 2025 of the current year		Progress of June - 2025	
			Financial	Physical (% of the component)	Financial	Physical (% of the component)	Financial	Physical (% of the component)	Financial	Physical (% of the component)
Revenue										
1	3111332 - Honorarium	18.00	12.99	0.00%	5.00	0.00%	4.00	0.00%	1.80	0.00%
2	3211109 - Labour wages to non-employees	4.00	2.98	0.00%	1.00	0.00%	0.00	0.00%	0.00	0.00%
3	3243101 - Petrol, oil and lubricants	18.00	12.33	0.00%	3.70	0.00%	2.96	0.00%	0.95	0.00%
4	3255102 - Printing and binding	2.00	2.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
5	3255104 - Stamps and seals	3.00	1.70	0.00%	1.30	0.00%	1.30	0.00%	0.70	0.00%
6	3257104 - Survey	5.00	4.99	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
7	3258101 - Motor vehicle (15 Number)	6.00	4.99	0.00%	1.00	0.00%	1.00	40.00%	0.50	0.00%
Sub Total		56.00	41.98		12.00		9.26		3.95	

Monthly Progress Report

Reporting Period: June - 2025

Sl. No.	Work components as per PP (With quantity)	Estimated Cost	Achievement upto last June		Target of the current year		Progress upto the month of June - 2025 of the current year		Progress of June - 2025	
			Financial	Physical (% of the component)	Financial	Physical (% of the component)	Financial	Physical (% of the component)	Financial	Physical (% of the component)
Capital										
8	4111201 - Non-residential buildings (1 Number)	201.32	189.88	90.00%	8.00	10.00%	7.83	10.00%	0.00	0.00%
9	4111310 - Excavation (138.17 Kilometer)	5,662.44	2,328.49	90.01%	1,575.00	9.99%	1,560.62	8.44%	132.65	0.00%
10	4111321 - Embankment (16.175 Kilometer)	8,778.37	8,214.22	93.82%	505.00	6.18%	487.51	6.18%	64.51	0.00%
11	4112101 - Motor vehicle (2 Number)	2.96	2.96	100.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
12	4112304 - Engineering and other equipments (1 Set)	1.50	1.50	100.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
13	4113102 - Tree, crop, and plant resources yielding repeat products	10.00	9.97	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
Sub Total		14,656.59	10,747.02		2,088.00		2,055.96		197.16	
Physical Contingency										
14	4911112 - PhysicalContingency	30.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
Sub Total		30.00	0.00		0.00		0.00		0.00	
Price Contingency										
15	4911113 - PriceContingency	30.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%
Sub Total		30.00	0.00		0.00		0.00		0.00	
Total		14,772.59	10,789.00		2,100.00		2,065.22		201.11	

Monthly Progress Report

Reporting Period: June - 2025

9.Reasons for the delay of project implementation

N/A.

10.Existing problems of implementation of the project

N/A.

S M Refat Jamil

Project Director

West Gopalganj Integrated Water Management Project (2nd
Phase)

Phone: 01670868453

Email: jamil_0002@yahoo.com

৮-২

বাংলাদেশ পানি উন্নয়ন বোর্ড

নির্বাহী প্রকৌশলীর কার্যালয়
গোপালগঞ্জ পানি উন্নয়ন বিভাগ
বাপাউবো, গোপালগঞ্জ।
ফোন+ফ্যাক্স ০২-৪৭৮৮২১১০০ (অফিস)
০২-৬৬৮৫৩৮০ (বাসা)



Office of the Executive Engineer
Gopalganj Water Development Division
BWDB, Gopalganj
Tel Off. +Fax: 02-478821100
Res.: 02-6685380

e-mail: xen.bwdb.gopalganj@gmail.com
website: www.bwdb.gov.bd

স্মারক নং-৪২.০১.৩৫০০.০০০.৪৭৪.৯৯.০০০২.২৫-৩০২

তারিখঃ ১০-০৯-২০২৫ইং।

বিষয়ঃ “পশ্চিম গোপালগঞ্জ পানি সম্পদ ব্যবস্থাপনা প্রকল্প (২য় পর্যায়)” শীর্ষক সমাপ্ত প্রকল্পের ব্যবহারযোগ্য সম্পদ (যানবাহন, কম্পিউটার, আসবাবপত্র ইত্যাদি) জমা প্রদান প্রসঙ্গে।

মহোদয়

যথাযথ সম্মান প্রদর্শন পূর্বক উপর্যুক্ত বিষয়ের প্রেক্ষিতে জানানো যাচ্ছে যে, নিয়ে বর্ণিত সমাপ্ত প্রকল্পের ব্যবহারযোগ্য সম্পদ (যানবাহন, কম্পিউটার, আসবাবপত্র ইত্যাদি) বিধি মোতাবেক সদয় পরবর্তী প্রয়োজনীয় ব্যবস্থা গ্রহণের জন্য জমা প্রদান করা হলো।

ক্র. নং	ক্রয়কৃত সম্পদের বিবরণ	সংখ্যা (টি)	প্রকল্প অফিসে ব্যবহৃত	বাপাউবো মাঠ দপ্তরে বিভাগ/হস্তান্তর	মন্তব্য
১	২	৩	৪	৫	৬
১	লেভেলিং মেশিন	১টি	১টি	হস্ত রশিদের মাধ্যমে হস্তান্তর করা হয়েছে = ১টি ➤ গোপালগঞ্জ পানি উন্নয়ন বিভাগ, বাপাউবো, গোপালগঞ্জ।	নির্বাহী প্রকৌশলী দপ্তর, গোপালগঞ্জ পানি উন্নয়ন বিভাগ এ লেভেলিং মেশিনটি সচল অবস্থায় রয়েছে।
২	মোটর সাইকেল	২টি	২টি	হস্ত রশিদের মাধ্যমে হস্তান্তর করা হয়েছে = ২টি ➤ গোপালগঞ্জ পানি উন্নয়ন বিভাগ, বাপাউবো, গোপালগঞ্জ।	নির্বাহী প্রকৌশলী দপ্তর, গোপালগঞ্জ পানি উন্নয়ন বিভাগ এ মোটর সাইকেল ২টি সচল অবস্থায় রয়েছে।

আপনার অনুলিপি

(এস. এম. রেফাত জামিল)

নির্বাহী প্রকৌশলী

গোপালগঞ্জ পানি উন্নয়ন বিভাগ

বাপাউবো, গোপালগঞ্জ

ও
প্রকল্প পরিচালক।

প্রাপক

মহাপরিচালক

বাংলাদেশ পানি উন্নয়ন বোর্ড

পানি ভবন, ৭২ গ্রীন রোড, ঢাকা।

স্মারক নং-৪২.০১.৩৫০০.০০০.৪৭৪.৯৯.০০০২.২৫-৩০২; তারিখঃ ১০-০৯-২০২৫ইং।

অনুলিপি সদয় অবগতি/অবগতি ও পরবর্তী প্রয়োজনীয় ব্যবস্থা গ্রহণের জন্য প্রেরণ করা হলোঃ

১। প্রধান প্রকৌশলী, পশ্চিমাঞ্চল, বাপাউবো, ফরিদপুর।

২। প্রধান প্রকৌশলী (পূর), মনিটরিং-এর দপ্তর, বাপাউবো, পানি ভবন, লেভেল-৫, ৭২ গ্রীন রোড, ঢাকা।

৩। তত্ত্বাবধায়ক প্রকৌশলী, ফরিদপুর পানি উন্নয়ন সার্কেল, বাপাউবো, ফরিদপুর।

৪। পরিচালক (প্রশাসন), বোর্ড, বাপাউবো, পানি ভবন, লেভেল-৭, ৭২ গ্রীন রোড, ঢাকা।

৫। পরিচালক, সম্পত্তি ও যানবাহন পরিদপ্তর, বাপাউবো, পানি ভবন, ৭২ গ্রীন রোড, ঢাকা।

৬। অফিস কপি।

নির্বাহী প্রকৌশলী

গোপালগঞ্জ পানি উন্নয়ন বিভাগ

বাপাউবো, গোপালগঞ্জ

ও
প্রকল্প পরিচালক।

